

ID	Task Name	Start	Finish	Duration	% complete	Text1	May	June	July	August	September	October	November	December	January	February	March
1	<b>NYSDEC</b>	<b>Tue 5/17/16</b>	<b>Tue 8/2/16</b>	56 days?	0%		[Gantt bar from May 17 to August 2]										
2	<b>SUBMIT CAMP to NYSDEC</b>	Tue 5/17/16	Tue 5/17/16	1 day?	0%		[Milestone diamond at May 17]										
3	Receive approval on CAMP (estimate)	Wed 6/29/16	Wed 6/29/16	1 day?	0%		[Milestone diamond at June 29]										
4	<b>SUBMIT demolition design documents to NYSDEC</b>	Wed 6/22/16	Wed 6/22/16	0 days	0%		[Milestone diamond at June 22]										
5	Receive approval on design (estimate)	Wed 7/20/16	Wed 7/20/16	1 day?	0%		[Milestone diamond at July 20]										
6	<b>SUBMIT Disposal Strategy Memo to NYSDEC</b>	Wed 6/22/16	Wed 6/22/16	0 days	0%		[Milestone diamond at June 22]										
7	Receive Disposal Strategy Approval (estimate)	Tue 8/2/16	Tue 8/2/16	0 days	0%		[Milestone diamond at August 2]										
8	<b>TSCA</b>	<b>Wed 6/22/16</b>	<b>Wed 8/3/16</b>	31 days?	0%		[Gantt bar from June 22 to August 3]										
9	<b>SUBMIT Notification</b>	Wed 6/22/16	Wed 6/22/16	0 days	0%		[Milestone diamond at June 22]										
10	<b>SUBMIT demolition design documents to EPA</b>	Wed 6/22/16	Wed 6/22/16	1 day?	0%		[Milestone diamond at June 22]										
11	EPA Review (estimate)	Wed 8/3/16	Wed 8/3/16	0 wks	0%		[Milestone diamond at August 3]										
12	<b>Notifications</b>	<b>Wed 6/22/16</b>	<b>Tue 8/2/16</b>	30 days	0%		[Gantt bar from June 22 to August 2]										
13	<b>Notify/coordinate with MNR</b>	Wed 6/22/16	Tue 8/2/16	6 wks	0%		[Blue Gantt bar from June 22 to August 2]										
14	<b>Notify/coordinate with neighbors</b>	Wed 6/22/16	Tue 8/2/16	6 wks	0%		[Blue Gantt bar from June 22 to August 2]										
15	<b>Village</b>	<b>Mon 6/20/16</b>	<b>Tue 7/5/16</b>	11.5 days?	0%		[Gantt bar from June 20 to July 5]										
16	<b>Submit Response to Village Memo</b>	Mon 6/20/16	Mon 6/20/16	1 day?	0%		[Milestone diamond at June 20]										
17	<b>SUBMIT updated demolition design documents</b>	Wed 6/22/16	Wed 6/22/16	0 days	0%		[Milestone diamond at June 22]										
18	Demolition Permit Approval (estimate)	Tue 7/5/16	Tue 7/5/16	0.5 days?	0%		[Milestone diamond at July 5]										
19	<b>Demolition Implementation</b>	<b>Fri 8/12/16</b>	<b>Fri 3/3/17</b>	146 days	0%		[Gantt bar from August 12 to March 3]										
20	Pre-mob (COW)	Mon 9/5/16	Fri 9/16/16	2 wks	0%		[Blue Gantt bar from September 5 to September 16]										
21	Dept of Labor (asbestos permit)	Fri 8/12/16	Thu 9/8/16	4 wks	0%		[Blue Gantt bar from August 12 to September 8]										
22	Mob	Mon 9/19/16	Fri 9/23/16	1 wk	0%		[Blue Gantt bar from September 19 to September 23]										
23	Relocate Onsite Structures and Electric	Mon 9/26/16	Fri 10/14/16	3 wks	0%		[Blue Gantt bar from September 26 to October 14]										
24	ACM Abatement	Mon 10/10/16	Fri 10/14/16	1 wk	0%		[Blue Gantt bar from October 10 to October 14]										
25	Slab Section Removal	Mon 10/17/16	Fri 10/21/16	5 days	0%		[Blue Gantt bar from October 17 to October 21]										
26	Building Demo	Mon 10/24/16	Fri 11/25/16	5 wks	0%		[Blue Gantt bar from October 24 to November 25]										
27	Transportation and Disposal of Debris	Mon 11/7/16	Fri 1/13/17	10 wks	0%		[Blue Gantt bar from November 7 to January 13]										
28	Clean Slab	Mon 1/16/17	Fri 1/27/17	2 wks	0%		[Blue Gantt bar from January 16 to January 27]										
29	Silt Control Removal	Mon 1/30/17	Fri 2/3/17	5 days	0%		[Blue Gantt bar from January 30 to February 3]										
30	De-mobilization	Mon 2/6/17	Fri 3/3/17	4 wks	0%		[Blue Gantt bar from February 6 to March 3]										

\*All dates listed are approximate and subject to change pending regulatory/permit approvals and weather related delays.