

Atlantic Richfield Company

Nick Peterson

Liability Manager



Remediation Management
201 Helios Way
Houston, TX 77079
Phone: (832) 664-2372
Mobile: (281) 886-4350
E-Mail: nick.peterson@bp.com

February 7, 2024

Jessica LaClair
Project Manager
New York State Department of Environmental Conservation
Division of Environmental Remediation
625 Broadway, 12th Floor
Albany, New York 12233-7016

**RE: Monthly Progress Report, January 2024
Former Anaconda Plant (a.k.a. Harbor at Hastings Site) Site No. 3-60-022
Hastings-On-Hudson, New York**

Dear Ms. LaClair:

Enclosed is the January 2024 Monthly Progress Report for the Former Anaconda Plant (a.k.a. Harbor at Hastings Site), New York State Department of Environmental Conservation (NYSDEC) Site No. 3-60-022, Hastings-on-Hudson, New York. This progress report has been prepared in accordance with Section XI of the AMENDED ORDER ON CONSENT and ADMINISTRATIVE SETTLEMENT between Atlantic Richfield Company and NYSDEC, dated November 6, 2013. The time period covered is January 1, 2024, through January 31, 2024.

If you have any questions or comments on this submittal, please feel free to contact me at (281) 886-4350.

Sincerely,

Nick Peterson
Liability Manager

Enclosure

COPY



A BP affiliated company

cc: Village Manager Mary Beth Murphy, Hastings-On-Hudson
Mark Chertok, Hastings-On-Hudson
Karl Coplan, Pace/Riverkeeper
File

ecc: David Tromp, Section Chief, Bureau D, Section A, NYSDEC DER
Jason Pelton, Director, Bureau D, NYSDEC DER
Melissa Doroski, New York State Department of Health
Julia Kenney, New York State Department of Health
Justin Stenerson, Esq., Assistant Regional Attorney, Region 3, NYSDEC
Mayor Nicola Armacost, Hastings-On-Hudson
Trustee Morgan Fleisig, Hastings-On-Hudson
Village Manager Mary Beth Murphy, Hastings-On-Hudson
Nat Federici, P.E., Westchester County Department of Environmental Facilities
Rachel Noe, Westchester County
Jim Lucari, BP
Michael Daneker, Arnold & Porter
Martha Gopal, Sovereign Consulting Inc.



A BP affiliated company

**FORMER ANACONDA WIRE AND CABLE PLANT SITE
(a.k.a. HARBOR AT HASTINGS SITE) OU1
NYSDEC SITE 360022
MONTHLY PROGRESS REPORT 224**

PREPARED BY: Atlantic Richfield Company
Paul Johnson

REPORTING PERIOD: January 1, 2024 through January 31, 2024

1. PROGRESS MADE THIS REPORTING PERIOD:

- DNAPL gauging and recovery was performed on January 2, 2024. HARW-5 was gauged and pumped as required by the August 2011 Design Basis Memorandum.
- Progress continued on these on-going design-related activities:
 - Draft Open Space options provided to Village of Hastings-on-Hudson June 8, 2023; awaiting response.
 - Old Marina / Kinnally Cove stability evaluation for dredging.
 - OU-1 and OU-2 material handling evaluation.
 - Northwest Extension Area (NEA) bulkhead design.
 - The design team continues to engage West Chester County Department of Environmental Facilities regarding underground utilities.
 - SPDES Permit Equivalent Application.
 - Other design elements are progressing.
 - Biological Assessment / Not Likely to Adversely Affect Documentation and Essential Fish Habitat Reports (NMFS). On hold until WQM Plan is closer to final.
 - Nationwide Permit 38 Pre-Construction Notification. On hold until WQM Plan is closer to final.
 - Joint Permit Application. On hold until WQM Plan is closer to final.
 - Draft Permit Matrix - Arcadis provided response to NYSDEC comments August 18, 2023. NYSDEC responded with minor comments August 31, 2023, which will be integrated into the final permit matrix at the appropriate time.
 - Water Quality Monitoring Plan - Introductory call with Manoara Begum and other DEC representatives September 6, 2023. Revised WQM Plan and email response to questions raised on that call were sent to NYSDEC on December 11, 2023. NYSDEC advised AR that role would be changing from Ms. Begum.
 - TSCA Risk-Based Disposal Action Application – Bi-monthly call with USEPA TSCA held December 14, 2023. February 1, 2024 call cancelled by TSCA for lack of agenda items.
 - Review call on draft ecoSPEARS proposal with AR, ecoSPEARS and NYSDEC held October 30, 2023. NYSDEC provided written comments November 9, 2023, which were acceptable to AR. Comments will be integrated following pending discussion of study with the Village of Hastings.

TABLE I
JANUARY DNAPL PUMPING SUMMARY (WEEK OF 1/1/2024)
ATLANTIC RICHFIELD
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

Well ID	Date Gauged/ Pumped	Installation Angle (deg)	Pre-Pumping Uncorrected Apparent Height (inches)	Pre-Pumping Corrected Apparent Height (inches)	Post-Pumping Uncorrected Apparent Height (inches)	Post-Pumping Corrected Apparent Height (inches)	Total Fluids Removed (gallons) ⁴	Total DNAPL Removed (gallons) ⁶	Post-Purging Distance of DNAPL Surface Below MS/Fill Interface (ft) ⁵
HARW-1	1/2/2024 1	0	0	0	NA**	NA**	NA**	NA**	NA**
HARW-2	1/2/2024 2	0	15.0	15.0			NA**	NA**	3.5
	NA** 3				NA**	NA**			
HARW-3	1/2/2024 2	16.5	7.0	6.7			NA**	NA**	3.8
	NA** 3				NA**	NA**			
HARW-4	1/2/2024 2	24.5	11.0	10.0			NA**	NA**	3.3
	NA** 3				NA**	NA**			
HARW-5	1/2/2024 2	23.5	24.0	22.0			21.0	4.6	4.1
	1/3/2024 3				3.0	2.8			
HARW-6	1/2/2024 2	14.0	1.0	1.0			NA**	NA**	4.5
	NA** 3				NA**	NA**			
HARW-7	1/2/2024 2	0	12.0	12.0			NA**	NA**	3.7
	NA** 3				NA**	NA**			
HARW-8	1/2/2024 2	0	16.0	16.0			NA**	NA**	3.4
	NA** 3				NA**	NA**			
HAOW-12A	1/2/2024 2	0	6.0	6.0			NA**	NA**	4.7
	NA** 3				NA**	NA**			

Total Gallons of DNAPL Removed: 4.6

Notes:

¹DNAPL not present, pumping not completed in this well

²Pre-pumping gauge date

³Post-pumping gauge date.

⁴Total gallons of fluid (DNAPL and groundwater) removed from well based on measurement in container.

⁵Represents the distance of the post-purging DNAPL material interface from the top of the MS/Fill interface.

⁶Unless otherwise noted, this column refers to the total volume of DNAPL removed based calculation of volume based on well diameter and height of DNAPL in the well.

*DNAPL is present but is under 6-inches and discontinuous.

**Volume in the well is less than threshold required to perform DNAPL pumping procedures.

Apparent Height: refers to the distance between the DNAPL surface and the bottom of the well sump which includes all fluids (groundwater and DNAPL) in the matrix.

NA: Not Applicable

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

Well	Date	Depth to Product (ft)	Product Apparent Height -		Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
			Pre-pumping (ft)	Post-pumping (ft)				
MW-12	Cumulative 10/9/2006 - 7/29/2010				5.0			
					5.0			
HAOW-12A	Cumulative 3/2/2009 - 12/6/2021				49.7		DMT ¹	-
	1/3/2022							
	2/7/2022	43.0	0.6	DNAPL pumping not completed due to COVID-19 restrictions		35	DMT ¹	-
	3/7/2022	43.2	0.4			28	DMT ¹	-
	4/4/2022	43.1	0.5			28	DMT ¹	-
	5/2/2022	43.2	0.4			28	DMT ¹	-
	6/7/2022	43.2	0.4			36	DMT ¹	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions				
	8/1/2022	43.1	0.5			55	DMT ¹	-
	9/6/2022	43.0	0.6			36	DMT ¹	-
	10/3/2022	42.6	1.0			27	DMT ¹	-
	11/7/2022	43.3	0.3			35	DMT ¹	-
	12/5/2022	43.4	0.2			28	DMT ¹	-
	1/3/2023	43.4	0.3			29	DMT ¹	-
	2/6/2023	43.4	0.3			34	DMT ¹	-
	3/6/2023	43.3	0.3			28	DMT ¹	-
	4/3/2023	43.3	0.3			28	DMT ¹	-
	5/1/2023	43.3	0.3			28	DMT ¹	-
	6/5/2023	43.3	0.3			35	DMT ¹	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions				
	8/7/2023	43.4	0.2			63	DMT ¹	-
	9/5/2023	43.3	0.3			29	DMT ¹	-
	10/2/2023	43.4	0.3			27	DMT ¹	-
	11/6/2023	43.3	0.3	DNAPL pumping not required to be completed		35	DMT ¹	-
	12/4/2023							
	1/2/2024	43.1	0.5			57	DMT ¹	-
HARW-1	Cumulative 9/29/2010 - 12/6/2021				49.7			
	1/3/2022				0.0			
	2/7/2022	No product detected	0.0	DNAPL pumping not completed due to COVID-19 restrictions		35	DMT ¹	-
	3/7/2022	No product detected	0.0			28	DMT ¹	-
	4/4/2022	No product detected	0.0			28	DMT ¹	-
	5/2/2022	No product detected	0.0			28	DMT ¹	-
	6/7/2022	No product detected	0.0			36	DMT ¹	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions				
	8/1/2022	No product detected	0.0			55	DMT ¹	-
	9/6/2022	No product detected	0.0			36	DMT ¹	-
	10/3/2022	No product detected	0.0			27	DMT ¹	-
	11/7/2022	No product detected	0.0			35	DMT ¹	-
	12/5/2022	No product detected	0.0			28	DMT ¹	-
	1/3/2023	No product detected	0.0			29	DMT ¹	-
	2/6/2023	No product detected	0.0			34	DMT ¹	-
	3/6/2023	No product detected	0.0			28	DMT ¹	-
	4/3/2023	No product detected	0.0			28	DMT ¹	-
	5/1/2023	No product detected	0.0			28	DMT ¹	-
	6/5/2023	No product detected	0.0			35	DMT ¹	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions				
	8/7/2023	No product detected	0.0			63	DMT ¹	-
	9/5/2023	No product detected	0.0			29	DMT ¹	-
	10/2/2023	No product detected	0.0			27	DMT ¹	-
	11/6/2023	No product detected	0.0			35	DMT ¹	-
	12/4/2023			DNAPL pumping not required to be completed				

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

Date	Depth to Product (ft)	Product Apparent Height -		Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
		Pre-pumping (ft)	No product detected					
1/2/2024		0.0		-	-	57	DMT-1	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-1 (GALLONS)								
					0.0			

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-2	Cumulative 9/29/2010 - 12/6/2021				880.0			
	1/3/2022			DNAPL pumping not completed due to COVID-19 restrictions				
	2/8/2022	37.8	2.3	0.33	5	36	DMT-4	double diaphragm pump
	3/7/2022	39.0	1.0	-	-	27	DMT-4	-
	4/4/2022	38.3	1.8	-	-	28	DMT-4	-
	5/3/2022	38.0	2.0	0.08	5	29	DMT-4	double diaphragm pump
	6/7/2022	39.3	0.8	-	-	35	DMT-4	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions				
	8/1/2022	38.3	1.8	-	-	55	DMT-4	-
	9/7/2022	37.8	2.2	0.08	5.4	37	DMT-4	double diaphragm pump
	10/3/2022	39.8	0.3	-	-	26	DMT-4	-
	11/7/2022	39.1	0.9	-	-	35	DMT-4	-
	12/5/2022	38.8	1.2	-	-	28	DMT-4	-
	1/3/2023	38.0	2.0	0.17	4.8	29	DMT-4	double diaphragm pump
	2/6/2023	39.4	0.6	-	-	34	DMT-4	-
	3/6/2023	38.8	1.2	-	-	28	DMT-4	-
	4/3/2023	38.7	1.3	-	-	28	DMT-4	-
	5/1/2023	38.0	2.0	0.00	5.2	28	DMT-4	double diaphragm pump
	6/5/2023	39.2	0.8	-	-	35	DMT-4	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions				
	8/7/2023	38.3	1.7	-	-	63	DMT-4	-
	9/5/2023	38.0	2.0	0.42	4.1	29	DMT-4	double diaphragm pump
	10/2/2023	39.3	0.7	-	-	27	DMT-4	-
	11/6/2023	39.1	0.9	-	-	35	DMT-4	-
	12/4/2023			DNAPL pumping not required to be completed				
	1/2/2024	38.8	1.3	-	-	57	DMT-4	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-2 (GALLONS)					909.5			
HARW-3	Cumulative 10/14/2010 - 12/6/2021				28.6			
	1/3/2022			DNAPL pumping not completed due to COVID-19 restrictions				
	2/7/2022	38.4	0.6	-	-	35	DMT-4	-
	3/7/2022	38.4	0.6	-	-	28	DMT-4	-
	4/4/2022	38.5	0.5	-	-	28	DMT-4	-
	5/2/2022	38.8	0.2	-	-	28	DMT-4	-
	6/7/2022	38.4	0.6	-	-	36	DMT-4	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions				
	8/1/2022	38.4	0.6	-	-	55	DMT-4	-
	9/6/2022	38.5	0.5	-	-	36	DMT-4	-
	10/3/2022	38.3	0.7	-	-	27	DMT-4	-
	11/7/2022	38.4	0.6	-	-	35	DMT-4	-
	12/5/2022	38.3	0.7	-	-	28	DMT-4	-
	1/3/2023	38.5	0.5	-	-	29	DMT-4	-
	2/6/2023	38.4	0.6	-	-	34	DMT-4	-
	3/6/2023	38.3	0.7	-	-	28	DMT-4	-
	4/3/2023	38.3	0.7	-	-	28	DMT-4	-
	5/1/2023	38.5	0.5	-	-	28	DMT-4	-
	6/5/2023	38.5	0.5	-	-	35	DMT-4	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions				
	8/7/2023	38.4	0.6	-	-	63	DMT-4	-
	9/5/2023	38.6	0.4	-	-	29	DMT-4	-
	10/2/2023	38.4	0.6	-	-	27	DMT-4	-
	11/6/2023	38.7	0.3	-	-	35	DMT-4	-
	12/4/2023			DNAPL pumping not required to be completed				
	1/2/2024	38.4	0.6	-	-	57	DMT-4	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-3 (GALLONS)					28.6			

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

HARW-4	Date	Depth to Product (ft)	Product Apparent Height -		Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
			Pre-pumping (ft)	Post-pumping (ft)				
	Cumulative 10/14/2010 - 12/6/2021	-	-	-	219.0	-	-	-
	1/3/2022	38.2	-	DNAPL pumping not completed due to COVID-19 restrictions	-	-	-	-
	2/7/2022	37.6	0.8	-	-	35	DMT ⁻⁴	-
	3/7/2022	37.6	1.4	-	-	28	DMT ⁻⁴	-
	4/4/2022	37.5	1.5	-	-	28	DMT ⁻⁴	-
	5/2/2022	37.8	1.3	-	-	28	DMT ⁻⁴	-
	6/7/2022	37.3	1.8	-	-	36	DMT ⁻⁴	-
	7/4/2022	37.4	-	DNAPL pumping not completed due to adverse weather conditions	-	-	-	-
	8/1/2022	37.4	1.6	-	-	55	DMT ⁻⁴	-
	9/6/2022	37.2	1.8	-	-	36	DMT ⁻⁴	-
	10/3/2022	37.0	2.0	0.17	4.8	27	DMT ⁻⁴	double diaphragm pump
	11/7/2022	38.0	1.0	-	-	35	DMT ⁻⁴	-
	12/5/2022	38.0	1.0	-	-	28	DMT ⁻⁴	-
	1/3/2023	38.2	0.8	-	-	29	DMT ⁻⁴	-
	2/6/2023	38.0	1.0	-	-	34	DMT ⁻⁴	-
	3/6/2023	38.6	0.4	-	-	28	DMT ⁻⁴	-
	4/3/2023	38.3	0.7	-	-	28	DMT ⁻⁴	-
	5/1/2023	38.2	0.8	-	-	28	DMT ⁻⁴	-
	6/5/2023	38.2	0.8	-	-	35	DMT ⁻⁴	-
	7/3/2023	38.4	-	DNAPL pumping not completed due to adverse weather conditions	-	-	-	-
	8/7/2023	38.4	0.6	-	-	63	DMT ⁻⁴	-
	9/5/2023	38.2	0.8	-	-	29	DMT ⁻⁴	-
	10/2/2023	38.2	0.8	-	-	27	DMT ⁻⁴	-
	11/6/2023	38.1	0.9	-	-	35	DMT ⁻⁴	-
	12/4/2023	38.1	-	DNAPL pumping not required to be completed	-	-	-	-
	1/2/2024	38.1	0.9	-	-	57	DMT ⁻⁴	-
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-4 (GALLONS)		-	-	223.8	-	-	-
HARW-5	Cumulative 7/18/2011 - 12/6/2021	-	-	-	1257.1	-	-	-
	1/3/2022	37.3	-	DNAPL pumping not completed due to COVID-19 restrictions	-	-	-	-
	2/8/2022	37.3	3.0	0.17	7.4	36	DMT ⁻⁴	double diaphragm pump
	3/7/2022	38.6	1.8	-	-	27	DMT ⁻⁴	double diaphragm pump
	4/4/2022	36.8	3.5	0.08	8.9	28	DMT ⁻⁴	double diaphragm pump
	5/2/2022	38.7	1.6	-	-	28	DMT ⁻⁴	-
	6/7/2022	36.7	3.6	0.17	8.9	36	DMT ⁻⁴	double diaphragm pump
	7/4/2022	36.6	-	DNAPL pumping not completed due to adverse weather conditions	-	-	-	-
	8/1/2022	36.6	3.7	0.08	9.4	55	DMT ⁻⁴	double diaphragm pump
	9/7/2022	38.2	2.1	0.08	5.2	37	DMT ⁻⁴	double diaphragm pump
	10/3/2022	39.0	1.3	-	-	26	DMT ⁻⁴	-
	11/8/2022	37.1	3.3	0.25	7.8	36	DMT ⁻⁴	double diaphragm pump
	12/5/2022	37.5	2.8	0.08	7.2	27	DMT ⁻⁴	double diaphragm pump
	1/4/2023	38.2	2.1	0.08	5.2	30	DMT ⁻⁴	double diaphragm pump
	2/6/2023	38.3	2.0	0.08	5.0	33	DMT ⁻⁴	double diaphragm pump
	3/6/2023	38.3	2.0	0.04	5.1	28	DMT ⁻⁴	double diaphragm pump
	4/3/2023	38.3	2.0	0.00	5.2	28	DMT ⁻⁴	double diaphragm pump
	5/1/2023	39.2	1.1	-	-	28	DMT ⁻⁴	-
	6/5/2023	37.5	2.8	0.08	7.2	35	DMT ⁻⁴	double diaphragm pump
	7/3/2023	37.2	3.1	0.08	7.8	63	DMT ⁻⁴	double diaphragm pump
	8/7/2023	39.0	1.3	-	-	29	DMT ⁻⁴	-
	9/5/2023	37.4	2.9	0.08	7.4	28	DMT ⁻⁴	double diaphragm pump
	10/3/2023	38.3	2.0	0.33	4.4	34	DMT ⁻⁴	double diaphragm pump
	11/6/2023	38.3	-	DNAPL pumping not required to be completed	-	-	-	-
	12/4/2023	38.3	2.0	0.25	4.6	58	DMT ⁻⁴	double diaphragm pump
	1/3/2024	38.3	2.0	0.25	4.6	-	-	-
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-5 (GALLONS)		-	-	1363.8	-	-	-

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

HARW-6	Date	Depth to Product (ft)	Product Apparent Height -		Approximate Volume of Product Recovered (gallons) ¹	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
			Pre-pumping (ft)	Post-pumping (ft)				
HARW-6	Cumulative 7/19/2011 - 12/6/2021				0.0			
	1/3/2022			DNAPL pumping not completed due to COVID-19 restrictions				
	2/7/2022	40.2	0.6	-	-	35	DMT ⁴	-
	3/7/2022	40.2	0.6	-	-	28	DMT ⁴	-
	4/4/2022	40.1	0.7	-	-	28	DMT ⁴	-
	5/2/2022	40.1	0.7	-	-	28	DMT ⁴	-
	6/7/2022	40.6	0.3	-	-	36	DMT ⁴	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions				
	8/1/2022	40.6	0.3	-	-	55	DMT ⁴	-
	9/6/2022	40.1	0.7	-	-	36	DMT ⁴	-
	10/3/2022	40.0	0.8	-	-	27	DMT ⁴	-
	11/7/2022	40.2	0.6	-	-	35	DMT ⁴	-
	12/5/2022	40.7	0.1	-	-	28	DMT ⁴	-
	1/3/2023	40.6	0.2	-	-	29	DMT ⁴	-
	2/6/2023	40.6	0.2	-	-	34	DMT ⁴	-
	3/6/2023	40.5	0.3	-	-	28	DMT ⁴	-
	4/3/2023	40.4	0.4	-	-	28	DMT ⁴	-
	5/1/2023	40.4	0.4	-	-	28	DMT ⁴	-
	6/5/2023	40.2	0.6	-	-	35	DMT ⁴	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions				
	8/7/2023	40.0	0.8	-	-	63	DMT ⁴	-
	9/5/2023	40.7	0.1	-	-	29	DMT ⁴	-
	10/2/2023	40.4	0.4	-	-	27	DMT ⁴	-
	11/6/2023	40.6	0.2	-	-	35	DMT ⁴	-
	12/4/2023			DNAPL pumping not required to be completed				
	1/2/2024	40.7	0.1	-	-	57	DMT ⁴	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-6 (GALLONS)					0.0			
HARW-7	Cumulative 7/18/2011 - 12/6/2021				593.3			
	1/3/2022			DNAPL pumping not completed due to COVID-19 restrictions				
	2/7/2022	40.2	1.8	-	-	35	DMT ⁴	-
	3/7/2022	39.6	2.4	0.1	6.1	28	DMT ⁴	double diaphragm pump
	4/4/2022	41.7	0.3	-	-	28	DMT ⁴	-
	5/2/2022	41.4	0.6	-	-	28	DMT ⁴	-
	6/7/2022	40.9	1.1	-	-	36	DMT ⁴	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions				
	8/1/2022	40.0	2.0	0.0	5.2	55	DMT ⁴	double diaphragm pump
	9/6/2022	41.8	0.3	-	-	36	DMT ⁴	-
	10/3/2022	41.3	0.8	-	-	27	DMT ⁴	-
	11/7/2022	41.1	0.9	-	-	35	DMT ⁴	-
	12/5/2022	40.9	1.1	-	-	28	DMT ⁴	-
	1/4/2023	40.0	2.0	0.3	4.4	30	DMT ⁴	double diaphragm pump
	2/6/2023	41.5	0.5	-	-	33	DMT ⁴	-
	3/6/2023	41.1	0.9	-	-	28	DMT ⁴	-
	4/3/2023	41.0	1.0	-	-	28	DMT ⁴	-
	5/1/2023	40.7	1.3	-	-	28	DMT ⁴	-
	6/5/2023	40.6	1.4	-	-	35	DMT ⁴	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions				
	8/7/2023	40.0	2.0	0.2	4.8	63	DMT ⁴	double diaphragm pump
	9/5/2023	41.6	0.4	-	-	29	DMT ⁴	-
	10/2/2023	41.3	0.7	-	-	27	DMT ⁴	-
	11/6/2023	41.4	0.6	-	-	35	DMT ⁴	-
	12/4/2023			DNAPL pumping not required to be completed				
	1/2/2024	41.0	1.0	-	-	57	DMT ⁴	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-7 (GALLONS)					613.8			

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

HARW-8	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ¹	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
	Cumulative 7/19/2011 - 12/6/2021				41.3			
	1/3/2022	42.2	0.8	DNAPL pumping not completed due to COVID-19 restrictions			DMT ⁴	-
	2/7/2022	41.9	1.1	-	35		DMT ⁴	-
	3/7/2022	41.8	1.3	-	28		DMT ⁴	-
	4/4/2022	41.7	1.3	-	28		DMT ⁴	-
	5/2/2022	41.7	1.3	-	28		DMT ⁴	-
	6/7/2022	41.7	1.3	-	36		DMT ⁴	-
	7/4/2022			DNAPL pumping not completed due to adverse weather conditions			-	-
	8/1/2022	41.5	1.5	-	55		DMT ⁴	-
	9/6/2022	41.4	1.6	-	36		DMT ⁴	-
	10/3/2022	41.3	1.8	-	27		DMT ⁴	-
	11/8/2022	41.0	2.0	0.5	3.9		DMT ⁴	double diaphragm pump
	12/5/2022	42.4	0.6	-	27		DMT ⁴	-
	1/3/2023	42.8	0.3	-	29		DMT ⁴	-
	2/6/2023	42.3	0.8	-	34		DMT ⁴	-
	3/6/2023	42.2	0.8	-	28		DMT ⁴	-
	4/3/2023	42.1	0.9	-	28		DMT ⁴	-
	5/1/2023	42.1	0.9	-	28		DMT ⁴	-
	6/5/2023	42.0	1.0	-	35		DMT ⁴	-
	7/3/2023			DNAPL pumping not completed due to adverse weather conditions			-	-
	8/7/2023	42.0	1.0	-	63		DMT ⁴	-
	9/5/2023	41.8	1.2	-	29		DMT ⁴	-
	10/2/2023	41.8	1.3	-	27		DMT ⁴	-
	11/6/2023	41.8	1.2	-	35		DMT ⁴	-
	12/4/2023			DNAPL pumping not required to be completed			-	-
	1/2/2024	41.7	1.3	-	57		DMT ⁴	-
		TOTAL VOLUME RECOVERED TO DATE FROM HARW-8 (GALLONS)			45.2			

TOTAL VOLUME RECOVERED TO DATE FROM ALL WELLS (GALLONS)

3239.4

Notes:

MW-12

Depth to Top of Screen: 33 ft
Depth to Bottom: 36 ft

HARW-1

Depth to Top of Screen: 24 ft
Depth to Bottom: 42 ft

HARW-5

Angle from Vertical: 23.5°
Vertical Depth to Top of Screen: 27 ft
Vertical Depth to Bottom: 40.3 ft

For historical reference to past DNAPL measurement events prior to January 2017, please refer to the January 2018 monthly report submitted to NYSDEC on 5 February 2018.

DMT = DNAPL Measurement Tool, consisting of a copper tubing handle, a spacer section to prevent the probe from contacting the sides of the well riser, and an all-thread rod probe to extend into the DNAPL.

¹ Reserved

² Reserved

³ Volume of product recovered by downwell pump is estimated by approximating the volume discharged to the drum and additional product in tubing and on pump.

Volume of product recovered by bailer is estimated using the bailer volume and number of times bailed.

Volume of product recovered by double diaphragm and positive displacement piston pumps are estimated by approximating the volume discharged to the drum or by using the pre- and post-pumping apparent height of product and the well dimensions (8" diameter well).

⁴ All depth and thickness values for HARW-3, HARW-4 HARW-5 and HARW-6 are provided as vertical equivalents of the field measurements based on the angle of the installed well.

HARW-4
Angle from Vertical: 24.5°
Vertical Depth to Top of Screen: 28.7 ft
Vertical Depth to Bottom: 41 ft

HARW-8
Depth to Top of Screen: 28.5 ft
Depth to Bottom: 43 ft

HARW-3
Angle from Vertical: 16.5°
Vertical Depth to Top of Screen: 25.4 ft
Vertical Depth to Bottom: 39 ft

HARW-7
Depth to Top of Screen: 27.5 ft
Depth to Bottom: 42 ft

HARW-2
Depth to Top of Screen: 26 ft
Depth to Bottom: 40 ft

HARW-6
Angle from Vertical: 14°
Vertical Depth to Top of Screen: 26.7 ft
Vertical Depth to Bottom: 40.8 ft