

Atlantic Richfield Company

Nick Peterson

Liability Manager

Remediation Management

201 Helios Way

Houston, TX 77079

Phone: (281) 800-7978

Mobile: (281) 886-4350

E-Mail: nick.peterson@bp.com

April 5, 2024

Jessica LaClair

Project Manager

New York State Department of Environmental Conservation

Division of Environmental Remediation

625 Broadway, 12th Floor

Albany, New York 12233-7016

RE: Monthly Progress Report, March 2024

Former Anaconda Plant (a.k.a. Harbor at Hastings Site) Site No. 3-60-022

Hastings-On-Hudson, New York

Dear Ms. LaClair:

Enclosed is the March 2024 Monthly Progress Report for the Former Anaconda Plant (a.k.a. Harbor at Hastings Site), New York State Department of Environmental Conservation (NYSDEC) Site No. 3-60-022, Hastings-on-Hudson, New York. This progress report has been prepared in accordance with Section XI of the AMENDED ORDER ON CONSENT and ADMINISTRATIVE SETTLEMENT between Atlantic Richfield Company and NYSDEC, dated November 6, 2013. The time period covered is March 1, 2024, through March 31, 2024.

If you have any questions or comments on this submittal, please feel free to contact me at (281) 886-4350.

Sincerely,



Nick Peterson

Liability Manager

Enclosure



A BP affiliated company

cc: Village Manager Mary Beth Murphy, Hastings-On-Hudson
Karl Coplan, Pace/Riverkeeper
File

ecc: David Tromp, Section Chief, Bureau D, Section A, NYSDEC DER
Jason Pelton, Director, Bureau D, NYSDEC DER
Melissa Doroski, New York State Department of Health
Julia Kenney, New York State Department of Health
Justin Stenerson, Esq., Assistant Regional Attorney, Region 3, NYSDEC
Mayor Nicola Armacost, Hastings-On-Hudson
Trustee Morgan Fleisig, Hastings-On-Hudson
Village Manager Mary Beth Murphy, Hastings-On-Hudson
Mark Chertok, Hastings-On-Hudson
Doug Gaffney, Mott MacDonald
Nat Federici, P.E., Westchester County Department of Environmental Facilities
Rachel Noe, Westchester County
Jim Lucari, BP
Michael Daneker, Arnold & Porter
Martha Gopal, Sovereign Consulting Inc.

**FORMER ANACONDA WIRE AND CABLE PLANT SITE
(a.k.a. HARBOR AT HASTINGS SITE) OU1
NYSDEC SITE 360022
MONTHLY PROGRESS REPORT 226**

PREPARED BY: Atlantic Richfield Company
Nick Peterson

REPORTING PERIOD: March 1, 2024 through March 31, 2024

1. PROGRESS MADE THIS REPORTING PERIOD:

- DNAPL gauging and recovery was performed on March 4 and March 5, 2024. HARW-5 was gauged and pumped as required by the August 2011 Design Basis Memorandum.
- Progress continued on these on-going design-related activities:
 - Draft Open Space options provided to Village of Hastings-on-Hudson June 8, 2023; expect to meet with Village in spring 2024 to discuss.
 - Old Marina / Kinnally Cove stability evaluation for dredging.
 - OU-1 and OU-2 material handling evaluation and basis of design assumptions.
 - Northwest Extension Area (NEA) bulkhead design.
 - The design team continues to engage West Chester County Department of Environmental Facilities regarding underground utilities.
 - Other design elements are progressing.
 - Biological Assessment / Not Likely to Adversely Affect Documentation and Essential Fish Habitat Reports (NMFS). On hold until WQM Plan is closer to final.
 - Nationwide Permit 38 Pre-Construction Notification. On hold until WQM Plan is closer to final.
 - Joint Permit Application. On hold until WQM Plan is closer to final.
 - Draft Permit Matrix - Arcadis provided response to NYSDEC comments August 18, 2023. NYSDEC responded with minor comments August 31, 2023, which will be integrated into the final permit matrix at the appropriate time.
 - Water Quality Monitoring Plan - Introductory call with Manoara Begum and other DEC representatives September 6, 2023. Revised WQM Plan and email response to questions raised on that call were sent to NYSDEC on December 11, 2023. NYSDEC advised AR that role would be changing from Ms. Begum.
 - TSCA Risk-Based Disposal Action Application – Bi-monthly call with USEPA TSCA held December 14, 2023. Subsequent quarterly call have been cancelled by TSCA for lack of agenda items.
 - Review call on draft ecoSPEARS proposal with AR, ecoSPEARS and NYSDEC held October 30, 2023. NYSDEC provided written comments on November 9, 2023. AR submitted a revised proposal incorporating those comments on February 20, 2024.

2. UNANTICIPATED PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- None this reporting period.

3. PROBLEMS RESOLVED

- None this reporting period.

4. DELIVERABLES SUBMITTED / RECEIVED

- March 8, 2024, Atlantic Richfield to NYSDEC: *Hastings February 2024 Monthly Progress Report*.

5. UPCOMING EVENTS / ACTIVITIES PLANNED

- Scheduling of subsequent gauging and recovery events will be dependent on the developing COVID-19 situation and AR will continue to communicate with NYSDEC regarding schedule. The tentative schedule is outlined below.
- The next three DNAPL gauging and recovery events are tentatively scheduled to occur the weeks of April 1, 2024, May 6, 2024, and June 3, 2024.
- Continue the Water Tower LNAPL IRM activities, as allowable, in accordance with the IRM Work Plan (Fluor Daniel GTI, December 1997), Fluor Daniel GTI correspondence to the NYSDEC dated May 18, 1998, and Atlantic Richfield correspondence with the NYSDEC on September 2, 2010. The next LNAPL IRM event is tentatively scheduled to occur the week of April 1, 2024, in accordance with the schedule modification request, from monthly to quarterly, sent by Atlantic Richfield to NYSDEC on June 4, 2012; the approval letter received from NYSDEC dated April 2, 2013; the approval letter received from NYSDEC dated May 23, 2023; and the approval letter received from NYSDEC dated February 14, 2024.

6. KEY STAFFING

- Sovereign Consulting Inc.
- Parsons Environment and Infrastructure Group, Inc. (OM&M and Security)

7. PERCENTAGE COMPLETE

- DNAPL gauging and recovery – ongoing
- LNAPL IRM – ongoing

8. **DATA**

- Final data not generated during this reporting period.

9. **CITIZEN PARTICIPATION ACTIVITIES**

- None this reporting period.

LIST OF ACRONYMS

| <i>Acronym</i> | <i>Description</i> |
|-----------------------|---|
| NYSDEC | New York State Department of Environmental Conservation |
| LNAPL | Light Non-Aqueous Phase Liquid |
| DNAPL | Dense Non-Aqueous Phase Liquid |
| OU | Operable Unit |
| IRM | Interim Remedial Measure |
| O&M | Operations and Maintenance |

LIST OF REFERENCES

FLUOR Daniel GTI, 1997. Draft Interim Remedial Measure Work Plan – Separate Phase Liquid Recovery. December.

TABLE I
MARCH DNAPL PUMPING SUMMARY (WEEK OF 3/4/2024)
ATLANTIC RICHFIELD
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| Well ID | Date Gauged/ Pumped | Installation Angle (deg) | Pre-Pumping Uncorrected Apparent Height (inches) | Pre-Pumping Corrected Apparent Height (inches) | Post-Pumping Uncorrected Apparent Height (inches) | Post-Pumping Corrected Apparent Height (inches) | Total Fluids Removed (gallons) ⁴ | Total DNAPL Removed (gallons) ⁶ | Post-Purging Distance of DNAPL Surface Below MS/Fill Interface (ft) ⁵ |
|----------|------------------------|-----------------------------|---|---|--|--|---|--|---|
| HARW-1 | 3/4/2024 ¹ | 0 | 0 | 0 | NA** | NA** | NA** | NA** | NA** |
| HARW-2 | 3/4/2024 ² | 0 | 20.0 | 20.0 | | | NA** | NA** | 3.0 |
| | NA** ³ | | | | NA** | NA** | | | |
| HARW-3 | 3/4/2024 ² | 16.5 | 7.0 | 6.7 | | | NA** | NA** | 3.8 |
| | NA** ³ | | | | NA** | NA** | | | |
| HARW-4 | 3/4/2024 ² | 24.5 | 13.0 | 11.8 | | | NA** | NA** | 3.1 |
| | NA** ³ | | | | NA** | NA** | | | |
| HARW-5 | 3/4/2024 ² | 23.5 | 31.0 | 28.4 | | | 21.0 | 6.3 | 4.2 |
| | 3/5/2024 ³ | | | | 2.0 | 1.8 | | | |
| HARW-6 | 3/4/2024 ² | 14.0 | 4.0 | 3.9 | | | NA** | NA** | 4.2 |
| | NA** ³ | | | | NA** | NA** | | | |
| HARW-7 | 3/4/2024 ² | 0 | 21.0 | 21.0 | | | NA** | NA** | 3.0 |
| | NA** ³ | | | | NA** | NA** | | | |
| HARW-8 | 3/4/2024 ² | 0 | 8.0 | 8.0 | | | NA** | NA** | 4.0 |
| | NA** ³ | | | | NA** | NA** | | | |
| HAOW-12A | 3/4/2024 ² | 0 | 3.0 | 3.0 | | | NA** | NA** | 4.9 |
| | NA** ³ | | | | NA** | NA** | | | |

Total Gallons of DNAPL Removed: 6.3

Notes:

¹DNAPL not present, pumping not completed in this well

²Pre-pumping gauge date

³Post-pumping gauge date.

⁴Total gallons of fluid (DNAPL and groundwater) removed from well based on measurement in container.

⁵Represents the distance of the post-purging DNAPL material interface from the top of the MS/Fill interface.

⁶Unless otherwise noted, this column refers to the total volume of DNAPL removed based calculation of volume based on well diameter and height of DNAPL in the well.

*DNAPL is present but is under 6-inches and discontinuous.

**Volume in the well is less than threshold required to perform DNAPL pumping procedures.

Apparent Height: refers to the distance between the DNAPL surface and the bottom of the well sump which includes all fluids (groundwater and DNAPL) in the matrix.

NA: Not Applicable

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used |
|----------|--|---|--|---|--|---|-----------------------|-------------------------|
| MW-12 | Cumulative 10/9/2006 - 7/29/2010 | - | - | - | 5.0 | - | - | - |
| | TOTAL VOLUME RECOVERED TO DATE FROM MW-12 (GALLONS) | | | | 5.0 | | | |
| | | | | | | | | |
| HAOW-12A | Cumulative 3/2/2009 - 12/6/2021 | - | - | - | 49.7 | - | DMT ⁴ | - |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | | - | - |
| | 2/7/2022 | 43.0 | 0.6 | - | - | 35 | DMT ⁴ | - |
| | 3/7/2022 | 43.2 | 0.4 | - | - | 28 | DMT ⁴ | - |
| | 4/4/2022 | 43.1 | 0.5 | - | - | 28 | DMT ⁴ | - |
| | 5/2/2022 | 43.2 | 0.4 | - | - | 28 | DMT ⁴ | - |
| | 6/7/2022 | 43.2 | 0.4 | - | - | 36 | DMT ⁴ | - |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | | - | - |
| | 8/1/2022 | 43.1 | 0.5 | - | - | 55 | DMT ⁴ | - |
| | 9/6/2022 | 43.0 | 0.6 | - | - | 36 | DMT ⁴ | - |
| | 10/3/2022 | 42.6 | 1.0 | - | - | 27 | DMT ⁴ | - |
| | 11/7/2022 | 43.3 | 0.3 | - | - | 35 | DMT ⁴ | - |
| | 12/5/2022 | 43.4 | 0.2 | - | - | 28 | DMT ⁴ | - |
| | 1/3/2023 | 43.4 | 0.3 | - | - | 29 | DMT ⁴ | - |
| | 2/6/2023 | 43.4 | 0.3 | - | - | 34 | DMT ⁴ | - |
| | 3/6/2023 | 43.3 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | 4/3/2023 | 43.3 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | 5/1/2023 | 43.3 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | 6/5/2023 | 43.3 | 0.3 | - | - | 35 | DMT ⁴ | - |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | | - | - |
| | 8/7/2023 | 43.4 | 0.2 | - | - | 63 | DMT ⁴ | - |
| | 9/5/2023 | 43.3 | 0.3 | - | - | 29 | DMT ⁴ | - |
| | 10/2/2023 | 43.4 | 0.3 | - | - | 27 | DMT ⁴ | - |
| | 11/6/2023 | 43.3 | 0.3 | - | - | 35 | DMT ⁴ | - |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | | - | - |
| | 1/2/2024 | 43.1 | 0.5 | - | - | 57 | DMT ⁴ | - |
| | 2/5/2024 | 43.4 | 0.3 | - | - | 34 | DMT ⁴ | - |
| | 3/4/2024 | 43.4 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | TOTAL VOLUME RECOVERED TO DATE FROM HAOW-12A (GALLONS) | | | | 49.7 | | | |
| | | | | | | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used |
|--------|--|---|--|---|--|---|-----------------------|-------------------------|
| HARW-1 | Cumulative 9/29/2010 - 12/6/2021 | - | - | - | 0.0 | - | - | - |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | | | |
| | 2/7/2022 | No product detected | 0.0 | - | - | 35 | DMT ⁴ | - |
| | 3/7/2022 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 4/4/2022 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 5/2/2022 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 6/7/2022 | No product detected | 0.0 | - | - | 36 | DMT ⁴ | - |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | | | |
| | 8/1/2022 | No product detected | 0.0 | - | - | 55 | DMT ⁴ | - |
| | 9/6/2022 | No product detected | 0.0 | - | - | 36 | DMT ⁴ | - |
| | 10/3/2022 | No product detected | 0.0 | - | - | 27 | DMT ⁴ | - |
| | 11/7/2022 | No product detected | 0.0 | - | - | 35 | DMT ⁴ | - |
| | 12/5/2022 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 1/3/2023 | No product detected | 0.0 | - | - | 29 | DMT ⁴ | - |
| | 2/6/2023 | No product detected | 0.0 | - | - | 34 | DMT ⁴ | - |
| | 3/6/2023 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 4/3/2023 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 5/1/2023 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | 6/5/2023 | No product detected | 0.0 | - | - | 35 | DMT ⁴ | - |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | | | |
| | 8/7/2023 | No product detected | 0.0 | - | - | 63 | DMT ⁴ | - |
| | 9/5/2023 | No product detected | 0.0 | - | - | 29 | DMT ⁴ | - |
| | 10/2/2023 | No product detected | 0.0 | - | - | 27 | DMT ⁴ | - |
| | 11/6/2023 | No product detected | 0.0 | - | - | 35 | DMT ⁴ | - |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | | | |
| | 1/2/2024 | No product detected | 0.0 | - | - | 57 | DMT ⁴ | - |
| | 2/5/2024 | No product detected | 0.0 | - | - | 34 | DMT ⁴ | - |
| | 3/4/2024 | No product detected | 0.0 | - | - | 28 | DMT ⁴ | - |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-1 (GALLONS) | | | | 0.0 | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | CUMULATIVE, NEW YORK | | | | | | | | |
|--------|--|---|--|---|--|---|-----------------------|-------------------------|--|
| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used | |
| HARW-2 | Cumulative 9/29/2010 - 12/6/2021 | - | - | - | 880.0 | - | - | - | |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | - | - | - | |
| | 2/8/2022 | 37.8 | 2.3 | 0.33 | 5 | 36 | DMT ⁴ | double diaphragm pump | |
| | 3/7/2022 | 39.0 | 1.0 | - | - | 27 | DMT ⁴ | - | |
| | 4/4/2022 | 38.3 | 1.8 | - | - | 28 | DMT ⁴ | - | |
| | 5/3/2022 | 38.0 | 2.0 | 0.08 | 5 | 29 | DMT ⁴ | double diaphragm pump | |
| | 6/7/2022 | 39.3 | 0.8 | - | - | 35 | DMT ⁴ | - | |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | - | - | - | |
| | 8/1/2022 | 38.3 | 1.8 | - | - | 55 | DMT ⁴ | - | |
| | 9/7/2022 | 37.8 | 2.2 | 0.08 | 5.4 | 37 | DMT ⁴ | double diaphragm pump | |
| | 10/3/2022 | 39.8 | 0.3 | - | - | 26 | DMT ⁴ | - | |
| | 11/7/2022 | 39.1 | 0.9 | - | - | 35 | DMT ⁴ | - | |
| | 12/5/2022 | 38.8 | 1.2 | - | - | 28 | DMT ⁴ | - | |
| | 1/3/2023 | 38.0 | 2.0 | 0.17 | 4.8 | 29 | DMT ⁴ | double diaphragm pump | |
| | 2/6/2023 | 39.4 | 0.6 | - | - | 34 | DMT ⁴ | - | |
| | 3/6/2023 | 38.8 | 1.2 | - | - | 28 | DMT ⁴ | - | |
| | 4/3/2023 | 38.7 | 1.3 | - | - | 28 | DMT ⁴ | - | |
| | 5/1/2023 | 38.0 | 2.0 | 0.00 | 5.2 | 28 | DMT ⁴ | double diaphragm pump | |
| | 6/5/2023 | 39.2 | 0.8 | - | - | 35 | DMT ⁴ | - | |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | - | - | - | |
| | 8/7/2023 | 38.3 | 1.7 | - | - | 63 | DMT ⁴ | - | |
| | 9/5/2023 | 38.0 | 2.0 | 0.42 | 4.1 | 29 | DMT ⁴ | double diaphragm pump | |
| | 10/2/2023 | 39.3 | 0.7 | - | - | 27 | DMT ⁴ | - | |
| | 11/6/2023 | 39.1 | 0.9 | - | - | 35 | DMT ⁴ | - | |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | - | - | - | |
| | 1/2/2024 | 38.8 | 1.3 | - | - | 57 | DMT ⁴ | - | |
| | 2/5/2024 | 39.2 | 0.8 | - | - | 34 | DMT ⁴ | - | |
| | 3/4/2024 | 38.3 | 1.7 | - | - | 28 | DMT ⁴ | - | |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-2 (GALLONS) | | | | | | | | |
| | | | | | | 909.5 | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | COLUMBIAN, NEW YORK | | | | | | | | |
|--------|--|---|--|---|--|---|-----------------------|-------------------------|---|
| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used | |
| HARW-3 | Cumulative 10/14/2010 - 12/6/2021 | - | - | - | 28.6 | - | - | - | |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | | | | - |
| | 2/7/2022 | 38.4 | 0.6 | - | - | 35 | DMT ⁴ | - | |
| | 3/7/2022 | 38.4 | 0.6 | - | - | 28 | DMT ⁴ | - | |
| | 4/4/2022 | 38.5 | 0.5 | - | - | 28 | DMT ⁴ | - | |
| | 5/2/2022 | 38.8 | 0.2 | - | - | 28 | DMT ⁴ | - | |
| | 6/7/2022 | 38.4 | 0.6 | - | - | 36 | DMT ⁴ | - | |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | | | | - |
| | 8/1/2022 | 38.4 | 0.6 | - | - | 55 | DMT ⁴ | - | |
| | 9/6/2022 | 38.5 | 0.5 | - | - | 36 | DMT ⁴ | - | |
| | 10/3/2022 | 38.3 | 0.7 | - | - | 27 | DMT ⁴ | - | |
| | 11/7/2022 | 38.4 | 0.6 | - | - | 35 | DMT ⁴ | - | |
| | 12/5/2022 | 38.3 | 0.7 | - | - | 28 | DMT ⁴ | - | |
| | 1/3/2023 | 38.5 | 0.5 | - | - | 29 | DMT ⁴ | - | |
| | 2/6/2023 | 38.4 | 0.6 | - | - | 34 | DMT ⁴ | - | |
| | 3/6/2023 | 38.3 | 0.7 | - | - | 28 | DMT ⁴ | - | |
| | 4/3/2023 | 38.3 | 0.7 | - | - | 28 | DMT ⁴ | - | |
| | 5/1/2023 | 38.5 | 0.5 | - | - | 28 | DMT ⁴ | - | |
| | 6/5/2023 | 38.5 | 0.5 | - | - | 35 | DMT ⁴ | - | |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | | | | - |
| | 8/7/2023 | 38.4 | 0.6 | - | - | 63 | DMT ⁴ | - | |
| | 9/5/2023 | 38.6 | 0.4 | - | - | 29 | DMT ⁴ | - | |
| | 10/2/2023 | 38.4 | 0.6 | - | - | 27 | DMT ⁴ | - | |
| | 11/6/2023 | 38.7 | 0.3 | - | - | 35 | DMT ⁴ | - | |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | | | | - |
| | 1/2/2024 | 38.4 | 0.6 | - | - | 57 | DMT ⁴ | - | |
| | 2/5/2024 | 38.6 | 0.4 | - | - | 34 | DMT ⁴ | - | |
| | 3/4/2024 | 38.4 | 0.6 | - | - | 28 | DMT ⁴ | - | |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-3 (GALLONS) | | | | | 28.6 | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | COLUMBIA COUNTY, NEW YORK | | | | | | | | |
|--------|--|---|--|---|--|---|-----------------------|-------------------------|---|
| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used | |
| HARW-4 | Cumulative 10/14/2010 - 12/6/2021 | - | - | - | 219.0 | - | - | - | |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | | | | - |
| | 2/7/2022 | 38.2 | 0.8 | - | - | 35 | DMT ⁴ | - | |
| | 3/7/2022 | 37.6 | 1.4 | - | - | 28 | DMT ⁴ | - | |
| | 4/4/2022 | 37.5 | 1.5 | - | - | 28 | DMT ⁴ | - | |
| | 5/2/2022 | 37.8 | 1.3 | - | - | 28 | DMT ⁴ | - | |
| | 6/7/2022 | 37.3 | 1.8 | - | - | 36 | DMT ⁴ | - | |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | | | | - |
| | 8/1/2022 | 37.4 | 1.6 | - | - | 55 | DMT ⁴ | - | |
| | 9/6/2022 | 37.2 | 1.8 | - | - | 36 | DMT ⁴ | - | |
| | 10/3/2022 | 37.0 | 2.0 | 0.17 | 4.8 | 27 | DMT ⁴ | double diaphragm pump | |
| | 11/7/2022 | 38.0 | 1.0 | - | - | 35 | DMT ⁴ | - | |
| | 12/5/2022 | 38.0 | 1.0 | - | - | 28 | DMT ⁴ | - | |
| | 1/3/2023 | 38.2 | 0.8 | - | - | 29 | DMT ⁴ | - | |
| | 2/6/2023 | 38.0 | 1.0 | - | - | 34 | DMT ⁴ | - | |
| | 3/6/2023 | 38.6 | 0.4 | - | - | 28 | DMT ⁴ | - | |
| | 4/3/2023 | 38.3 | 0.7 | - | - | 28 | DMT ⁴ | - | |
| | 5/1/2023 | 38.2 | 0.8 | - | - | 28 | DMT ⁴ | - | |
| | 6/5/2023 | 38.2 | 0.8 | - | - | 35 | DMT ⁴ | - | |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | | | | - |
| | 8/7/2023 | 38.4 | 0.6 | - | - | 63 | DMT ⁴ | - | |
| | 9/5/2023 | 38.2 | 0.8 | - | - | 29 | DMT ⁴ | - | |
| | 10/2/2023 | 38.2 | 0.8 | - | - | 27 | DMT ⁴ | - | |
| | 11/6/2023 | 38.1 | 0.9 | - | - | 35 | DMT ⁴ | - | |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | | | | - |
| | 1/2/2024 | 38.1 | 0.9 | - | - | 57 | DMT ⁴ | - | |
| | 2/5/2024 | 38.0 | 1.0 | - | - | 34 | DMT ⁴ | - | |
| | 3/4/2024 | 37.9 | 1.1 | - | - | 28 | DMT ⁴ | - | |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-4 (GALLONS) | | | | | 223.8 | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used |
|--------|--|---|--|---|--|---|-----------------------|-------------------------|
| HARW-5 | Cumulative 7/18/2011 - 12/6/2021 | - | - | - | 1257.1 | - | - | - |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | | | |
| | 2/8/2022 | 37.3 | 3.0 | 0.17 | 7.4 | 36 | DMT ⁴ | double diaphragm pump |
| | 3/7/2022 | 38.6 | 1.8 | - | - | 27 | DMT ⁴ | double diaphragm pump |
| | 4/4/2022 | 36.8 | 3.5 | 0.08 | 8.9 | 28 | DMT ⁴ | double diaphragm pump |
| | 5/2/2022 | 38.7 | 1.6 | - | - | 28 | DMT ⁴ | - |
| | 6/7/2022 | 36.7 | 3.6 | 0.17 | 8.9 | 36 | DMT ⁴ | double diaphragm pump |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | | | |
| | 8/1/2022 | 36.6 | 3.7 | 0.08 | 9.4 | 55 | DMT ⁴ | double diaphragm pump |
| | 9/7/2022 | 38.2 | 2.1 | 0.08 | 5.2 | 37 | DMT ⁴ | double diaphragm pump |
| | 10/3/2022 | 39.0 | 1.3 | - | - | 26 | DMT ⁴ | - |
| | 11/8/2022 | 37.1 | 3.3 | 0.25 | 7.8 | 36 | DMT ⁴ | double diaphragm pump |
| | 12/5/2022 | 37.5 | 2.8 | 0.08 | 7.2 | 27 | DMT ⁴ | double diaphragm pump |
| | 1/4/2023 | 38.2 | 2.1 | 0.08 | 5.2 | 30 | DMT ⁴ | double diaphragm pump |
| | 2/6/2023 | 38.3 | 2.0 | 0.08 | 5.0 | 33 | DMT ⁴ | double diaphragm pump |
| | 3/6/2023 | 38.3 | 2.0 | 0.04 | 5.1 | 28 | DMT ⁴ | double diaphragm pump |
| | 4/3/2023 | 38.3 | 2.0 | 0.00 | 5.2 | 28 | DMT ⁴ | double diaphragm pump |
| | 5/1/2023 | 39.2 | 1.1 | - | - | 28 | DMT ⁴ | - |
| | 6/5/2023 | 37.5 | 2.8 | 0.08 | 7.2 | 35 | DMT ⁴ | double diaphragm pump |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | | | |
| | 8/7/2023 | 37.2 | 3.1 | 0.08 | 7.8 | 63 | DMT ⁴ | double diaphragm pump |
| | 9/5/2023 | 39.0 | 1.3 | - | - | 29 | DMT ⁴ | - |
| | 10/3/2023 | 37.4 | 2.9 | 0.08 | 7.4 | 28 | DMT ⁴ | double diaphragm pump |
| | 11/6/2023 | 38.3 | 2.0 | 0.33 | 4.4 | 34 | DMT ⁴ | double diaphragm pump |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | | | |
| | 1/3/2024 | 38.3 | 2.0 | 0.25 | 4.6 | 58 | DMT ⁴ | double diaphragm pump |
| | 2/5/2024 | 39.6 | 0.8 | - | - | 33 | DMT ⁴ | - |
| | 3/5/2024 | 37.7 | 2.6 | 0.17 | 6.30 | 29 | DMT ⁴ | double diaphragm pump |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-5 (GALLONS) | | | | 1370.1 | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used |
|--------|--|---|--|---|--|---|-----------------------|-------------------------|
| HARW-6 | Cumulative 7/19/2011 - 12/6/2021 | - | - | - | 0.0 | - | - | - |
| | 1/3/2022 | DNAPL pumping not completed due to COVID-19 restrictions | | | | | | |
| | 2/7/2022 | 40.2 | 0.6 | - | - | 35 | DMT ⁴ | - |
| | 3/7/2022 | 40.2 | 0.6 | - | - | 28 | DMT ⁴ | - |
| | 4/4/2022 | 40.1 | 0.7 | - | - | 28 | DMT ⁴ | - |
| | 5/2/2022 | 40.1 | 0.7 | - | - | 28 | DMT ⁴ | - |
| | 6/7/2022 | 40.6 | 0.3 | - | - | 36 | DMT ⁴ | - |
| | 7/4/2022 | DNAPL pumping not completed due to adverse weather conditions | | | | | | |
| | 8/1/2022 | 40.6 | 0.3 | - | - | 55 | DMT ⁴ | - |
| | 9/6/2022 | 40.1 | 0.7 | - | - | 36 | DMT ⁴ | - |
| | 10/3/2022 | 40.0 | 0.8 | - | - | 27 | DMT ⁴ | - |
| | 11/7/2022 | 40.2 | 0.6 | - | - | 35 | DMT ⁴ | - |
| | 12/5/2022 | 40.7 | 0.1 | - | - | 28 | DMT ⁴ | - |
| | 1/3/2023 | 40.6 | 0.2 | - | - | 29 | DMT ⁴ | - |
| | 2/6/2023 | 40.6 | 0.2 | - | - | 34 | DMT ⁴ | - |
| | 3/6/2023 | 40.5 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | 4/3/2023 | 40.4 | 0.4 | - | - | 28 | DMT ⁴ | - |
| | 5/1/2023 | 40.4 | 0.4 | - | - | 28 | DMT ⁴ | - |
| | 6/5/2023 | 40.2 | 0.6 | - | - | 35 | DMT ⁴ | - |
| | 7/3/2023 | DNAPL pumping not completed due to adverse weather conditions | | | | | | |
| | 8/7/2023 | 40.0 | 0.8 | - | - | 63 | DMT ⁴ | - |
| | 9/5/2023 | 40.7 | 0.1 | - | - | 29 | DMT ⁴ | - |
| | 10/2/2023 | 40.4 | 0.4 | - | - | 27 | DMT ⁴ | - |
| | 11/6/2023 | 40.6 | 0.2 | - | - | 35 | DMT ⁴ | - |
| | 12/4/2023 | DNAPL pumping not required to be completed | | | | | | |
| | 1/2/2024 | 40.7 | 0.1 | - | - | 57 | DMT ⁴ | - |
| | 2/5/2024 | 40.3 | 0.5 | - | - | 34 | DMT ⁴ | - |
| | 3/4/2024 | 40.5 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-6 (GALLONS) | | | | 0.0 | | | |
| | | | | | | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used |
|--------|--|-----------------------|---|---|--|---|-----------------------|-------------------------|
| HARW-7 | Cumulative 7/18/2011 - 12/6/2021 | - | - | - | 593.3 | - | - | - |
| | 1/3/2022 | | DNAPL pumping not completed due to COVID-19 restrictions | | | | - | - |
| | 2/7/2022 | 40.2 | 1.8 | - | - | 35 | DMT ⁴ | - |
| | 3/7/2022 | 39.6 | 2.4 | 0.1 | 6.1 | 28 | DMT ⁴ | double diaphragm pump |
| | 4/4/2022 | 41.7 | 0.3 | - | - | 28 | DMT ⁴ | - |
| | 5/2/2022 | 41.4 | 0.6 | - | - | 28 | DMT ⁴ | - |
| | 6/7/2022 | 40.9 | 1.1 | - | - | 36 | DMT ⁴ | - |
| | 7/4/2022 | | DNAPL pumping not completed due to adverse weather conditions | | | | - | - |
| | 8/1/2022 | 40.0 | 2.0 | 0.0 | 5.2 | 55 | DMT ⁴ | double diaphragm pump |
| | 9/6/2022 | 41.8 | 0.3 | - | - | 36 | DMT ⁴ | - |
| | 10/3/2022 | 41.3 | 0.8 | - | - | 27 | DMT ⁴ | - |
| | 11/7/2022 | 41.1 | 0.9 | - | - | 35 | DMT ⁴ | - |
| | 12/5/2022 | 40.9 | 1.1 | - | - | 28 | DMT ⁴ | - |
| | 1/4/2023 | 40.0 | 2.0 | 0.3 | 4.4 | 30 | DMT ⁴ | double diaphragm pump |
| | 2/6/2023 | 41.5 | 0.5 | - | - | 33 | DMT ⁴ | - |
| | 3/6/2023 | 41.1 | 0.9 | - | - | 28 | DMT ⁴ | - |
| | 4/3/2023 | 41.0 | 1.0 | - | - | 28 | DMT ⁴ | - |
| | 5/1/2023 | 40.7 | 1.3 | - | - | 28 | DMT ⁴ | - |
| | 6/5/2023 | 40.6 | 1.4 | - | - | 35 | DMT ⁴ | - |
| | 7/3/2023 | | DNAPL pumping not completed due to adverse weather conditions | | | | - | - |
| | 8/7/2023 | 40.0 | 2.0 | 0.2 | 4.8 | 63 | DMT ⁴ | double diaphragm pump |
| | 9/5/2023 | 41.6 | 0.4 | - | - | 29 | DMT ⁴ | - |
| | 10/2/2023 | 41.3 | 0.7 | - | - | 27 | DMT ⁴ | - |
| | 11/6/2023 | 41.4 | 0.6 | - | - | 35 | DMT ⁴ | - |
| | 12/4/2023 | | DNAPL pumping not required to be completed | | | | - | - |
| | 1/2/2024 | 41.0 | 1.0 | - | - | 57 | DMT ⁴ | - |
| | 2/5/2024 | 41.2 | 0.8 | - | - | 34 | DMT ⁴ | - |
| | 3/4/2024 | 40.3 | 1.8 | - | - | 28 | DMT ⁴ | - |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-7 (GALLONS) | | | | 613.8 | | | |

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

| | Date | Depth to Product (ft) | Product Apparent Height - Pre-pumping (ft) | Product Apparent Height - Post-pumping (ft) | Approximate Volume of Product Recovered (gallons) ³ | Days Elapsed Between Measurement Readings | Measurement Tool Used | Recovery Procedure Used |
|--------|--|-----------------------|---|---|--|---|-----------------------|-------------------------|
| HARW-8 | Cumulative 7/19/2011 - 12/6/2021 | - | - | - | 41.3 | - | - | - |
| | 1/3/2022 | | DNAPL pumping not completed due to COVID-19 restrictions | | | | - | - |
| | 2/7/2022 | 42.2 | 0.8 | - | - | 35 | DMT ⁴ | - |
| | 3/7/2022 | 41.9 | 1.1 | - | - | 28 | DMT ⁴ | - |
| | 4/4/2022 | 41.8 | 1.3 | - | - | 28 | DMT ⁴ | - |
| | 5/2/2022 | 41.7 | 1.3 | - | - | 28 | DMT ⁴ | - |
| | 6/7/2022 | 41.7 | 1.3 | - | - | 36 | DMT ⁴ | - |
| | 7/4/2022 | | DNAPL pumping not completed due to adverse weather conditions | | | | - | - |
| | 8/1/2022 | 41.5 | 1.5 | - | - | 55 | DMT ⁴ | - |
| | 9/6/2022 | 41.4 | 1.6 | - | - | 36 | DMT ⁴ | - |
| | 10/3/2022 | 41.3 | 1.8 | - | - | 27 | DMT ⁴ | - |
| | 11/8/2022 | 41.0 | 2.0 | 0.5 | 3.9 | 36 | DMT ⁴ | double diaphragm pump |
| | 12/5/2022 | 42.4 | 0.6 | - | - | 27 | DMT ⁴ | - |
| | 1/3/2023 | 42.8 | 0.3 | - | - | 29 | DMT ⁴ | - |
| | 2/6/2023 | 42.3 | 0.8 | - | - | 34 | DMT ⁴ | - |
| | 3/6/2023 | 42.2 | 0.8 | - | - | 28 | DMT ⁴ | - |
| | 4/3/2023 | 42.1 | 0.9 | - | - | 28 | DMT ⁴ | - |
| | 5/1/2023 | 42.1 | 0.9 | - | - | 28 | DMT ⁴ | - |
| | 6/5/2023 | 42.0 | 1.0 | - | - | 35 | DMT ⁴ | - |
| | 7/3/2023 | | DNAPL pumping not completed due to adverse weather conditions | | | | - | - |
| | 8/7/2023 | 42.0 | 1.0 | - | - | 63 | DMT ⁴ | - |
| | 9/5/2023 | 41.8 | 1.2 | - | - | 29 | DMT ⁴ | - |
| | 10/2/2023 | 41.8 | 1.3 | - | - | 27 | DMT ⁴ | - |
| | 11/6/2023 | 41.8 | 1.2 | - | - | 35 | DMT ⁴ | - |
| | 12/4/2023 | | DNAPL pumping not required to be completed | | | | - | - |
| | 1/2/2024 | 41.7 | 1.3 | - | - | 57 | DMT ⁴ | - |
| | 2/6/2024 | 41.0 | 2.0 | 0.5 | 3.9 | 35 | DMT ⁴ | double diaphragm pump |
| | 3/4/2024 | 42.3 | 0.7 | - | - | 27 | DMT ⁴ | - |
| | TOTAL VOLUME RECOVERED TO DATE FROM HARW-8 (GALLONS) | | | | 49.1 | | | |

TOTAL VOLUME RECOVERED TO DATE FROM ALL WELLS (GALLONS)

3249.6

Notes:

MW-12

Depth to Top of Screen: 33 ft
Depth to Bottom: 36 ft

HARW-1

Depth to Top of Screen: 24 ft
Depth to Bottom: 42 ft

HARW-5

Angle from Vertical: 23.5°
Vertical Depth to Top of Screen: 27 ft
Vertical Depth to Bottom: 40.3 ft

HAOW-12A

Depth to Top of Screen: 28.6 ft
Depth to Bottom: 43.6 ft

HARW-2

Depth to Top of Screen: 26 ft
Depth to Bottom: 40 ft

HARW-6

Angle from Vertical: 14°
Vertical Depth to Top of Screen: 26.7 ft
Vertical Depth to Bottom: 40.8 ft

HARW-3

Angle from Vertical: 16.5°
Vertical Depth to Top of Screen: 25.4 ft
Vertical Depth to Bottom: 39 ft

HARW-7

Depth to Top of Screen: 27.5 ft
Depth to Bottom: 42 ft

HARW-4

Angle from Vertical: 24.5°
Vertical Depth to Top of Screen: 28.7 ft
Vertical Depth to Bottom: 41 ft

HARW-8

Depth to Top of Screen: 28.5 ft
Depth to Bottom: 43 ft

For historical reference to past DNAPL measurement events prior to January 2017, please refer to the January 2018 monthly report submitted to NYSDEC on 5 February 2018.

DMT = DNAPL Measurement Tool, consisting of a copper tubing handle, a spacer section to prevent the probe from contacting the sides of the well riser, and an all-thread rod probe to extend into the DNAPL.

¹ Reserved

² Reserved

³ Volume of product recovered by downwell pump is estimated by approximating the volume discharged to the drum and additional product in tubing and on pump.

Volume of product recovered by bailer is estimated using the bailer volume and number of times bailed.

Volume of product recovered by double diaphragm and positive displacement piston pumps are estimated by approximating the volume discharged to the drum or by using the pre- and post-pumping apparent height of product and the well dimensions (8" diameter well).

⁴ All depth and thickness values for HARW-3, HARW-4 HARW-5 and HARW-6 are provided as vertical equivalents of the field measurements based on the angle of the installed well.