

Atlantic Richfield Company

Paul G. Johnson
Operations Project Manager

Remediation Management
150 W Warrenville Road
MC 200 1E
Naperville, IL 60563
Phone: (630) 420-5992
Mobile: (630) 731-4463
Fax: (630) 420-3738
E-Mail: paul.johnson4@bp.com

January 9, 2017

Jessica LaClair
Project Manager
New York State Department of Environmental Conservation
Division of Environmental Remediation
625 Broadway, 12th Floor
Albany, New York 12233-7016

RE: Monthly Progress Report, December 2016
Former Anaconda Plant (a.k.a. Harbor at Hastings Site) Site No. 3-60-022
Hastings-On-Hudson, New York

Dear Ms. LaClair:

Enclosed is the December 2016 Monthly Progress Report for the Former Anaconda Plant (a.k.a. Harbor at Hastings Site), New York State Department of Environmental Conservation (NYSDEC) Site No. 3-60-022, Hastings-on-Hudson, New York. This progress report has been prepared in accordance with Section XI of the AMENDED ORDER ON CONSENT and ADMINISTRATIVE SETTLEMENT between Atlantic Richfield Company and NYSDEC, dated November 6, 2013. The time period covered is December 1, 2016 through December 31, 2016.

If you have any questions or comments on this submittal, please feel free to contact me at 630-420-5992.

Sincerely,



Paul G. Johnson
Operations Project Manager

Enclosure

cc: Maureen Schuck, New York State Department of Health



A BP affiliated company

● Page 2

Francis Frobeld, Hastings-On-Hudson
Mark Chertok, Hastings-On-Hudson
Karl Coplan, Pace/Riverkeeper
Martha Gopal, Sovereign Consulting Inc.
File

ecc: Jacquelyn Nealon, New York State Department of Health
George Heitzman, New York State Department of Environmental Conservation
Benjamin Conlon, Esq. New York State Department of Environmental Conservation,
Office of General Counsel
Jim Lucari, BP
Michael Daneker, Arnold & Porter



A BP affiliated company

**FORMER ANACONDA WIRE AND CABLE PLANT SITE
(a.k.a. HARBOR AT HASTINGS SITE) OU1
NYSDEC SITE 360022
MONTHLY PROGRESS REPORT 139**

PREPARED BY: Atlantic Richfield Company
Paul Johnson

REPORTING PERIOD: December 1, 2016 through December 31, 2016

1. PROGRESS MADE THIS REPORTING PERIOD:

- None this reporting period.

2. UNANTICIPATED PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- None this reporting period.

3. PROBLEMS RESOLVED

- None this reporting period.

4. DELIVERABLES SUBMITTED / RECEIVED

- December 2, 2016 – Atlantic Richfield to NYSDEC: *November 2016 Monthly Progress Report.*

5. UPCOMING EVENTS/ACTIVITIES PLANNED

- The next two DNAPL gauging and recovery events are tentatively scheduled to occur the week of January 16th 2017 and the week of February 13th 2017.
- Continue the Water Tower LNAPL IRM activities, as allowable, in accordance with the IRM Work Plan (Fluor Daniel GTI, December 1997), Fluor Daniel GTI correspondence to the NYSDEC dated May 18, 1998 and Atlantic Richfield correspondence with the NYSDEC on September 2, 2010. The upcoming LNAPL IRM events are tentatively scheduled to occur the week of January 16th 2017 and the week of April 10th 2017, in accordance with the schedule modification request, from monthly to quarterly, sent by Atlantic Richfield to NYSDEC on June 4, 2012, and received approval letter from NYSDEC dated April 2, 2013.

6. KEY STAFFING

- Sovereign Consulting Inc.
- Haley and Aldrich of New York
- Parsons Environment and Infrastructure Group, Inc. (OM&M)
- Parsons Environment and Infrastructure Group, Inc. (Security)
- Antea Group (Support)

7. PERCENTAGE COMPLETE

- DNAPL gauging and recovery – ongoing (completed for 2016)
- LNAPL IRM – ongoing (completed for 2016)

8. DATA

- Final data not generated during this reporting period.

9. CITIZEN PARTICIPATION ACTIVITIES

- None this reporting period.

LIST OF ACRONYMS

<i>Acronym</i>	<i>Description</i>
NYSDEC	New York State Department of Environmental Conservation
LNAPL	Light Non-Aqueous Phase Liquid
DNAPL	Dense Non-Aqueous Phase Liquid
OU	Operable Unit
IRM	Interim Remedial Measure
O&M	Operations and Maintenance

LIST OF REFERENCES

FLUOR Daniel GTI, 1997. *Draft Interim Remedial Measure Work Plan – Separate Phase Liquid Recovery*. December.

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

Well	Date	Depth to Product (ft)	Product Apparent Height -		Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
			Pre-pumping (ft)	Post-pumping (ft)				
MW-12	10/9/2008	34.3	2.7	-	-	52	threaded rod	-
	11/29/2008	34.3	2.7	-	0.3	42	threaded rod	stainless-steel cups
	1/13/2009	33.8	2.2	2.0	-	1	threaded rod	-
	1/12/2009	-	-	-	-	6	threaded rod	-
	1/11/2009	-	1.9	-	-	-	threaded rod	-
	3/27/2008	-	1.6	-	-	36	threaded rod	-
	3/27/2007	34.5	2.5	2.5	0.0	35	threaded rod	stainless-steel cups
	11/20/2007	-	2.4	-	-	239	threaded rod	-
	2/21/2008	-	2.6	-	-	93	threaded rod	-
	4/16/2008	-	2.3	-	-	95	threaded rod	-
	5/22/2008	-	2.4	-	-	37	threaded rod	-
	5/23/2008	34.6	2.4	1.0	0.2	49	threaded rod	stainless-steel cups
	7/10/2008	35.5	1.5	1.3	0.2	145	threaded rod	stainless-steel cups
	3/22/2008	35.7	-	-	-	111	threaded rod	downhole pump
	6/22/2008	35.5	2.5	2.5	0.6	92	threaded rod	downhole pump
	7/26/2008	34.0	3.0	3.0	0.3	38	threaded rod	downhole pump
	7/30/2008	34.5	2.5	-	-	1	threaded rod	-
	8/11/2009	34.1	2.9	-	-	12	threaded rod	-
	8/18/2009	34.0	3.0	-	-	7	threaded rod	-
	9/8/2009	34.0	3.0	2.4	0.2	23	threaded rod	downhole pump
	10/7/3/2009	32.7	NM ¹	NM ¹	0.5	28	threaded rod	downhole pump
	11/7/07/2009	34.5	2.6	NM ¹	0.2	20	threaded rod	downhole pump
	12/8/2009	32.0	3.3	NM ¹	-	36	threaded rod	downhole pump
	1/15/2010	32.0	3.1	NM ¹	0.5	36	threaded rod	downhole pump
	2/18/2010	31.9	4.1	NM ¹	0.0	33	threaded rod	downhole pump
	3/23/2010	33.3	2.7	NM ¹	0.1	45	threaded rod	downhole pump
	5/7/2010	33.0	3.0	NM ¹	-	39	threaded rod	-
	6/15/2010	32.8	3.2	NM ¹	0.1	44	threaded rod	bailey
	7/29/2010	-	-	-	-	-	-	-
TOTAL VOLUME RECOVERED TO DATE FROM MW-12 (GALLONS)						5.9		
HAQM-12A	3/23/2009	38.1	3.9	-	-	0	threaded rod	downhole pump
	6/22/2009	38.7	5.2	-	5	62	threaded rod	downhole pump
	7/29/2009	38.4	5.2	1.1	5	37	threaded rod	-
	7/29/2009	42.4	-	1.3	-	1	threaded rod	-
	7/30/2009	42.4	-	1.3	-	1	threaded rod	-
	8/5/2009	42.1	-	1.5	-	6	threaded rod	-
	8/11/2009	41.9	-	1.7	-	6	threaded rod	-
	8/19/2009	41.9	-	1.8	-	8	threaded rod	-
	8/25/2009	41.5	-	2.1	-	8	threaded rod	downhole pump
	9/9/2009	41.5	2.1	0.3	3.5	6	threaded rod	downhole pump
	10/13/2009	41.9	1.6	0.1	1.2	34	threaded rod	downhole pump
	11/11/2009	41.9	1.5	0.0	1.8	27	threaded rod	downhole pump
	12/8/2009	-	1.2	0.1	1.7	29	threaded rod	downhole pump
	1/19/2010	-	1.2	0.1	0.5	36	threaded rod	downhole pump
	2/18/2010	41.8	1.8	0.0	2.4	36	threaded rod	downhole pump
	3/23/2010	42.2	1.4	0.0 ²	0.5	33	threaded rod	downhole pump
	5/7/2010	42.1	1.5	NM ¹	1.7	45	threaded rod	bailey
	6/15/2010	42.3	1.3	0.0 ²	1.7	45	threaded rod	downhole pump
	7/29/2010	42.6	1.0	0.0 ²	1.9	39	threaded rod	downhole pump
	9/29/2010	42.5	1.1	0.0	2.8	44	weighted tape	double diaphragm pump
	9/30/2010	43.3	0.3	-	-	61	weighted tape	double diaphragm pump
	10/14/2010	43.0	0.6	-	-	14	weighted tape	-
	11/9/2010	42.4	1.2	0.3	2.2	26	weighted tape	positive displacement piston pump
	12/8/2010	42.6	1.0	0.1	-	29	DMT ¹	-
	12/15/2010	-	-	-	1.3	7	DMT ¹	double diaphragm pump
	1/17/2011	42.8	0.8	-	-	33	DMT ¹	-
	1/19/2011	-	-	0.3	1.4	-	DMT ¹	piston pump

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HAOW-12A Continued	2/28/2011	42.9	0.7	-	-	40	DMT ¹	-
	3/2/2011	-	-	0.3	1.1	-	DMT ¹	piston pump
	4/11/2011	43.0	0.6	-	-	39	DMT ¹	-
	4/12/2011	-	-	0.2	1.1	-	DMT ¹	piston pump
	5/16/2011	42.9	0.7	-	-	34	DMT ¹	-
	5/18/2011	-	-	0.3	1.1	-	DMT ¹	piston pump
	6/13/2011	43.0	0.6	-	-	26	DMT ¹	-
	6/15/2011	-	-	0.0	1.5	-	DMT ¹	piston pump
	7/19/2011	43.5	0.1	-	-	34	DMT ¹	-
	8/22/2011	43.1	0.5	-	-	34	DMT ¹	-
	9/26/2011	-	-	0.1	0.7	-	DMT ¹	-
	9/26/2011	43.5	0.1	-	-	32	DMT ¹	double diaphragm pump
	10/24/2011	43.5	0.1	-	-	28	DMT ¹	-
	11/28/2011	43.5	0.1	-	-	28	DMT ¹	-
	1/4/2012	42.2	1.4	-	-	35	DMT ¹	-
	1/4/2012	42.2	1.4	-	-	37	DMT ¹	-
	1/31/2012	42.1	1.5	-	-	27	DMT ¹	-
	3/6/2012	41.9	1.7	-	-	35	DMT ¹	-
	4/4/2012	41.5	2.1	-	-	29	DMT ¹	-
	4/6/2012	-	-	0.5	2.3	-	DMT ¹	-
	5/2/2012	42.9	0.7	-	-	26	DMT ¹	double diaphragm pump
	6/4/2012	43.0	0.6	-	-	33	DMT ¹	-
	7/6/2012	42.7	0.9	-	-	35	DMT ¹	-
	8/7/2012	42.3	1.3	-	-	29	DMT ¹	-
	9/10/2012	42.2	1.4	-	-	34	DMT ¹	-
	10/8/2012	42.0	1.6	-	-	28	DMT ¹	-
	11/5/2012	-	-	-	-	-	DMT ¹	-
	12/3/2012	41.8	1.8	-	-	56	DMT ¹	-
	1/9/2013	41.3	2.3	0.3	2.9	-	DMT ¹	-
	2/4/2013	43.3	0.3	-	-	26	DMT ¹	-
	3/4/2013	43.3	0.3	-	-	28	DMT ¹	-
	4/2/2013	43.3	0.3	-	-	29	DMT ¹	-
	5/7/2013	43.2	0.4	-	-	35	DMT ¹	-
	6/4/2013	43.2	0.4	-	-	28	DMT ¹	-
	7/6/2013	42.4	1.3	-	-	34	DMT ¹	-
	8/5/2013	43.2	0.4	-	-	28	DMT ¹	-
	9/10/2013	43.2	0.4	-	-	38	DMT ¹	-
	10/4/2013	-	-	-	-	-	DMT ¹	-
	11/4/2013	-	-	-	-	-	DMT ¹	-
	12/9/2013	42.9	0.7	-	-	50	DMT ¹	-
	1/8/2014	42.2	1.4	-	-	30	DMT ¹	-
	2/6/2014	42.0	1.6	-	-	29	DMT ¹	-
	3/3/2014	41.9	1.7	-	-	25	DMT ¹	-
	4/7/2014	41.7	1.9	-	-	35	DMT ¹	-
	5/7/2014	41.6	2.0	0.3	2.6	30	DMT ¹	-
	6/7/2014	-	-	-	-	-	DMT ¹	-
	7/22/2014	43.4	0.3	-	-	76	DMT ¹	-
	8/12/2014	43.4	0.3	-	-	21	DMT ¹	-
	9/9/2014	43.4	0.3	-	-	28	DMT ¹	-
	10/7/2014	43.4	0.3	-	-	28	DMT ¹	-
	11/10/2014	43.1	0.5	-	-	34	DMT ¹	-
	12/10/2014	-	-	-	-	-	DMT ¹	-
	1/6/2015	43.0	0.6	-	-	57	DMT ¹	-
	2/2/2015	-	-	-	-	-	DMT ¹	-
	3/24/2015	42.8	0.8	-	-	77	DMT ¹	-
	4/21/2015	42.8	0.8	-	-	28	DMT ¹	-
	5/11/2015	42.6	1	-	-	20	DMT ¹	-

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HAOW-12A Continued	6/6/2015	42.6	1	-	-	28	DMT ⁴	-
	7/6/2015	42.6	1	-	-	30	DMT ⁴	-
	8/4/2015	42.6	1	-	-	27	DMT ⁴	-
	9/6/2015	42.6	1	-	-	35	DMT ⁴	-
	10/12/2015	42.6	1	-	-	34	DMT ⁴	-
	11/9/2015	42.6	1	-	-	28	DMT ⁴	-
	12/4/2015	42.4	1.2	DNAPL pumping not required to be completed	-	56	DMT ⁴	-
	1/6/2016	42.4	1.2	-	-	35	DMT ⁴	-
	2/6/2016	42.4	1.2	-	-	29	DMT ⁴	-
	3/6/2016	42.4	1.2	-	-	27	DMT ⁴	-
	4/4/2016	42.4	1.2	-	-	28	DMT ⁴	-
	5/2/2016	42.4	1.2	-	-	42	DMT ⁴	-
	6/3/2016	42.3	1.3	-	-	28	DMT ⁴	-
	7/11/2016	42.3	1.3	-	-	21	DMT ⁴	-
	8/1/2016	42.3	1.3	-	-	42	DMT ⁴	-
	10/24/2016	42.3	1.3	-	-	-	DMT ⁴	-
	11/10/2016	42.3	1.3	DNAPL pumping not required to be completed	-	-	DMT ⁴	-
	12/10/2016	42.3	1.3	DNAPL pumping not required to be completed	-	-	DMT ⁴	-
	TOTAL VOLUME RECOVERED TO DATE FROM HAOW-12A (GALLONS)				49.7			
HARW-1	9/26/2010	42.0	0.0	-	-	0	weighted tape	-
	9/30/2010	42.0	0.0	-	-	14	weighted tape	-
	10/14/2010	42.0	0.0	-	-	26	DMT ⁴	-
	11/9/2010	42.0	0.0	-	-	29	DMT ⁴	-
	12/8/2010	42.0	0.0	-	-	40	DMT ⁴	-
	1/17/2011	42.0	0.0	-	-	42	DMT ⁴	-
	2/28/2011	42.0	0.0	-	-	35	DMT ⁴	-
	4/11/2011	42.0	0.0	-	-	28	DMT ⁴	-
	5/16/2011	42.0	0.0	-	-	34	DMT ⁴	-
	6/13/2011	42.0	0.0	-	-	35	DMT ⁴	-
	7/19/2011	42.0	0.0	-	-	36	DMT ⁴	-
	8/22/2011	42.0	0.0	-	-	37	DMT ⁴	-
	9/26/2011	42.0	0.0	-	-	28	DMT ⁴	-
	10/24/2011	42.0	0.0	-	-	35	DMT ⁴	-
	11/28/2011	42.0	0.0	-	-	37	DMT ⁴	-
	1/4/2012	42.0	0.0	-	-	27	DMT ⁴	-
	1/31/2012	42.0	0.0	-	-	34	DMT ⁴	-
	3/5/2012	42.0	0.0	-	-	30	DMT ⁴	-
	4/4/2012	42.0	0.0	-	-	28	DMT ⁴	-
	5/2/2012	42.0	0.0	-	-	33	DMT ⁴	-
	6/4/2012	42.0	0.0	-	-	35	DMT ⁴	-
	7/9/2012	42.0	0.0	-	-	30	DMT ⁴	-
	8/9/2012	42.0	0.0	-	-	33	DMT ⁴	-
	9/10/2012	42.0	0.0	-	-	28	DMT ⁴	-
	10/6/2012	42.0	0.0	-	-	-	DMT ⁴	-
	11/5/2012	42.0	0.0	recovery data not completed due to extreme weather events (Hurricane Sandy), which occurred in late October	-	56	DMT ⁴	-
	12/3/2012	42.0	0.0	-	-	35	DMT ⁴	-
	1/7/2013	42.0	0.0	-	-	28	DMT ⁴	-
	2/4/2013	42.0	0.0	-	-	29	DMT ⁴	-
	3/4/2013	42.0	0.0	-	-	37	DMT ⁴	-
	4/2/2013	42.0	0.0	-	-	26	DMT ⁴	-
	5/9/2013	42.0	0.0	-	-	36	DMT ⁴	-
	6/4/2013	42.0	0.0	-	-	26	DMT ⁴	-
	7/10/2013	42.0	0.0	-	-	36	DMT ⁴	-
	8/5/2013	42.0	0.0	-	-	36	DMT ⁴	-
	9/10/2013	42.0	0.0	-	-	-	DMT ⁴	-
	10/4/2013	42.0	0.0	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	61	DMT ⁴	-
	11/4/2013	42.0	0.0	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	29	DMT ⁴	-
	12/10/2013	42.0	0.0	-	-	29	DMT ⁴	-
	1/8/2014	42.0	0.0	-	-	27	DMT ⁴	-
	2/6/2014	42.0	0.0	-	-	36	DMT ⁴	-
	3/5/2014	42.0	0.0	-	-	27	DMT ⁴	-
	4/10/2014	42.0	0.0	-	-	27	DMT ⁴	-
	5/7/2014	42.0	0.0	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	16	DMT ⁴	-
	6/7/2014	42.0	0.0	-	-	21	DMT ⁴	-
	7/22/2014	42.0	0.0	-	-	-	DMT ⁴	-
	8/12/2014	42.0	0.0	-	-	-	DMT ⁴	-

HARW-1 Continued	Date	Depth to Product (ft)	Product Apparent Height -		Product Apparent Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurements	Measurement Tool Used	Recovery Procedure Used
			Pre-pumping (ft)	Height -					
	9/26/2010	42.0	0.0	-	-	-	28	DMT #	-
	10/7/2010	42.0	0.0	-	-	-	28	DMT #	-
	11/12/2010	42.0	0.0	-	-	-	36	DMT #	-
	12/12/2010	42.0	0.0	-	-	-	55	DMT #	-
	1/6/2011	42.0	0.0	-	-	-	77	DMT #	-
	3/24/2011	42.0	0.0	-	-	-	28	DMT #	-
	4/21/2011	42.0	0.0	-	-	-	28	DMT #	-
	5/11/2011	42.0	0.0	-	-	-	28	DMT #	-
	6/6/2011	42.0	0.0	-	-	-	28	DMT #	-
	7/6/2011	42.0	0.0	-	-	-	27	DMT #	-
	8/4/2011	42.0	0.0	-	-	-	35	DMT #	-
	9/6/2011	42.0	0.0	-	-	-	34	DMT #	-
	10/12/2011	42.0	0.0	-	-	-	28	DMT #	-
	11/9/2011	42.0	0.0	-	-	-	56	DMT #	-
	12/4/2011	42.0	0.0	-	-	-	35	DMT #	-
	1/4/2012	42.0	0.0	-	-	-	27	DMT #	-
	3/6/2012	42.0	0.0	-	-	-	26	DMT #	-
	4/4/2012	42.0	0.0	-	-	-	26	DMT #	-
	5/2/2012	42.0	0.0	-	-	-	26	DMT #	-
	6/13/2012	42.0	0.0	-	-	-	26	DMT #	-
	7/11/2012	42.0	0.0	-	-	-	21	DMT #	-
	8/1/2012	42.0	0.0	-	-	-	42	DMT #	-
	9/12/2012	42.0	0.0	-	-	-	42	DMT #	-
	10/24/2012	42.0	0.0	-	-	-	-	DMT #	-
	11/10/2012	42.0	0.0	-	-	-	-	DMT #	-
	12/10/2012	42.0	0.0	-	-	-	-	DMT #	-
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-1 (GALLONS)						0.0		
HARW-2	9/26/2010	38.5	1.5	-	-	-	0	weighted tape	-
	9/30/2010	38.5	1.5	-	-	-	1	weighted tape	-
	10/14/2010	38.3	1.8	-	-	-	14	weighted tape	-
	11/10/2010	37.6	2.4	1.5	2.3	-	27	DMT #	positive displacement piston pump
	12/6/2010	34.7	5.3	-	-	-	28	DMT #	-
	12/14/2010	-	-	0	5.1	-	6	DMT #	positive displacement piston pump
	1/17/2011	35.4	4.6	-	-	-	34	DMT #	-
	1/20/2011	-	-	0.3	4.0	-	-	DMT #	piston pump
	2/26/2011	37.6	2.4	0.8	2.3	-	39	DMT #	piston pump
	3/2/2011	-	-	-	-	-	-	DMT #	-
	4/11/2011	33.8	6.3	-	-	-	40	DMT #	piston pump
	4/12/2011	-	-	0.3	5.5	-	-	DMT #	piston pump
	4/14/2011	-	-	0.0	0.7	-	-	DMT #	positive displacement piston pump
	5/19/2011	33.8	6.2	-	-	-	32	DMT #	-
	6/13/2011	34.3	5.8	-	15.8	-	25	DMT #	piston pump
	6/16/2011	-	-	0.2	15.0	-	-	DMT #	-
	7/19/2011	34.1	5.9	-	-	-	33	DMT #	double diaphragm pump
	7/20/2011	-	-	0.3	14.8	-	-	DMT #	double diaphragm pump
	8/22/2011	33.9	6.1	-	15.0	-	34	DMT #	double diaphragm pump
	9/28/2011	33.9	6.1	-	15.0	-	26	DMT #	double diaphragm pump
	10/24/2011	34.2	5.8	-	15.7	-	34	DMT #	double diaphragm pump
	10/25/2011	-	-	0.1	15.7	-	-	DMT #	double diaphragm pump
	11/26/2011	33.9	6.1	-	15.7	-	35	DMT #	double diaphragm pump
	11/30/2011	-	-	0.1	15.4	-	-	DMT #	double diaphragm pump
	1/4/2012	33.9	6.1	-	15.7	-	25	DMT #	double diaphragm pump
	1/6/2012	-	-	0.2	14.8	-	-	DMT #	double diaphragm pump
	1/31/2012	34.2	5.8	-	14.5	-	31	DMT #	double diaphragm pump
	3/6/2012	34.0	6.0	0.1	15.3	-	35	DMT #	double diaphragm pump
	4/6/2012	34.1	5.9	0.1	15.0	-	35	DMT #	double diaphragm pump
	5/22/2012	33.9	6.1	0.1	15.0	-	26	DMT #	double diaphragm pump
	6/6/2012	34.0	6.0	0.1	15.0	-	35	DMT #	double diaphragm pump
	7/11/2012	34.2	5.8	0.1	15.0	-	35	DMT #	double diaphragm pump
	8/6/2012	34.3	5.7	0.1	14.6	-	26	DMT #	double diaphragm pump
	9/10/2012	33.9	6.1	0.1	15.7	-	35	DMT #	double diaphragm pump
	10/10/2012	34.3	5.7	0.4	13.7	-	30	DMT #	double diaphragm pump
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October							DMT #
	12/5/2012	33.9	6.1	0.2	15.4	-	56	DMT #	double diaphragm pump
	1/9/2013	34.0	6.0	0.8	13.7	-	35	DMT #	double diaphragm pump
	2/6/2013	34.0	6.0	0.0	15.6	-	28	DMT #	double diaphragm pump
	3/6/2013	34.4	5.6	0.1	14.4	-	28	DMT #	double diaphragm pump
	4/4/2013	34.4	5.6	0.4	13.5	-	29	DMT #	double diaphragm pump

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDC #2-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-2 Continued	5/6/2013	34.3	5.8	0.4	13.9	34	DMT ⁴	double diaphragm pump
	6/5/2013	35.0	5.0	0.2	12.6	28	DMT ⁴	double diaphragm pump
	7/9/2013	35.7	4.3	0.2	10.9	34	DMT ⁴	double diaphragm pump
	8/5/2013	34.8	5.3	0.1	13.4	27	DMT ⁴	double diaphragm pump
	9/9/2013	34.3	5.8	0.4	13.9	35	DMT ⁴	double diaphragm pump
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	12/11/2013	33.9	6.1	0.2	15.4	93	DMT ⁴	double diaphragm pump
	1/9/2014	34.6	5.4	2.7	7.2	29	DMT ⁴	double diaphragm pump
	2/7/2014	34.3	5.7	0.4	13.7	29	DMT ⁴	double diaphragm pump
	3/6/2014	35.2	4.8	0.2	12.2	27	DMT ⁴	double diaphragm pump
	4/7/2014	34.8	5.3	0.1	13.5	32	DMT ⁴	double diaphragm pump
	5/5/2014	35.7	4.3	0.3	10.7	28	DMT ⁴	double diaphragm pump
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	7/23/2014	34.4	5.6	1.3	14.3	79	DMT ⁴	double diaphragm pump
	8/12/2014	36.3	3.7	0.2	9.1	20	DMT ⁴	double diaphragm pump
	9/6/2014	35.7	4.3	0.2	10.9	28	DMT ⁴	double diaphragm pump
	10/7/2014	35.8	4.3	0.2	10.7	28	DMT ⁴	double diaphragm pump
	11/10/2014	35.3	4.8	0.1	12.2	34	DMT ⁴	double diaphragm pump
	12/10/2014	DNAPL pumping not required to be completed						
	1/5/2015	34.5	5.5	0.3	13.5	56	DMT ⁴	double diaphragm pump
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions						
	3/25/2015	35.2	4.8	0.1	12.4	79	DMT ⁴	double diaphragm pump
	4/21/2015	37.3	2.7	0.1	6.7	27	DMT ⁴	double diaphragm pump
	5/12/2015	37.2	2.3	0.1	5.9	21	DMT ⁴	double diaphragm pump
	6/9/2015	37.2	2.8	0.4	6.3	28	DMT ⁴	double diaphragm pump
	7/8/2015	35.9	4.1	0.8	8.5	29	DMT ⁴	double diaphragm pump
	8/4/2015	36.0	4.0	0.1	10.2	27	DMT ⁴	double diaphragm pump
	9/10/2015	36.0	4.0	0.2	10.0	37	DMT ⁴	double diaphragm pump
	10/13/2015	36.4	3.6	0.1	9.1	33	DMT ⁴	double diaphragm pump
	11/9/2015	37.0	3.0	1.0	7.6	27	DMT ⁴	double diaphragm pump
	12/4/2015	DNAPL pumping not required to be completed						
	1/6/2016	35.0	5.0	0.2	12.6	58	DMT ⁴	double diaphragm pump
	2/8/2016	36.3	3.7	0.1	9.4	33	DMT ⁴	double diaphragm pump
	3/8/2016	37.0	3.0	0.1	7.6	29	DMT ⁴	double diaphragm pump
	4/4/2016	37.7	2.3	0.1	5.9	27	DMT ⁴	double diaphragm pump
	5/22/2016	37.6	2.4	0.1	6.1	28	DMT ⁴	double diaphragm pump
	6/14/2016	36.3	3.7	0.2	9.1	43	DMT ⁴	double diaphragm pump
	7/12/2016	37.7	2.3	0.2	5.7	28	DMT ⁴	double diaphragm pump
	8/1/2016	38.1	1.9	-	-	20	DMT ⁴	double diaphragm pump
	9/13/2016	35.0	5.0	-	12.8	43	DMT ⁴	double diaphragm pump
	10/25/2016	36.7	3.3	0.3	7.8	42	DMT ⁴	double diaphragm pump
	11/10/2016	DNAPL pumping not required to be completed						
	12/10/2016	DNAPL pumping not required to be completed						
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-2 (GALLONS)					711.4		
HARW-3	10/14/2010	39.0	0.0	-	-	0	DMT ⁴	-
	11/11/2010	38.8	0.2	-	-	28	DMT ⁴	-
	12/6/2010	38.0	1.0	-	-	7	DMT ⁴	double diaphragm pump
	12/15/2010	-	-	0.3	1.7	33	DMT ⁴	-
	1/17/2011	38.2	0.8	-	-	33	DMT ⁴	piston pump
	1/19/2011	-	-	0.2	0.6	40	DMT ⁴	piston pump
	2/26/2011	38.0	1.0	-	0.5	39	DMT ⁴	piston pump
	3/3/2011	-	-	0.7	0.5	-	DMT ⁴	piston pump
	4/13/2011	38.0	1.0	-	1.2	33	DMT ⁴	piston pump
	5/16/2011	38.6	0.4	-	-	25	DMT ⁴	piston pump
	5/19/2011	-	0.5	0.0	1.0	-	DMT ⁴	piston pump
	6/13/2011	38.5	0.5	-	0.6	35	DMT ⁴	double diaphragm pump
	6/14/2011	-	-	0.2	-	33	DMT ⁴	double diaphragm pump
	7/19/2011	37.6	1.4	-	2.6	33	DMT ⁴	double diaphragm pump
	7/20/2011	-	-	0.5	-	32	DMT ⁴	-
	8/22/2011	37.8	1.2	-	2.8	28	DMT ⁴	-
	9/25/2011	-	-	0.2	-	35	DMT ⁴	-
	9/26/2011	38.6	0.4	-	-	37	DMT ⁴	-
	10/24/2011	38.3	0.7	-	-	27	DMT ⁴	-
	11/28/2011	38.0	1.0	-	-	35	DMT ⁴	-
HARW-3	1/4/2012	37.7	1.3	-	-	29	DMT ⁴	-
	1/31/2012	37.5	1.5	-	-	29	DMT ⁴	-
	3/6/2012	37.4	1.6	-	-	27	DMT ⁴	-
	4/4/2012	37.0	2.0	-	-	27	DMT ⁴	-
	4/5/2012	-	-	0.3	4.7	33	DMT ⁴	double diaphragm pump
	5/2/2012	38.6	0.4	-	-	27	DMT ⁴	-
	6/4/2012	38.3	0.7	-	-	35	DMT ⁴	-
	7/6/2012	38.3	0.7	-	-	35	DMT ⁴	-
	7/6/2012	38.3	0.7	-	-	35	DMT ⁴	-
	7/6/2012	38.3	0.7	-	-	35	DMT ⁴	-

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used	
HARW-3 Continued	8/6/2012	38.1	0.9	-	-	30	DMT ⁴	-	
	9/10/2012	37.9	1.1	-	-	33	DMT ⁴	-	
	10/8/2012	37.8	1.2	-	-	28	DMT ⁴	-	
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October					-	DMT ⁴	-
	12/3/2012	37.4	1.6	-	-	56	DMT ⁴	-	
	1/10/2013	37.2	1.8	0.8	-	38	DMT ⁴	-	
	2/4/2013	37.7	1.3	-	-	25	DMT ⁴	-	
	3/4/2013	37.7	1.3	-	-	26	DMT ⁴	-	
	4/2/2013	37.7	1.3	-	-	29	DMT ⁴	-	
	5/7/2013	37.6	1.4	-	-	59	DMT ⁴	-	
	6/4/2013	37.6	1.4	-	-	26	DMT ⁴	-	
	7/8/2013	37.5	1.5	-	-	34	DMT ⁴	-	
	8/5/2013	37.4	1.6	-	-	28	DMT ⁴	-	
	9/10/2013	37.2	1.8	-	-	36	DMT ⁴	-	
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					-	DMT ⁴	-
	12/9/2013	37.2	1.8	-	-	90	DMT ⁴	-	
	1/6/2014	36.6	2.4	0.6	4.8	31	DMT ⁴	-	
	2/6/2014	38.0	1.0	-	-	26	DMT ⁴	-	
	3/3/2014	38.0	1.0	-	-	25	DMT ⁴	-	
	4/6/2014	38.0	1.0	-	-	37	DMT ⁴	-	
	5/7/2014	37.8	1.2	-	-	28	DMT ⁴	-	
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					-	DMT ⁴	-
	7/22/2014	37.6	1.4	-	-	76	DMT ⁴	-	
	8/12/2014	37.3	1.7	-	-	21	DMT ⁴	-	
	9/6/2014	37.3	1.7	-	-	26	DMT ⁴	-	
	10/7/2014	37.3	1.7	-	-	28	DMT ⁴	-	
	11/10/2014	37.2	1.8	-	-	34	DMT ⁴	-	
	12/10/2014	DNAPL pumping not required to be completed					-	DMT ⁴	-
	1/6/2015	37.3	1.7	-	-	57	DMT ⁴	-	
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions					-	DMT ⁴	-
	3/25/2015	37.1	1.9	-	-	78	DMT ⁴	-	
	4/21/2015	37.2	1.8	-	-	21	DMT ⁴	-	
	5/12/2015	36.9	2.1	0.4	4.6	27	DMT ⁴	-	
6/6/2015	38.0	1.0	-	-	30	DMT ⁴	-		
7/8/2015	38.0	1.0	-	-	27	DMT ⁴	-		
8/4/2015	38.0	1.0	-	-	35	DMT ⁴	-		
9/6/2015	38.0	1.0	-	-	34	DMT ⁴	-		
10/12/2015	37.8	1.2	-	-	28	DMT ⁴	-		
11/9/2015	37.8	1.2	-	-	56	DMT ⁴	-		
12/4/2015	DNAPL pumping not required to be completed					-	DMT ⁴	-	
1/4/2016	37.8	1.2	-	-	35	DMT ⁴	-		
2/8/2016	37.8	1.2	-	-	29	DMT ⁴	-		
3/8/2016	37.8	1.2	-	-	27	DMT ⁴	-		
4/4/2016	37.8	1.3	-	-	28	DMT ⁴	-		
5/2/2016	37.7	1.3	-	-	42	DMT ⁴	-		
6/13/2016	37.7	1.3	-	-	28	DMT ⁴	-		
7/11/2016	37.7	1.3	-	-	0	DMT ⁴	-		
7/11/2016	37.4	1.6	-	-	63	DMT ⁴	-		
9/12/2016	37.4	1.6	-	-	42	DMT ⁴	-		
10/24/2016	37.4	1.6	-	-	-	DMT ⁴	-		
11/10/2016	DNAPL pumping not required to be completed					-	DMT ⁴	-	
12/10/2016	DNAPL pumping not required to be completed					-	DMT ⁴	-	
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-3 (GALLONS)					25.3			
HARW-4	10/14/2010	34.8	6.2	-	-	0	DMT ⁴	positive displacement piston pump	
	11/10/2010	33.7	7.3	6.9	1.0	27	DMT ⁴	-	
	12/8/2010	32.7	8.3	-	-	28	DMT ⁴	-	
	12/15/2010	-	-	2.9	20.8	7	DMT ⁴	piston pump & bailer	
	1/17/2011	34.3	6.7	-	-	33	DMT ⁴	-	
	1/21/2011	-	-	0.2	14.6	-	DMT ⁴	piston pump	
	2/28/2011	35.3	5.7	-	-	38	DMT ⁴	-	
	3/17/2011	-	-	0.5	7.4	-	DMT ⁴	piston pump	
	4/11/2011	33.5	7.5	-	-	41	DMT ⁴	-	
	4/13/2011	-	-	0.2	9.5	-	DMT ⁴	piston pump	
	5/16/2011	38.2	4.9	-	-	33	DMT ⁴	-	
	5/18/2011	-	-	0.3	16.9	-	DMT ⁴	piston pump	
	6/13/2011	35.9	5.1	-	-	26	DMT ⁴	-	
6/16/2011	-	-	0.4	14.6	-	DMT ⁴	double diaphragm pump		
7/18/2011	38.3	2.7	-	-	32	DMT ⁴	-		
7/19/2011	-	-	0.2	7.2	-	DMT ⁴	double diaphragm pump		
8/22/2011	39.0	2.0	-	-	34	DMT ⁴	-		
8/23/2011	-	-	0.3	4.8	-	DMT ⁴	double diaphragm pump		

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-4 Continued	9/27/2011	39.1	1.9	-	-	35	DMT ¹	-
	9/29/2011	-	-	0.3	4.6	-	DMT ¹	double diaphragm pump
	10/24/2011	39.6	1.4	-	-	25	DMT ¹	-
	11/28/2011	38.1	2.9	-	-	35	DMT ¹	-
	11/30/2011	-	-	0.3	7.3	-	DMT ¹	double diaphragm pump
	1/4/2012	38.3	1.7	-	-	35	DMT ¹	-
	1/6/2012	-	-	0.3	3.9	-	DMT ¹	double diaphragm pump
	1/31/2012	40.5	0.5	-	-	25	DMT ¹	-
	3/6/2012	39.0	2.0	0.3	4.8	35	DMT ¹	double diaphragm pump
	4/4/2012	40.6	0.4	-	-	29	DMT ¹	-
	5/2/2012	39.7	1.3	-	-	28	DMT ¹	double diaphragm pump
	6/4/2012	11.9	28.1	-	-	33	DMT ¹	-
	6/5/2012	-	-	0.2	6.5	-	DMT ¹	double diaphragm pump
	7/6/2012	40.2	0.8	-	-	34	DMT ¹	-
	8/6/2012	38.8	2.2	0.0	6.2	28	DMT ¹	double diaphragm pump
	9/10/2012	40.2	0.8	0.0	-	35	DMT ¹	double diaphragm pump
	10/8/2012	39.7	1.3	0.0	-	28	DMT ¹	double diaphragm pump
	11/5/2012	recovery data not completed due to extreme weather events (Hurricane Sandy), which occurred in late October					DMT ¹	-
	12/3/2012	36.9	4.1	0.4	10.7	56	DMT ¹	-
	1/7/2013	40.6	0.4	-	-	35	DMT ¹	-
	2/4/2013	39.5	1.5	-	-	28	DMT ¹	-
	3/4/2013	38.8	2.2	0.2	5.7	28	DMT ¹	double diaphragm pump
	4/2/2013	40.8	0.2	-	-	29	DMT ¹	-
	5/7/2013	40.2	0.8	-	-	35	DMT ¹	-
	6/4/2013	40.2	0.8	-	-	28	DMT ¹	-
	7/8/2013	37.7	3.3	0.6	7.8	34	DMT ¹	-
	8/5/2013	37.7	3.3	-	-	28	DMT ¹	-
	9/10/2013	40.3	0.7	-	-	36	DMT ¹	-
	10/4/2013	recovery data not completed due to significant site activities which may pose a health and safety risk to workers					DMT ¹	-
	11/4/2013	recovery data not completed due to significant site activities which may pose a health and safety risk to workers					DMT ¹	-
	12/9/2013	38.3	2.7	0.5	6.5	90	DMT ¹	-
	1/8/2014	40.5	0.5	-	-	30	DMT ¹	-
	2/6/2014	40.4	0.6	-	-	29	DMT ¹	-
	3/3/2014	40.4	0.6	-	-	25	DMT ¹	-
	4/9/2014	40.1	0.9	-	-	37	DMT ¹	-
	5/7/2014	38.3	2.7	0.3	6.7	28	DMT ¹	-
	7/23/2014	40.1	0.9	-	-	77	DMT ¹	-
	8/12/2014	39.7	1.3	-	-	20	DMT ¹	-
	9/9/2014	39.6	1.4	-	-	28	DMT ¹	-
	10/7/2014	38.6	2.4	0.6	5.0	28	DMT ¹	-
	11/11/2014	39.6	1.4	-	-	35	DMT ¹	-
	12/11/2014	DNAPL pumping not required to be completed					DMT ¹	-
	1/6/2015	DNAPL not pumped due to adverse weather conditions					DMT ¹	-
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions					DMT ¹	-
	3/24/2015	38.0	3.0	0.7	6.1	133	DMT ¹	-
	4/21/2015	38.3	2.7	0.3	7.0	28	DMT ¹	-
	5/11/2015	40.6	0.4	-	-	20	DMT ¹	-
	6/8/2015	40.6	0.4	-	-	28	DMT ¹	-
	7/8/2015	40.5	0.5	-	-	30	DMT ¹	-
	8/4/2015	40.2	0.8	-	-	27	DMT ¹	-
	9/8/2015	39.5	1.5	-	-	35	DMT ¹	-
	10/13/2015	38.7	2.3	0.2	5.9	35	DMT ¹	-
	11/9/2015	40.7	0.3	-	-	27	DMT ¹	-
	12/4/2015	DNAPL pumping not required to be completed					DMT ¹	-
	1/4/2016	40.2	0.8	-	-	56	DMT ¹	-
	2/8/2016	40.1	0.9	-	-	35	DMT ¹	-
	3/8/2016	39.3	1.7	-	-	29	DMT ¹	-
	4/4/2016	39.3	1.7	-	-	27	DMT ¹	-
	5/2/2016	39.3	1.7	-	-	28	DMT ¹	-
	6/14/2016	38.9	2.1	0.2	5.4	43	DMT ¹	-
	7/11/2016	39.3	1.7	-	-	27	DMT ¹	-
	8/1/2016	39.3	1.7	-	-	21	DMT ¹	-
	9/13/2016	39.0	2.0	0.1	5.4	43	DMT ¹	-
	10/24/2016	40.2	0.8	-	-	41	DMT ¹	-
	11/10/2016	DNAPL pumping not required to be completed					DMT ¹	-
	12/10/2016	DNAPL pumping not required to be completed					DMT ¹	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-4 (GALLONS)						202.3		

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-5	7/18/2011	38.9	1.5	-	-	0	DMT ⁺	-
	8/22/2011	36.7	3.6	-	-	35	DMT ⁺	-
	8/25/2011	-	-	0.1	10.0	-	DMT ⁺	double diaphragm pump
	9/26/2011	34.5	5.8	-	-	32	DMT ⁺	-
	9/27/2011	-	-	0.3	15.7	-	DMT ⁺	double diaphragm pump
	10/24/2011	35.3	5.0	-	-	27	DMT ⁺	-
	10/25/2011	-	-	0.2	13.9	-	DMT ⁺	double diaphragm pump
	11/28/2011	34.3	6.0	-	-	34	DMT ⁺	-
	11/29/2011	-	-	0.2	16.5	-	DMT ⁺	double diaphragm pump
	1/4/2012	34.3	6.0	-	-	36	DMT ⁺	-
	1/5/2012	-	-	0.3	16.2	-	DMT ⁺	double diaphragm pump
	1/30/2012	34.5	5.8	-	-	25	DMT ⁺	-
	1/30/2012	-	-	0.3	15.8	-	DMT ⁺	double diaphragm pump
	3/5/2012	34.3	6.0	0.2	16.3	35	DMT ⁺	double diaphragm pump
	4/4/2012	34.4	5.9	0.2	16.3	30	DMT ⁺	double diaphragm pump
	5/2/2012	34.4	5.9	0.4	15.7	28	DMT ⁺	double diaphragm pump
	6/5/2012	34.6	5.7	0.2	15.7	34	DMT ⁺	double diaphragm pump
	7/10/2012	34.3	6.0	0.3	16.1	35	DMT ⁺	double diaphragm pump
	8/7/2012	34.5	5.8	0.2	16.0	28	DMT ⁺	double diaphragm pump
	9/10/2012	34.4	5.9	0.3	15.9	34	DMT ⁺	double diaphragm pump
	10/9/2012	34.5	5.8	0.2	16.0	29	DMT ⁺	double diaphragm pump
	12/3/2012	34.6	5.7	0.8	13.9	55	DMT ⁺	double diaphragm pump
	12/3/2012	-	-	-	-	-	DMT ⁺	double diaphragm pump
	1/9/2013	34.6	5.7	0.3	15.2	36	DMT ⁺	double diaphragm pump
	2/5/2013	34.6	5.7	0.2	15.7	28	DMT ⁺	double diaphragm pump
	3/5/2013	34.5	5.9	0.1	16.4	28	DMT ⁺	double diaphragm pump
	4/2/2013	34.3	6.0	0.3	16.1	29	DMT ⁺	double diaphragm pump
	5/7/2013	35.1	5.2	0.5	13.3	34	DMT ⁺	double diaphragm pump
	6/4/2013	34.6	5.7	0.2	15.4	28	DMT ⁺	double diaphragm pump
	7/8/2013	34.6	5.7	0.2	15.4	34	DMT ⁺	double diaphragm pump
	8/6/2013	34.6	5.7	0.4	15.0	29	DMT ⁺	double diaphragm pump
	9/10/2013	34.6	5.7	0.3	15.2	35	DMT ⁺	double diaphragm pump
HARW-6	10/4/2013	-	-	-	-	-	DMT ⁺	double diaphragm pump
	11/4/2013	34.6	5.7	0.2	15.9	91	DMT ⁺	double diaphragm pump
	12/10/2013	34.8	5.5	0.2	15.0	31	DMT ⁺	double diaphragm pump
	1/10/2014	34.8	5.5	0.2	15.0	25	DMT ⁺	double diaphragm pump
	2/4/2014	34.8	5.5	0.2	14.6	29	DMT ⁺	double diaphragm pump
	3/5/2014	34.8	5.5	0.4	15.2	34	DMT ⁺	double diaphragm pump
	4/9/2014	34.8	5.5	0.2	15.2	34	DMT ⁺	double diaphragm pump
	5/6/2014	34.8	5.5	0.8	13.5	28	DMT ⁺	double diaphragm pump
	6/7/2014	-	-	-	-	-	DMT ⁺	-
	7/21/2014	34.8	5.5	0.6	13.9	76	DMT ⁺	double diaphragm pump
	8/11/2014	34.4	5.9	0.2	16.1	21	DMT ⁺	double diaphragm pump
	9/8/2014	34.8	5.5	0.2	15.0	28	DMT ⁺	double diaphragm pump
	10/6/2014	34.6	5.4	0.2	14.8	28	DMT ⁺	double diaphragm pump
	11/11/2014	35.7	4.6	0.2	12.4	36	DMT ⁺	double diaphragm pump
	12/11/2014	-	-	-	-	-	DMT ⁺	double diaphragm pump
	1/6/2015	35.0	5.4	0.3	14.4	56	DMT ⁺	double diaphragm pump
	2/2/2015	-	-	-	-	-	DMT ⁺	double diaphragm pump
	3/24/2015	34.4	5.9	0.9	13.1	77	DMT ⁺	double diaphragm pump
	4/21/2015	35.9	4.4	0.1	12.4	28	DMT ⁺	double diaphragm pump
	5/11/2015	35.2	5.1	0.5	13.3	20	DMT ⁺	double diaphragm pump
	6/9/2015	36.3	4.0	0.4	10.2	29	DMT ⁺	double diaphragm pump
	7/8/2015	35.1	5.2	0.1	14.6	29	DMT ⁺	double diaphragm pump
	8/5/2015	34.8	5.5	0.1	15.4	28	DMT ⁺	double diaphragm pump
	9/9/2015	35.6	4.7	0.1	13.3	35	DMT ⁺	double diaphragm pump
	10/12/2015	35.0	5.3	0.2	14.4	33	DMT ⁺	double diaphragm pump
	11/10/2015	35.1	5.2	0.2	14.4	29	DMT ⁺	double diaphragm pump
	12/4/2015	-	-	-	-	-	DMT ⁺	-
	1/6/2016	35.1	5.2	0.2	14.1	57	DMT ⁺	double diaphragm pump
	2/6/2016	36.5	3.8	0.1	10.7	34	DMT ⁺	double diaphragm pump
	3/6/2016	35.3	5.0	0.2	13.7	29	DMT ⁺	double diaphragm pump
	4/5/2016	35.3	5.0	0.0	14.4	27	DMT ⁺	double diaphragm pump
	5/3/2016	35.4	4.9	0.2	13.5	28	DMT ⁺	double diaphragm pump
	6/14/2016	34.8	5.5	0.2	15.2	42	DMT ⁺	double diaphragm pump
	7/12/2016	34.8	5.5	0.3	14.8	28	DMT ⁺	double diaphragm pump
	8/2/2016	35.7	4.6	-	13.1	21	DMT ⁺	double diaphragm pump
	9/12/2016	35.1	5.2	0.6	12.8	41	DMT ⁺	double diaphragm pump
	10/24/2016	35.2	5.1	0.5	12.3	42	DMT ⁺	double diaphragm pump
	11/10/2016	-	-	-	-	-	DMT ⁺	-
	12/10/2016	-	-	-	-	-	DMT ⁺	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-5 (GALLONS)							800.2	

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #646022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-6	7/19/2011	40.6	0.2	-	-	0	DMT ¹	-
	8/22/2011	40.6	0.2	-	-	34	DMT ¹	-
	9/26/2011	40.6	0.2	-	-	35	DMT ¹	-
	10/24/2011	40.3	0.5	-	-	28	DMT ¹	-
	11/28/2011	40.3	0.5	-	-	35	DMT ¹	-
	1/4/2012	40.2	0.6	-	-	27	DMT ¹	-
	1/31/2012	40.2	0.6	-	-	35	DMT ¹	-
	3/6/2012	40.2	0.6	-	-	29	DMT ¹	-
	4/4/2012	40.3	0.5	-	-	28	DMT ¹	-
	5/2/2012	40.3	0.5	-	-	33	DMT ¹	-
	6/4/2012	40.3	0.5	-	-	35	DMT ¹	-
	7/9/2012	40.3	0.5	-	-	30	DMT ¹	-
	8/8/2012	40.2	0.6	-	-	33	DMT ¹	-
	9/10/2012	40.2	0.6	-	-	28	DMT ¹	-
	10/8/2012	40.2	0.6	-	-	56	DMT ¹	-
	11/5/2012	recovery data not completed due to extreme weather events (Hurricane Sandy), which occurred in late October	-	-	-	-	-	-
	12/3/2012	40.2	0.6	-	-	35	DMT ¹	-
	1/7/2013	40.1	0.7	-	-	28	DMT ¹	-
	2/4/2013	40.1	0.7	-	-	29	DMT ¹	-
	3/4/2013	40.1	0.7	-	-	35	DMT ¹	-
	4/2/2013	40.1	0.4	-	-	28	DMT ¹	-
	5/7/2013	40.4	0.4	-	-	34	DMT ¹	-
	6/4/2013	40.2	0.6	-	-	28	DMT ¹	-
	7/8/2013	40.2	0.6	-	-	36	DMT ¹	-
	8/5/2013	40.2	0.6	-	-	30	DMT ¹	-
	9/10/2013	40.2	0.6	-	-	36	DMT ¹	-
	10/4/2013	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	-	-	-
	11/4/2013	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	-	-	-
	12/9/2013	40.2	0.6	-	-	90	DMT ¹	-
	1/9/2014	40.2	0.6	-	-	30	DMT ¹	-
	2/6/2014	40.2	0.6	-	-	29	DMT ¹	-
	3/3/2014	40.2	0.7	-	-	25	DMT ¹	-
	4/9/2014	40.2	0.7	-	-	37	DMT ¹	-
	5/7/2014	40.1	0.7	-	-	28	DMT ¹	-
	6/7/2014	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	-	-	-
	7/22/2014	40.1	0.7	-	-	76	DMT ¹	-
	8/12/2014	40.1	0.7	-	-	21	DMT ¹	-
	9/9/2014	40.1	0.7	-	-	28	DMT ¹	-
	10/7/2014	40.1	0.7	-	-	28	DMT ¹	-
	11/1/2014	40.1	0.7	-	-	35	DMT ¹	-
	12/11/2014	40.1	0.7	-	-	56	DMT ¹	-
	1/6/2015	40.1	0.7	-	-	77	DMT ¹	-
	2/2/2015	40.1	0.7	-	-	28	DMT ¹	-
	3/24/2015	40.1	0.7	-	-	20	DMT ¹	-
	4/21/2015	40.1	0.7	-	-	28	DMT ¹	-
	5/11/2015	40.1	0.7	-	-	30	DMT ¹	-
	6/8/2015	40.1	0.7	-	-	27	DMT ¹	-
	7/8/2015	40.1	0.7	-	-	34	DMT ¹	-
	8/4/2015	40.1	0.7	-	-	28	DMT ¹	-
	9/8/2015	40.1	0.7	-	-	34	DMT ¹	-
	10/12/2015	40.1	0.7	-	-	28	DMT ¹	-
	11/6/2015	40.0	0.8	-	-	56	DMT ¹	-
	12/4/2015	40.0	0.8	-	-	35	DMT ¹	-
	1/4/2016	40.0	0.8	-	-	29	DMT ¹	-
	2/8/2016	40.0	0.8	-	-	27	DMT ¹	-
	3/8/2016	40.0	0.8	-	-	28	DMT ¹	-
	4/4/2016	39.6	1.2	-	-	42	DMT ¹	-
	5/2/2016	39.6	1.2	-	-	21	DMT ¹	-
	6/13/2016	39.6	1.2	-	-	42	DMT ¹	-
	7/11/2016	39.6	1.2	-	-	21	DMT ¹	-
	8/1/2016	39.6	1.2	-	-	42	DMT ¹	-
	9/12/2016	39.6	1.2	-	-	42	DMT ¹	-
	10/24/2016	39.6	1.2	-	-	42	DMT ¹	-
	11/10/2016	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	-	-	-
	12/10/2016	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	-	-	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-6 (GALLONS)							0.0	

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #4-00-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons)	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-3	7/19/2011	42.6	0.4	-	-	0	DMT ¹	-
	8/22/2011	42.9	0.1	-	-	34	DMT ¹	-
	9/26/2011	42.9	0.1	-	-	35	DMT ¹	-
	10/24/2011	42.8	0.3	-	-	28	DMT ¹	-
	11/28/2011	42.8	0.3	-	-	35	DMT ¹	-
	1/4/2012	42.8	0.3	-	-	37	DMT ¹	-
	1/31/2012	42.8	0.3	-	-	27	DMT ¹	-
	3/6/2012	42.8	0.3	-	-	35	DMT ¹	-
	4/4/2012	42.8	0.3	-	-	29	DMT ¹	-
	5/3/2012	42.8	0.3	-	-	29	DMT ¹	-
	6/4/2012	42.8	0.3	-	-	32	DMT ¹	-
	7/6/2012	42.1	0.9	-	-	35	DMT ¹	-
	8/6/2012	42.7	0.3	-	-	30	DMT ¹	-
	9/10/2012	42.7	0.3	-	-	33	DMT ¹	-
	10/8/2012	42.7	0.3	-	-	28	DMT ¹	-
	11/5/2012	recovery data not completed due to extreme weather events (Hurricane Sandy), which occurred in late October	-	-	-	56	DMT ¹	-
	12/3/2012	42.7	0.3	-	-	35	DMT ¹	-
	1/7/2013	42.7	0.3	-	-	28	DMT ¹	-
	2/4/2013	43.0	0.0	-	-	28	DMT ¹	-
	3/4/2013	43.0	0.0	-	-	29	DMT ¹	-
	4/2/2013	43.0	0.0	-	-	37	DMT ¹	-
	5/9/2013	43.0	0.0	-	-	26	DMT ¹	-
	6/4/2013	43.0	0.0	-	-	36	DMT ¹	-
	7/10/2013	43.0	0.0	-	-	26	DMT ¹	-
	8/5/2013	43.0	0.0	-	-	36	DMT ¹	-
	9/10/2013	43.0	0.0	-	-	36	DMT ¹	-
	10/4/2013	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	91	DMT ¹	-
	11/4/2013	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	91	DMT ¹	-
	12/10/2013	43.0	0.0	-	-	29	DMT ¹	-
	1/8/2014	43.0	0.0	-	-	29	DMT ¹	-
	2/6/2014	43.0	0.0	-	-	27	DMT ¹	-
	3/5/2014	43.0	0.0	-	-	36	DMT ¹	-
	4/10/2014	43.0	0.0	-	-	27	DMT ¹	-
	5/7/2014	43.0	0.0	-	-	76	DMT ¹	-
	6/7/2014	recovery data not completed due to significant site activities which may pose a health and safety risk to workers	-	-	-	21	DMT ¹	-
	7/22/2014	43.0	0.0	-	-	28	DMT ¹	-
	8/12/2014	43.0	0.0	-	-	28	DMT ¹	-
	9/9/2014	43.0	0.0	-	-	36	DMT ¹	-
	10/7/2014	43.0	0.0	-	-	55	DMT ¹	-
	11/12/2014	43.0	0.0	-	-	77	DMT ¹	-
	12/12/2014	43.0	0.0	-	-	20	DMT ¹	-
	1/6/2015	43.0	0.0	-	-	28	DMT ¹	-
	2/2/2015	recovery data not completed due to adverse weather conditions	-	-	-	3.1	DMT ¹	-
	3/24/2015	37.0	6.0	2.9	8.1	2.0	DMT ¹	-
	4/21/2015	39.9	3.1	2.3	2.0	3.3	DMT ¹	-
	5/11/2015	40.9	2.1	0.1	3.3	20	DMT ¹	-
	6/8/2015	41.8	1.2	-	-	28	DMT ¹	-

TABLE I
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #S-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-4 Continued	7/8/2015	41.8	1.2	-	-	30	DMT-4	-
	8/4/2015	41.7	1.3	-	-	27	DMT-4	-
	9/8/2015	41.3	1.7	-	-	35	DMT-4	-
	10/12/2015	42.0	1.0	-	-	34	DMT-4	-
	11/17/2015	41.0	2.0	0.3	4.6	30	DMT-4	-
	1/24/2016			DNAPL pumping not required to be completed			DMT-4	-
	1/4/2016	42.7	0.3	-	-	54	DMT-4	-
	2/9/2016	42.7	0.3	-	-	35	DMT-4	-
	3/8/2016	42.7	0.3	-	-	29	DMT-4	-
	4/4/2016	42.7	0.3	-	-	27	DMT-4	-
HARW-5 Continued	5/2/2016	42.7	0.3	-	-	28	DMT-4	-
	6/13/2016	42.7	0.3	-	-	42	DMT-4	-
	7/11/2016	42.0	1.0	-	-	28	DMT-4	-
	8/1/2016	41.8	1.2	-	-	21	DMT-4	-
	9/12/2016	41.6	1.4	-	-	42	DMT-4	-
	10/24/2016			DNAPL pumping not required to be completed			DMT-4	-
	11/10/2016	41.7	1.3	-	-	42	DMT-4	-
	12/10/2016			DNAPL pumping not required to be completed			DMT-4	-
							DMT-4	-
							DMT-4	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-4 (GALLONS)					18.0			
TOTAL VOLUME RECOVERED TO DATE FROM ALL WELLS (GALLONS)					2294.1			

Notes:
DNAPL pumping was not conducted in any of the wells due to equipment availability and shortages caused by extreme weather events (Hurricane Sandy) which occurred in late October. The NYSDEC was notified of this issue prior to the scheduled start of the work.

Notes:
MW-12
Depth to Top of Screen: 33 ft
Depth to Bottom: 36 ft
HARW-12A
Depth to Top of Screen: 28.6 ft
Depth to Bottom: 43.6 ft
HARW-2
Depth to Top of Screen: 26 ft
Depth to Bottom: 40 ft
HARW-3
Angle from Vertical: 16.5°
Vertical Depth to Top of Screen: 25.4 ft
Vertical Depth to Bottom: 39 ft
HARW-4
Angle from Vertical: 24.5°
Vertical Depth to Top of Screen: 28.7 ft
Vertical Depth to Bottom: 41 ft
HARW-5
Angle from Vertical: 14°
Vertical Depth to Top of Screen: 26.7 ft
Vertical Depth to Bottom: 40.8 ft
HARW-6
Angle from Vertical: 14°
Vertical Depth to Top of Screen: 27.5 ft
Vertical Depth to Bottom: 42 ft
HARW-7
Depth to Top of Screen: 27.5 ft
Depth to Bottom: 42 ft
HARW-8
Depth to Top of Screen: 28.5 ft
Depth to Bottom: 43 ft
DMT = DNAPL Measurement Tool, consisting of a copper tubing handle, a spacer section to prevent the probe from contacting the sides of the well riser, and an all-thread rod probe to extend into the DNAPL.
* Unable to measure product thickness due to product smearing on side of well.
* Pump shut down when water begins to be purged from well. Assumed all product pumped from the well.
* Volume of product recovered by downwell pump is estimated by approximating the volume discharged to the drum and additional product in tubing and on pump.
* Volume of product recovered by bailer is estimated using the bailer volume and number of times bailed.
* Volume of product recovered by double displacement piston pumps are estimated by approximating the volume discharged to the drum or by using the pre- and post-pumping apparent height of product and the well dimensions (6" diameter well).
* All depth and thickness values for HARW-3, HARW-4, HARW-5 and HARW-6 are provided as vertical equivalents of the field measurements based on the angle of the installed well.