

Atlantic Richfield Company

Paul G. Johnson
Operations Project Manager



Remediation Management
150 W Warrenville Road
MC 200 1E
Naperville, IL 60563
Phone: (630) 420-5992
Mobile: (630) 731-4463
Fax: (630) 420-3738
E-Mail: paul.johnson4@bp.com

October 4, 2017

Jessica LaClair
Project Manager
New York State Department of Environmental Conservation
Division of Environmental Remediation
625 Broadway, 12th Floor
Albany, New York 12233-7016

RE: Monthly Progress Report, September 2017
Former Anaconda Plant (a.k.a. Harbor at Hastings Site) Site No. 3-60-022
Hastings-On-Hudson, New York

Dear Ms. LaClair:

Enclosed is the September 2017 Monthly Progress Report for the Former Anaconda Plant (a.k.a. Harbor at Hastings Site), New York State Department of Environmental Conservation (NYSDEC) Site No. 3-60-022, Hastings-on-Hudson, New York. This progress report has been prepared in accordance with Section XI of the AMENDED ORDER ON CONSENT and ADMINISTRATIVE SETTLEMENT between Atlantic Richfield Company and NYSDEC, dated November 6, 2013. The time period covered is September 1, 2017 through September 30, 2017.

If you have any questions or comments on this submittal, please feel free to contact me at 630-420-5992.

Sincerely,

A handwritten signature in black ink, appearing to read "P.G. Johnson", written in a cursive style.

Paul G. Johnson
Operations Project Manager

Enclosure



A BP affiliated company

cc: Maureen Schuck, New York State Department of Health
Francis Frobel, Hastings-On-Hudson
Mark Chertok, Hastings-On-Hudson
Karl Coplan, Pace/Riverkeeper
Martha Gopal, Sovereign Consulting Inc.
File

ecc: Jacquelyn Nealon, New York State Department of Health
Kevin Farrar, New York State Department of Environmental Conservation
Benjamin Conlon, Esq. New York State Department of Environmental Conservation,
Office of General Counsel
Jim Lucari, BP
Michael Daneker, Arnold & Porter

**FORMER ANACONDA WIRE AND CABLE PLANT SITE
(a.k.a. HARBOR AT HASTINGS SITE) OU1
NYSDEC SITE 360022
MONTHLY PROGRESS REPORT 148**

PREPARED BY: Atlantic Richfield Company
Paul Johnson

REPORTING PERIOD: September 1, 2017 through September 30, 2017

1. PROGRESS MADE THIS REPORTING PERIOD:

- DNAPL gauging and recovery was performed on September 11th, 2017. HARW-5 was gauged and pumped as required by the August 2011 Design Basis Memorandum.

2. UNANTICIPATED PROBLEM AREAS AND RECOMMENDED SOLUTIONS

- None this reporting period.

3. PROBLEMS RESOLVED

- None this reporting period.

4. DELIVERABLES SUBMITTED / RECEIVED

- September 5, 2017; Atlantic Richfield to NYSDEC, *Hastings August 2017 Monthly Progress Report*.
- September 19, 2017, NYSDEC to Atlantic Richfield, *Response to Proposed 2017 Sampling, OU-1 Various Areas and Building 52 / OU-2 Kinnally Cove*.

5. UPCOMING EVENTS / ACTIVITIES PLANNED

- As you are aware, activities associated with the demolition of Building 52 started onsite in May 2017 and are expected to be completed in October of 2017.
- The next three DNAPL gauging and recovery events are tentatively scheduled to occur the weeks of October 9th, November 6th 2017, and January 8th 2018.
- Continue the Water Tower LNAPL IRM activities, as allowable, in accordance with the IRM Work Plan (Fluor Daniel GTI, December 1997), Fluor Daniel GTI correspondence to the NYSDEC dated May 18, 1998 and Atlantic Richfield correspondence with the NYSDEC on September 2, 2010. The upcoming LNAPL IRM events are tentatively scheduled to occur the week of October 9th, 2017 and the week of

January 8th, 2018, in accordance with the schedule modification request, from monthly to quarterly, sent by Atlantic Richfield to NYSDEC on June 4, 2012, and received approval letter from NYSDEC dated April 2, 2013.

6. KEY STAFFING

- Sovereign Consulting Inc.
- Parsons Environment and Infrastructure Group, Inc. (OM&M)
- Parsons Environment and Infrastructure Group, Inc. (Security)

7. PERCENTAGE COMPLETE

- DNAPL gauging and recovery – ongoing
- LNAPL IRM – ongoing

8. DATA

- Final data not generated during this reporting period.

9. CITIZEN PARTICIPATION ACTIVITIES

- None this reporting period.

LIST OF ACRONYMS

<i>Acronym</i>	<i>Description</i>
NYSDEC	New York State Department of Environmental Conservation
LNAPL	Light Non-Aqueous Phase Liquid
DNAPL	Dense Non-Aqueous Phase Liquid
OU	Operable Unit
IRM	Interim Remedial Measure
O&M	Operations and Maintenance

LIST OF REFERENCES

FLUOR Daniel GTI, 1997. *Draft Interim Remedial Measure Work Plan – Separate Phase Liquid Recovery*. December.

TABLE I
SEPTEMBER DNAPL PUMPING SUMMARY (WEEK OF 9/11/2017)
ATLANTIC RICHFIELD
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

Well ID	Date Gauged/ Pumped	Installation Angle (deg)	Pre-Pumping Uncorrected Apparent Height (inches)	Pre-Pumping Corrected Apparent Height (inches)	Post-Pumping Uncorrected Apparent Height (inches)	Post-Pumping Corrected Apparent Height (inches)	Total Fluids Removed (gallons) ⁴	Total DNAPL Removed (gallons) ⁶	Post-Purging Distance of DNAPL Surface Below MS/Fill Interface (ft) ⁵
HARW-1	9/11/2017 ¹	0	0*	0*	NA**	NA**	NA**	NA**	NA**
HARW-2	9/11/2017 ²	0	6.0	6.0					
	NA** ³			NA**	NA**	NA**	NA**	4.2	
HARW-3	9/11/2017 ²	16.5	22.0	21.1					
	NA** ³			NA**	NA**	NA**	NA**	2.6	
HARW-4	9/11/2017 ²	24.5	17.0	15.5					
	NA** ³			NA**	NA**	NA**	NA**	2.8	
HARW-5	9/11/2017 ²	23.5	68.0	62.4					
	9/11/2017 ³			3.00	2.75	168.0	14.1	4.1	
HARW-6	9/11/2017 ²	14.0	10.0	9.7					
	NA** ³			NA**	NA**	NA**	NA**	3.8	
HARW-7	9/11/2017 ²	0	21.0	21.0					
	NA** ³			NA**	NA**	NA**	NA**	3.0	
HARW-8	9/11/2017 ²	0	16.0	16.0					
	NA** ³			NA**	NA**	NA**	NA**	3.4	
HAOW-12A	9/11/2017 ²	0	13.0	13.0					
	NA** ³			NA**	NA**	NA**	NA**	4.1	

Notes:

¹DNAPL not present, pumping not completed in this well

²Pre-pumping gauge date

³Post-pumping gauge date

⁴Total gallons of fluid (DNAPL and groundwater) removed from well based on measurement in container.

⁵Represents the distance of the post-purging DNAPL material interface from the top of the MS/Fill interface.

⁶Unless otherwise noted, this column refers to the total volume of DNAPL removed based calculation of volume based on well diameter and height of DNAPL in the well.

*DNAPL is present but is under 6-inches and discontinuous.

**Volume in the well is less than threshold required to perform DNAPL pumping procedures.

Apparent Height: refers to the distance between the DNAPL surface and the bottom of the well sump which includes all fluids (groundwater and DNAPL) in the matrix.

NA: Not Applicable

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ³	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
MW-12	10/9/2006	34.3	2.7	-	-	0	threaded rod	-
	11/29/2006	34.3	2.7	-	-	52	threaded rod	-
	1/10/2007	33.8	3.2	2.0	0.3	42	threaded rod	stainless-steel cups
	1/11/2007	-	2.0	-	-	1	threaded rod	-
	1/17/2007	-	1.9	-	-	6	threaded rod	-
	2/21/2008	-	1.6	-	-	36	threaded rod	-
	3/27/2007	34.5	2.5	2.5	0.0	35	threaded rod	stainless-steel cups
	11/20/2007	-	2.4	-	-	239	threaded rod	-
	2/21/2008	-	2.6	-	-	93	threaded rod	-
	4/16/2008	-	2.3	-	-	55	threaded rod	-
	5/22/2008	-	2.4	-	-	37	threaded rod	-
	5/23/2008	34.6	2.4	1.0	0.2	1	threaded rod	stainless-steel cups
	7/10/2008	35.5	1.5	1.3	0.4	49	threaded rod	stainless-steel cups
	12/2/2008	0.7	-	-	0.2	145	threaded rod	stainless-steel cups
	3/23/2009	35.5	2.5	2.5	0.6	111	threaded rod	downhole pump
	6/22/2009	-	2.8	-	1.0	92	threaded rod	downhole pump
	7/29/2009	34.0	3.0	2.5	0.3	38	threaded rod	downhole pump
	7/30/2009	34.5	2.5	-	-	1	threaded rod	-
	8/11/2009	34.1	2.9	-	-	12	threaded rod	-
	8/18/2009	34.0	3.0	-	-	7	threaded rod	-
	9/9/2009	34.0	3.0	2.4	0.2	23	threaded rod	downhole pump
	10/13/2009	32.7	3.3	NM ¹	0.5	34	threaded rod	downhole pump
	11/10/2009	34.5	2.6	NM ¹	0.5	27	threaded rod	downhole pump
	12/8/2009	-	3.3	NM ¹	0.2	29	threaded rod	downhole pump
	1/13/2010	33.0	3.0	NM ¹	-	36	threaded rod	downhole pump
	2/18/2010	32.9	3.1	NM ¹	0.5	36	threaded rod	downhole pump
	3/23/2010	31.9	4.1	NM ¹	0.0	33	threaded rod	downhole pump
	5/7/2010	33.3	2.7	NM ¹	0.1	45	threaded rod	downhole pump
	6/15/2010	33.0	3.0	NM ¹	-	39	threaded rod	downhole pump
	7/29/2010	32.8	3.2	NM ¹	0.1	44	threaded rod	downhole pump
TOTAL VOLUME RECOVERED TO DATE FROM MW-12 (GALLONS)						5.0		
HAOW-12A	3/23/2009	39.1	3.9	-	-	0	threaded rod	downhole pump
	6/22/2009	-	3.5	-	6	92	threaded rod	downhole pump
	7/28/2009	38.4	5.2	1.1	5	37	threaded rod	downhole pump
	7/29/2009	42.4	-	1.3	-	1	threaded rod	-
	7/30/2009	42.4	-	1.3	-	1	threaded rod	-
	8/5/2009	42.1	-	1.5	-	6	threaded rod	-
	8/11/2009	41.9	-	1.7	-	6	threaded rod	-
	8/19/2009	41.9	-	1.8	-	8	threaded rod	-
	8/25/2009	41.5	-	2.1	-	6	threaded rod	-
	9/9/2009	41.5	2.1	0.3	3.5	18	threaded rod	downhole pump
	10/13/2009	41.9	1.6	0.1	2.2	34	threaded rod	downhole pump
	11/1/2009	41.9	1.5	0.2	1.8	27	threaded rod	downhole pump
	12/8/2009	-	1.2	0.0	1.7	29	threaded rod	downhole pump
	1/13/2010	-	1.2	0.1	0.5	36	threaded rod	downhole pump
	2/18/2010	41.8	1.8	0.0	2.4	36	threaded rod	downhole pump
	3/23/2010	42.2	1.4	0.0 ²	0.5	33	threaded rod	downhole pump
	5/7/2010	42.1	1.5	NM ¹	1.7	45	threaded rod	downhole pump
	6/15/2010	42.3	1.3	0.0 ²	1.7	39	threaded rod	downhole pump
	7/29/2010	42.6	1.0	0.0 ²	1.9	44	threaded rod	downhole pump
	9/29/2010	42.5	1.1	0.0	2.8	61	weighted tape	double diaphragm pump
	9/30/2010	43.3	0.3	-	-	1	weighted tape	-
	10/14/2010	43.0	0.6	-	-	14	weighted tape	-
	11/9/2010	42.4	1.2	0.3	2.2	26	weighted tape	positive displacement piston pump
	12/8/2010	42.6	1.0	-	-	29	DMT ⁴	-

HAOW-12A Continued	Depth to Product (ft)		Product Apparent Height - Pre-pumping (ft)		Product Apparent Height - Post-pumping (ft)		Approximate Volume of Product Recovered (gallons) ³		Days Elapsed Between Measurement Readings		Measurement Tool Used		Recovery Procedure Used	
	Date													
	12/15/2010	-	-	-	0.1	-	1.3	-	7	-	DMT ⁴	-	double diaphragm pump	-
	1/17/2011	42.8	0.8	-	-	-	-	-	33	-	DMT ⁴	-	-	-
	1/19/2011	-	-	-	0.3	-	1.4	-	-	-	DMT ⁴	-	piston pump	-
	2/28/2011	42.9	0.7	-	-	-	-	-	40	-	DMT ⁴	-	-	-
	3/3/2011	-	-	-	0.3	-	1.1	-	-	-	DMT ⁴	-	piston pump	-
	4/11/2011	43.0	0.6	-	-	-	-	-	39	-	DMT ⁴	-	-	-
	4/12/2011	-	-	-	0.2	-	1.1	-	-	-	DMT ⁴	-	piston pump	-
	5/16/2011	42.9	0.7	-	-	-	-	-	34	-	DMT ⁴	-	-	-
	5/18/2011	-	-	-	0.3	-	1.1	-	-	-	DMT ⁴	-	piston pump	-
	6/13/2011	43.0	0.6	-	-	-	-	-	26	-	DMT ⁴	-	-	-
	6/15/2011	-	-	-	0.0	-	1.5	-	-	-	DMT ⁴	-	piston pump	-
	7/19/2011	43.5	0.1	-	-	-	-	-	34	-	DMT ⁴	-	-	-
	8/22/2011	43.1	0.5	-	-	-	-	-	34	-	DMT ⁴	-	-	-
	8/25/2011	-	-	-	0.1	-	0.7	-	-	-	DMT ⁴	-	double diaphragm pump	-
	9/26/2011	43.5	0.1	-	-	-	-	-	32	-	DMT ⁴	-	-	-
	10/24/2011	43.5	0.1	-	-	-	-	-	28	-	DMT ⁴	-	-	-
	11/28/2011	43.5	0.1	-	-	-	-	-	35	-	DMT ⁴	-	-	-
	1/4/2012	42.2	1.4	-	-	-	-	-	37	-	DMT ⁴	-	-	-
	1/31/2012	42.1	1.5	-	-	-	-	-	27	-	DMT ⁴	-	-	-
	3/6/2012	41.9	1.7	-	-	-	-	-	35	-	DMT ⁴	-	-	-
	4/4/2012	41.5	2.1	-	-	-	-	-	29	-	DMT ⁴	-	-	-
	4/6/2012	-	-	-	0.5	-	2.3	-	-	-	DMT ⁴	-	double diaphragm pump	-
	5/2/2012	42.9	0.7	-	-	-	-	-	26	-	DMT ⁴	-	-	-
	6/4/2012	43.0	0.6	-	-	-	-	-	33	-	DMT ⁴	-	-	-
	7/9/2012	42.7	0.9	-	-	-	-	-	35	-	DMT ⁴	-	-	-
	8/7/2012	42.3	1.3	-	-	-	-	-	29	-	DMT ⁴	-	-	-
	9/10/2012	42.2	1.4	-	-	-	-	-	34	-	DMT ⁴	-	-	-
	10/8/2012	42.0	1.6	-	-	-	-	-	28	-	DMT ⁴	-	-	-
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October												
	12/3/2012	41.8	1.8	-	-	-	-	-	56	-	DMT ⁴	-	-	-
	1/9/2013	41.3	2.3	-	0.3	-	2.9	-	37	-	DMT ⁴	-	-	-
	2/4/2013	43.3	0.3	-	-	-	-	-	26	-	DMT ⁴	-	-	-
	3/4/2013	43.3	0.3	-	-	-	-	-	28	-	DMT ⁴	-	-	-
	4/2/2013	43.3	0.3	-	-	-	-	-	29	-	DMT ⁴	-	-	-
	5/7/2013	43.2	0.4	-	-	-	-	-	35	-	DMT ⁴	-	-	-
	6/4/2013	43.2	0.4	-	-	-	-	-	28	-	DMT ⁴	-	-	-
	7/8/2013	42.4	1.3	-	-	-	-	-	34	-	DMT ⁴	-	-	-
	8/6/2013	43.2	0.4	-	-	-	-	-	28	-	DMT ⁴	-	-	-
	9/10/2013	43.2	0.4	-	-	-	-	-	36	-	DMT ⁴	-	-	-
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers												
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers												
	12/9/2013	42.9	0.7	-	-	-	-	-	90	-	DMT ⁴	-	-	-
	1/8/2014	42.2	1.4	-	-	-	-	-	30	-	DMT ⁴	-	-	-
	2/6/2014	42.0	1.6	-	-	-	-	-	29	-	DMT ⁴	-	-	-
	3/3/2014	41.9	1.7	-	-	-	-	-	25	-	DMT ⁴	-	-	-
	4/7/2014	41.7	1.9	-	-	-	-	-	35	-	DMT ⁴	-	-	-
	5/7/2014	41.6	2.0	-	0.3	-	2.6	-	30	-	DMT ⁴	-	-	-
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers												
	7/22/2014	43.4	0.3	-	-	-	-	-	76	-	DMT ⁴	-	-	-
	8/12/2014	43.4	0.3	-	-	-	-	-	21	-	DMT ⁴	-	-	-
	9/9/2014	43.4	0.3	-	-	-	-	-	28	-	DMT ⁴	-	-	-

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ²	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HAOW-12A Continued	10/7/2014	43.4	0.3	-	-	28	DMT ⁴	-
	11/10/2014	43.1	0.5	-	-	34	DMT ⁴	-
	12/10/2014			DNAPL pumping not required to be completed			DMT ⁴	-
	1/6/2015	43.0	0.6	-	-	57	DMT ⁴	-
	2/2/2015			DNAPL gauging or pumping not required due to adverse weather conditions			DMT ⁴	-
	3/24/2015	42.8	0.8	-	-	77	DMT ⁴	-
	4/21/2015	42.8	0.8	-	-	28	DMT ⁴	-
	5/11/2015	42.6	1	-	-	20	DMT ⁴	-
	6/8/2015	42.6	1	-	-	28	DMT ⁴	-
	7/8/2015	42.6	1	-	-	30	DMT ⁴	-
	8/4/2015	42.6	1	-	-	27	DMT ⁴	-
	9/8/2015	42.6	1	-	-	35	DMT ⁴	-
	10/12/2015	42.6	1	-	-	34	DMT ⁴	-
	11/9/2015	42.6	1	-	-	28	DMT ⁴	-
	12/4/2015			DNAPL pumping not required to be completed			DMT ⁴	-
	1/4/2016	42.4	1.2	-	-	56	DMT ⁴	-
	2/8/2016	42.4	1.2	-	-	35	DMT ⁴	-
	3/8/2016	42.4	1.2	-	-	29	DMT ⁴	-
	4/4/2016	42.4	1.2	-	-	27	DMT ⁴	-
	5/2/2016	42.4	1.2	-	-	28	DMT ⁴	-
	6/13/2016	42.3	1.3	-	-	42	DMT ⁴	-
	7/11/2016	42.3	1.3	-	-	28	DMT ⁴	-
	8/1/2016	42.3	1.3	-	-	21	DMT ⁴	-
	9/12/2016	42.3	1.3	-	-	42	DMT ⁴	-
	10/24/2016	42.3	1.3	-	-	42	DMT ⁴	-
	11/10/2016			DNAPL pumping not required to be completed			DMT ⁴	-
	12/10/2016			DNAPL pumping not required to be completed			DMT ⁴	-
	1/16/2017	42.0	1.6	-	-	84	DMT ⁴	-
	2/20/2017			DNAPL gauging or pumping not required due to adverse weather conditions			DMT ⁴	-
	3/6/2017	42.3	1.3	-	-	49	DMT ⁴	-
	4/3/2017	42.2	1.4	-	-	28	DMT ⁴	-
	5/1/2017	42.1	1.5	-	-	28	DMT ⁴	-
	6/5/2017	42.3	1.3	-	-	35	DMT ⁴	-
	7/10/2017	42.3	1.3	-	-	35	DMT ⁴	-
	8/7/2017	42.3	1.3	-	-	28	DMT ⁴	-
	9/11/2017	42.5	1.1	-	-	35	DMT ⁴	-
		TOTAL VOLUME RECOVERED TO DATE FROM HAOW-12A (GALLONS)		49.7				
HARW-1	9/29/2010	42.0	0.0	-	-	0	weighted tape	-
	9/30/2010	42.0	0.0	-	-	1	weighted tape	-
	10/14/2010	42.0	0.0	-	-	14	weighted tape	-
	11/9/2010	42.0	0.0	-	-	26	DMT ⁴	-
	12/8/2010	42.0	0.0	-	-	29	DMT ⁴	-
	1/17/2011	42.0	0.0	-	-	40	DMT ⁴	-
	2/28/2011	42.0	0.0	-	-	42	DMT ⁴	-
	4/11/2011	42.0	0.0	-	-	35	DMT ⁴	-
	5/16/2011	42.0	0.0	-	-	28	DMT ⁴	-
	6/13/2011	42.0	0.0	-	-	36	DMT ⁴	-
	7/19/2011	42.0	0.0	-	-	34	DMT ⁴	-
	8/22/2011	42.0	0.0	-	-	35	DMT ⁴	-
	9/26/2011	42.0	0.0	-	-	28	DMT ⁴	-
	10/24/2011	42.0	0.0	-	-			-

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ³	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-1 Continued	11/28/2011	42.0	0.0	-	-	35	DMT ⁴	-
	1/4/2012	42.0	0.0	-	-	37	DMT ⁴	-
	1/31/2012	42.0	0.0	-	-	27	DMT ⁴	-
	3/5/2012	42.0	0.0	-	-	34	DMT ⁴	-
	4/4/2012	42.0	0.0	-	-	30	DMT ⁴	-
	5/2/2012	42.0	0.0	-	-	28	DMT ⁴	-
	6/4/2012	42.0	0.0	-	-	33	DMT ⁴	-
	7/9/2012	42.0	0.0	-	-	35	DMT ⁴	-
	8/8/2012	42.0	0.0	-	-	30	DMT ⁴	-
	9/10/2012	42.0	0.0	-	-	33	DMT ⁴	-
	10/8/2012	42.0	0.0	-	-	28	DMT ⁴	-
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October					DMT ⁴	-
	12/3/2012	42.0	0.0	-	-	56	DMT ⁴	-
	1/7/2013	42.0	0.0	-	-	35	DMT ⁴	-
	2/4/2013	42.0	0.0	-	-	28	DMT ⁴	-
	3/4/2013	42.0	0.0	-	-	28	DMT ⁴	-
	4/2/2013	42.0	0.0	-	-	29	DMT ⁴	-
	5/9/2013	42.0	0.0	-	-	37	DMT ⁴	-
	6/4/2013	42.0	0.0	-	-	26	DMT ⁴	-
	7/10/2013	42.0	0.0	-	-	36	DMT ⁴	-
	8/5/2013	42.0	0.0	-	-	26	DMT ⁴	-
	9/10/2013	42.0	0.0	-	-	36	DMT ⁴	-
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	12/10/2013	42.0	0.0	-	-	91	DMT ⁴	-
	1/8/2014	42.0	0.0	-	-	29	DMT ⁴	-
	2/6/2014	42.0	0.0	-	-	29	DMT ⁴	-
	3/5/2014	42.0	0.0	-	-	27	DMT ⁴	-
	4/10/2014	42.0	0.0	-	-	36	DMT ⁴	-
	5/7/2014	42.0	0.0	-	-	27	DMT ⁴	-
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
7/22/2014	42.0	0.0	-	-	76	DMT ⁴	-	
8/12/2014	42.0	0.0	-	-	21	DMT ⁴	-	
9/9/2014	42.0	0.0	-	-	28	DMT ⁴	-	
10/7/2014	42.0	0.0	-	-	28	DMT ⁴	-	
11/12/2014	42.0	0.0	-	-	36	DMT ⁴	-	
12/12/2014	DNAPL pumping not required to be completed					DMT ⁴	-	
1/6/2015	42.0	0.0	-	-	55	DMT ⁴	-	
2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions					DMT ⁴	-	
3/24/2015	42.0	0.0	-	-	77	DMT ⁴	-	
4/21/2015	42.0	0.0	-	-	28	DMT ⁴	-	
5/11/2015	42.0	0.0	-	-	20	DMT ⁴	-	
6/8/2015	42.0	0.0	-	-	28	DMT ⁴	-	
7/8/2015	42.0	0.0	-	-	30	DMT ⁴	-	
8/4/2015	42.0	0.0	-	-	27	DMT ⁴	-	
9/8/2015	42.0	0.0	-	-	35	DMT ⁴	-	
10/12/2015	42.0	0.0	-	-	34	DMT ⁴	-	
11/9/2015	42.0	0.0	-	-	28	DMT ⁴	-	
12/4/2015	DNAPL pumping not required to be completed					DMT ⁴	-	
1/4/2016	42.0	0.0	-	-	56	DMT ⁴	-	
2/8/2016	42.0	0.0	-	-	35	DMT ⁴	-	

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Product Apparent			Product Apparent		Approximate Volume of Product Recovered (gallons) ^a	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
	Depth to Product (ft)	Height - Pre-pumping (ft)	Height - Post-pumping (ft)	Height - Post-pumping (ft)					
HARW-1 Continued	Date								
	3/8/2016	42.0	0.0	-	-	-	29	DMT ⁴	-
	4/4/2016	42.0	0.0	-	-	-	27	DMT ⁴	-
	5/2/2016	42.0	0.0	-	-	-	28	DMT ⁴	-
	6/13/2016	42.0	0.0	-	-	-	42	DMT ⁴	-
	7/11/2016	42.0	0.0	-	-	-	28	DMT ⁴	-
	8/1/2016	42.0	0.0	-	-	-	21	DMT ⁴	-
	9/12/2016	42.0	0.0	-	-	-	42	DMT ⁴	-
	10/24/2016	42.0	0.0	-	-	-	42	DMT ⁴	-
	11/10/2016					DNAPL pumping not required to be completed		DMT ⁴	-
	12/10/2016					DNAPL pumping not required to be completed		DMT ⁴	-
	1/16/2017	42.0	0.0	-	-	-	84	DMT ⁴	-
	2/20/2017					DNAPL gauging or pumping not completed due to adverse weather conditions		DMT ⁴	-
	3/6/2017	42.0	0.0	-	-	-	49	DMT ⁴	-
	4/3/2017	42.0	0.0	-	-	-	28	DMT ⁴	-
	5/1/2017	42.0	0.0	-	-	-	28	DMT ⁴	-
	6/5/2017	42.0	0.0	-	-	-	35	DMT ⁴	-
	7/10/2017	42.0	0.0	-	-	-	35	DMT ⁴	-
	8/7/2017	42.0	0.0	-	-	-	28	DMT ⁴	-
9/11/2017	42.0	0.0	-	-	-	35	DMT ⁴	-	
TOTAL VOLUME RECOVERED TO DATE FROM HARW-1 (GALLONS)						0.0			
HARW-2	9/29/2010	38.5	1.5	-	-	-	0	weighted tape	-
	9/30/2010	38.5	1.5	-	-	-	1	weighted tape	-
	10/14/2010	38.3	1.8	-	-	-	14	weighted tape	-
	11/10/2010	37.6	2.4	1.5	-	2.3	27	weighted tape	positive displacement piston pump
	12/8/2010	34.7	5.3	-	-	-	28	DMT ⁴	-
	12/14/2010	-	-	0	-	5.1	6	DMT ⁴	positive displacement piston pump
	1/17/2011	35.4	4.6	-	-	-	34	DMT ⁴	-
	1/20/2011	-	-	0.3	-	4.0	-	DMT ⁴	piston pump
	2/28/2011	37.6	2.4	-	-	-	39	DMT ⁴	-
	3/2/2011	-	-	0.8	-	2.3	-	DMT ⁴	piston pump
	4/11/2011	33.8	6.3	-	-	-	40	DMT ⁴	-
	4/12/2011	-	-	0.3	-	5.5	-	DMT ⁴	piston pump
	4/14/2011	-	-	0.0	-	0.7	-	DMT ⁴	positive displacement piston pump
	5/16/2011	33.8	6.2	-	-	-	32	DMT ⁴	-
	5/19/2011	-	-	0.4	-	15.8	-	DMT ⁴	piston pump
	6/13/2011	34.3	5.8	-	-	-	25	DMT ⁴	-
	6/16/2011	-	-	0.2	-	15.0	-	DMT ⁴	double diaphragm pump
	7/19/2011	34.1	5.9	-	-	-	33	DMT ⁴	-
	7/20/2011	-	-	0.3	-	14.8	-	DMT ⁴	double diaphragm pump
	8/22/2011	33.9	6.1	-	-	-	33	DMT ⁴	-
	8/23/2011	-	-	0.3	-	15.0	-	DMT ⁴	double diaphragm pump
9/26/2011	33.9	6.1	-	-	-	34	DMT ⁴	-	
9/28/2011	-	-	0.3	-	15.0	-	DMT ⁴	double diaphragm pump	
10/24/2011	34.2	5.8	-	-	-	26	DMT ⁴	-	
10/25/2011	-	-	0.1	-	15.7	-	DMT ⁴	double diaphragm pump	
11/28/2011	33.9	6.1	-	-	-	34	DMT ⁴	-	
11/30/2011	-	-	0.1	-	15.7	-	DMT ⁴	double diaphragm pump	
1/4/2012	33.9	6.1	-	-	-	35	DMT ⁴	-	
1/6/2012	-	-	0.2	-	15.4	-	DMT ⁴	double diaphragm pump	
1/31/2012	34.2	5.8	-	-	-	25	DMT ⁴	-	
1/31/2012	-	-	0.2	-	14.8	-	DMT ⁴	double diaphragm pump	

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ²	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-2 Continued	3/6/2012	34.0	6.0	0.1	15.4	35	DMT ⁴	double diaphragm pump
	4/6/2012	34.1	5.9	0.4	14.5	31	DMT ⁴	double diaphragm pump
	5/2/2012	33.9	6.1	0.1	15.7	26	DMT ⁴	double diaphragm pump
	6/6/2012	34.0	6.0	0.1	15.3	35	DMT ⁴	double diaphragm pump
	7/11/2012	34.2	5.8	0.1	15.0	35	DMT ⁴	double diaphragm pump
	8/6/2012	34.3	5.7	0.1	14.6	26	DMT ⁴	double diaphragm pump
	9/10/2012	33.9	6.1	0.1	15.7	35	DMT ⁴	double diaphragm pump
	10/10/2012	34.3	5.7	0.4	13.7	30	DMT ⁴	double diaphragm pump
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October					DMT ⁴	double diaphragm pump
	12/5/2012	33.9	6.1	0.2	15.4	56	DMT ⁴	double diaphragm pump
	1/9/2013	34.0	6.0	0.8	13.7	35	DMT ⁴	double diaphragm pump
	2/6/2013	34.0	6.0	0.0	15.6	28	DMT ⁴	double diaphragm pump
	3/6/2013	34.4	5.6	0.1	14.4	28	DMT ⁴	double diaphragm pump
	4/4/2013	34.4	5.6	0.4	13.5	29	DMT ⁴	double diaphragm pump
	5/8/2013	34.3	5.8	0.4	13.9	34	DMT ⁴	double diaphragm pump
	6/5/2013	35.0	5.0	0.2	12.6	28	DMT ⁴	double diaphragm pump
	7/9/2013	35.7	4.3	0.2	10.9	34	DMT ⁴	double diaphragm pump
	8/5/2013	34.8	5.3	0.1	13.4	27	DMT ⁴	double diaphragm pump
	9/9/2013	34.3	5.8	0.4	13.9	35	DMT ⁴	double diaphragm pump
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	double diaphragm pump
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	double diaphragm pump
	12/11/2013	33.9	6.1	0.2	15.4	93	DMT ⁴	double diaphragm pump
	1/9/2014	34.6	5.4	2.7	7.2	29	DMT ⁴	double diaphragm pump
	2/7/2014	34.3	5.7	0.4	13.7	29	DMT ⁴	double diaphragm pump
	3/6/2014	35.2	4.8	0.2	12.2	27	DMT ⁴	double diaphragm pump
	4/7/2014	34.8	5.3	0.1	13.5	32	DMT ⁴	double diaphragm pump
	5/5/2014	35.7	4.3	0.3	10.7	28	DMT ⁴	double diaphragm pump
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	7/23/2014	34.4	5.6	1.3	14.3	79	DMT ⁴	double diaphragm pump
	8/12/2014	36.3	3.7	0.2	9.1	20	DMT ⁴	double diaphragm pump
	9/9/2014	35.7	4.3	0.2	10.9	28	DMT ⁴	double diaphragm pump
	10/7/2014	35.8	4.3	0.2	10.7	28	DMT ⁴	double diaphragm pump
	11/10/2014	35.3	4.8	0.1	12.2	34	DMT ⁴	double diaphragm pump
	12/10/2014	DNAPL pumping not required to be completed					DMT ⁴	double diaphragm pump
	1/5/2015	34.5	5.5	0.3	13.5	56	DMT ⁴	double diaphragm pump
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions					DMT ⁴	double diaphragm pump
	3/25/2015	35.2	4.8	0.1	12.4	79	DMT ⁴	double diaphragm pump
	4/21/2015	37.3	2.7	0.1	6.7	27	DMT ⁴	double diaphragm pump
	5/12/2015	37.7	2.3	0.1	5.9	21	DMT ⁴	double diaphragm pump
	6/9/2015	37.2	2.8	0.4	6.3	28	DMT ⁴	double diaphragm pump
	7/8/2015	35.9	4.1	0.8	8.5	29	DMT ⁴	double diaphragm pump
	8/4/2015	36.0	4.0	0.1	10.2	27	DMT ⁴	double diaphragm pump
	9/10/2015	36.0	4.0	0.2	10.0	37	DMT ⁴	double diaphragm pump
	10/13/2015	36.4	3.6	0.1	9.1	33	DMT ⁴	double diaphragm pump
	11/9/2015	37.0	3.0	1.0	7.6	27	DMT ⁴	double diaphragm pump
	12/4/2015	DNAPL pumping not required to be completed					DMT ⁴	-
	1/6/2016	35.0	5.0	0.2	12.6	58	DMT ⁴	double diaphragm pump
	2/8/2016	36.3	3.7	0.1	9.4	33	DMT ⁴	double diaphragm pump
	3/8/2016	37.0	3.0	0.1	7.6	29	DMT ⁴	double diaphragm pump
	4/4/2016	37.7	2.3	0.1	5.9	27	DMT ⁴	double diaphragm pump
	5/2/2016	37.6	2.4	0.1	6.1	28	DMT ⁴	double diaphragm pump

	Product Apparent			Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ³		Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used	
	Depth to Product (ft)	Pre-pumping (ft)	Height - Post-pumping (ft)							
HARW-2 Continued	6/14/2016	36.3	3.7	0.2	0.2	9.1	43	DMT ⁴	double diaphragm pump	
	7/12/2016	37.7	2.3	0.2	0.2	5.7	28	DMT ⁴	double diaphragm pump	
	8/1/2016	38.1	1.9	-	-	-	20	DMT ⁴	double diaphragm pump	
	9/13/2016	35.0	5.0	0.3	0.3	12.8	43	DMT ⁴	double diaphragm pump	
	10/25/2016	36.7	3.3	0.3	0.3	7.8	42	DMT ⁴	double diaphragm pump	
	11/10/2016			DNAPL pumping not required to be completed						
	12/10/2016			DNAPL pumping not required to be completed						
	1/18/2017	36.0	4.0	0.7	0.7	8.7	85	DMT ⁴	double diaphragm pump	
	2/20/2017		DNAPL gauging or pumping not completed due to adverse weather conditions							
	3/6/2017	36.3	3.7	0.2	0.2	9.1	47	DMT ⁴	double diaphragm pump	
	4/3/2017	38.0	2.0	0.04	0.04	5.1	28	DMT ⁴	double diaphragm pump	
	5/1/2017	38.4	1.6	--	--	--	28	DMT ⁴	-	
6/5/2017	36.0	4.0	0.17	0.17	10.0	35	DMT ⁴	double diaphragm pump		
7/10/2017	38.2	1.8	-	-	-	35	DMT ⁴	-		
8/8/2017	35.3	4.7	0	0	12.2	29	DMT ⁴	double diaphragm pump		
9/11/2017	39.5	0.5	-	-	-	34	DMT ⁴	-		
TOTAL VOLUME RECOVERED TO DATE FROM HARW-2 (GALLONS)							756.5			
HARW-3	10/14/2010	39.0	0.0	-	-	-	0	DMT ⁴	-	
	11/11/2010	38.8	0.2	-	-	-	28	DMT ⁴	-	
	12/8/2010	38.0	1.0	-	-	-	27	DMT ⁴	-	
	12/15/2010	-	-	0.3	0.3	1.7	7	DMT ⁴	double diaphragm pump	
	1/17/2011	38.2	0.8	-	-	-	33	DMT ⁴	-	
	1/19/2011	-	-	0.2	0.2	0.6	-	DMT ⁴	piston pump	
	2/28/2011	38.0	1.0	-	-	-	40	DMT ⁴	-	
	3/3/2011	-	-	0.7	0.7	0.6	-	DMT ⁴	piston pump	
	4/11/2011	38.0	1.0	-	-	-	39	DMT ⁴	-	
	4/13/2011	-	-	0.5	0.5	1.2	-	DMT ⁴	piston pump	
	5/16/2011	38.6	0.4	-	-	-	33	DMT ⁴	-	
	5/19/2011	-	-	0.0	0.0	1.0	-	DMT ⁴	piston pump	
	6/13/2011	38.5	0.5	-	-	-	25	DMT ⁴	-	
	6/14/2011	-	-	0.2	0.2	0.6	-	DMT ⁴	piston pump	
	7/19/2011	37.6	1.4	-	-	-	35	DMT ⁴	-	
	7/20/2011	-	-	0.5	0.5	2.6	-	DMT ⁴	double diaphragm pump	
	8/22/2011	37.8	1.2	-	-	-	33	DMT ⁴	-	
	8/25/2011	-	-	0.2	0.2	2.8	-	DMT ⁴	double diaphragm pump	
	9/26/2011	38.6	0.4	-	-	-	32	DMT ⁴	-	
	10/24/2011	38.3	0.7	-	-	-	28	DMT ⁴	-	
11/28/2011	38.0	1.0	-	-	-	35	DMT ⁴	-		
1/4/2012	37.7	1.3	-	-	-	37	DMT ⁴	-		
1/31/2012	37.5	1.5	-	-	-	27	DMT ⁴	-		
3/6/2012	37.4	1.6	-	-	-	35	DMT ⁴	-		
4/4/2012	37.0	2.0	-	-	-	29	DMT ⁴	-		
4/5/2012	-	-	0.3	0.3	4.7	-	DMT ⁴	double diaphragm pump		
5/2/2012	38.6	0.4	-	-	-	27	DMT ⁴	-		
6/4/2012	38.3	0.7	-	-	-	33	DMT ⁴	-		
7/9/2012	38.3	0.7	-	-	-	35	DMT ⁴	-		
8/8/2012	38.1	0.9	-	-	-	30	DMT ⁴	-		
9/10/2012	37.9	1.1	-	-	-	33	DMT ⁴	-		
10/8/2012	37.8	1.2	-	-	-	28	DMT ⁴	-		
11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October									

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-3 Continued	12/3/2012	37.4	1.6	-	-	56	DMT ⁴	-
	1/10/2013	37.2	1.8	0.8	-	38	DMT ⁴	-
	2/4/2013	37.7	1.3	-	-	25	DMT ⁴	-
	3/4/2013	37.7	1.3	-	-	28	DMT ⁴	-
	4/2/2013	37.7	1.3	-	-	29	DMT ⁴	-
	5/7/2013	37.6	1.4	-	-	35	DMT ⁴	-
	6/4/2013	37.6	1.4	-	-	28	DMT ⁴	-
	7/8/2013	37.5	1.5	-	-	34	DMT ⁴	-
	8/5/2013	37.4	1.6	-	-	28	DMT ⁴	-
	9/10/2013	37.2	1.8	-	-	36	DMT ⁴	-
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	12/9/2013	37.2	1.8	-	-	90	DMT ⁴	-
	1/9/2014	36.6	2.4	0.6	4.8	31	DMT ⁴	-
	2/6/2014	38.0	1.0	-	-	28	DMT ⁴	-
	3/3/2014	38.0	1.0	-	-	25	DMT ⁴	-
	4/9/2014	38.0	1.0	-	-	37	DMT ⁴	-
	5/7/2014	37.8	1.2	-	-	28	DMT ⁴	-
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	7/22/2014	37.6	1.4	-	-	76	DMT ⁴	-
	8/12/2014	37.3	1.7	-	-	21	DMT ⁴	-
	9/9/2014	37.3	1.7	-	-	28	DMT ⁴	-
	10/7/2014	37.3	1.7	-	-	28	DMT ⁴	-
	11/10/2014	37.2	1.8	-	-	34	DMT ⁴	-
	12/10/2014	DNAPL pumping not required to be completed						
	1/6/2015	37.3	1.7	-	-	57	DMT ⁴	-
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions						
	3/25/2015	37.1	1.9	-	-	78	DMT ⁴	-
	4/21/2015	37.2	1.8	-	-	27	DMT ⁴	-
	5/12/2015	36.9	2.1	0.4	4.6	21	DMT ⁴	-
	6/8/2015	38.0	1.0	-	-	27	DMT ⁴	-
	7/8/2015	38.0	1.0	-	-	30	DMT ⁴	-
	8/4/2015	38.0	1.0	-	-	27	DMT ⁴	-
	9/8/2015	38.0	1.0	-	-	35	DMT ⁴	-
	10/12/2015	37.8	1.2	-	-	34	DMT ⁴	-
	11/9/2015	37.8	1.2	-	-	28	DMT ⁴	-
	12/4/2015	DNAPL pumping not required to be completed						
	1/4/2016	37.8	1.2	-	-	56	DMT ⁴	-
	2/8/2016	37.8	1.2	-	-	35	DMT ⁴	-
	3/8/2016	37.8	1.2	-	-	29	DMT ⁴	-
	4/4/2016	37.8	1.2	-	-	27	DMT ⁴	-
	5/2/2016	37.7	1.3	-	-	28	DMT ⁴	-
	6/13/2016	37.7	1.3	-	-	42	DMT ⁴	-
	7/11/2016	37.7	1.3	-	-	28	DMT ⁴	-
	7/11/2016	37.4	1.6	-	-	0	DMT ⁴	-
	9/12/2016	37.4	1.6	-	-	63	DMT ⁴	-
	10/24/2016	37.4	1.6	-	-	42	DMT ⁴	-
	11/10/2016	DNAPL pumping not required to be completed						
	12/10/2016	DNAPL pumping not required to be completed						
	1/16/2017	37.4	1.6	-	-	84	DMT ⁴	-
	2/20/2017	DNAPL gauging or pumping not completed due to adverse weather conditions						

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ³	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-3 Continued	3/6/2017	37.9	1.1	-	-	49	DMT ⁴	-
	4/3/2017	37.6	1.4	-	-	28	DMT ⁴	-
	5/1/2017	37.7	1.3	-	-	28	DMT ⁴	-
	6/5/2017	37.7	1.3	-	-	35	DMT ⁴	-
	7/10/2017	37.3	1.7	-	-	35	DMT ⁴	-
	8/7/2017	37.6	1.4	-	-	28	DMT ⁴	-
	9/11/2017	37.2	1.8	-	-	35	DMT ⁴	-
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-3 (GALLONS)					25.3		
HARW-4	10/14/2010	34.8	6.2	-	-	0	DMT ⁴	positive displacement piston pump
	11/10/2010	33.7	7.3	6.9	1.0	27	DMT ⁴	-
	12/8/2010	32.7	8.3	-	-	28	DMT ⁴	-
	12/15/2010	-	-	2.9	20.8	7	DMT ⁴	piston pump & bailer
	1/17/2011	34.3	6.7	-	-	33	DMT ⁴	-
	1/21/2011	-	-	0.2	14.6	-	DMT ⁴	piston pump
	2/28/2011	35.3	5.7	-	-	38	DMT ⁴	-
	3/1/2011	-	-	0.5	7.4	-	DMT ⁴	piston pump
	4/11/2011	33.5	7.5	-	-	41	DMT ⁴	-
	4/13/2011	-	-	0.2	9.5	-	DMT ⁴	piston pump
	5/16/2011	36.2	4.9	-	-	33	DMT ⁴	-
	5/18/2011	-	-	0.3	16.9	-	DMT ⁴	piston pump
	6/13/2011	35.9	5.1	-	-	26	DMT ⁴	-
	6/16/2011	-	-	0.4	14.6	-	DMT ⁴	double diaphragm pump
	7/18/2011	38.3	2.7	-	-	32	DMT ⁴	-
	7/19/2011	-	-	0.2	7.2	-	DMT ⁴	double diaphragm pump
	8/22/2011	39.0	2.0	-	-	34	DMT ⁴	-
	8/23/2011	-	-	0.3	4.8	-	DMT ⁴	double diaphragm pump
	9/27/2011	39.1	1.9	-	-	35	DMT ⁴	-
	9/29/2011	-	-	0.3	4.6	-	DMT ⁴	double diaphragm pump
	10/24/2011	39.6	1.4	-	-	25	DMT ⁴	-
	11/28/2011	38.1	2.9	-	-	35	DMT ⁴	-
	11/30/2011	-	-	0.3	7.3	-	DMT ⁴	-
	1/4/2012	39.3	1.7	-	-	35	DMT ⁴	double diaphragm pump
	1/6/2012	-	-	0.3	3.9	-	DMT ⁴	-
	1/31/2012	40.5	0.5	-	-	25	DMT ⁴	-
	3/6/2012	39.0	2.0	0.3	4.8	35	DMT ⁴	double diaphragm pump
	4/4/2012	40.6	0.4	-	-	29	DMT ⁴	-
	5/2/2012	39.7	1.3	-	-	28	DMT ⁴	-
	6/4/2012	11.9	29.1	-	-	33	DMT ⁴	-
	6/5/2012	-	-	0.2	6.5	-	DMT ⁴	double diaphragm pump
	7/9/2012	40.2	0.8	-	-	34	DMT ⁴	-
	8/6/2012	38.8	2.2	0.0	6.2	28	DMT ⁴	double diaphragm pump
	9/10/2012	40.2	0.8	0.0	-	35	DMT ⁴	double diaphragm pump
	10/8/2012	39.7	1.3	0.0	-	28	DMT ⁴	double diaphragm pump
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October					DMT ⁴	-
	12/3/2012	36.9	4.1	0.4	10.7	56	DMT ⁴	double diaphragm pump
	1/7/2013	40.6	0.4	-	-	35	DMT ⁴	-
	2/4/2013	39.5	1.5	-	-	28	DMT ⁴	-
	3/4/2013	38.8	2.2	0.2	5.7	28	DMT ⁴	double diaphragm pump
	4/2/2013	40.8	0.2	-	-	29	DMT ⁴	-
	5/7/2013	40.2	0.8	-	-	35	DMT ⁴	-

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ²	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-4 Continued	6/4/2013	40.2	0.8	-	-	28	DMT ⁴	-
	7/8/2013	37.7	3.3	0.6	7.8	34	DMT ⁴	-
	8/5/2013	37.7	3.3	-	-	28	DMT ⁴	-
	9/10/2013	40.3	0.7	-	-	36	DMT ⁴	-
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	12/9/2013	38.3	2.7	0.5	6.5	90	DMT ⁴	-
	1/8/2014	40.5	0.5	-	-	30	DMT ⁴	-
	2/6/2014	40.4	0.6	-	-	29	DMT ⁴	-
	3/3/2014	40.4	0.6	-	-	25	DMT ⁴	-
	4/9/2014	40.1	0.9	-	-	37	DMT ⁴	-
	5/7/2014	38.3	2.7	0.3	6.7	28	DMT ⁴	-
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	7/23/2014	40.1	0.9	-	-	77	DMT ⁴	-
	8/12/2014	39.7	1.3	-	-	20	DMT ⁴	-
	9/9/2014	39.6	1.4	-	-	28	DMT ⁴	-
	10/7/2014	38.6	2.4	0.6	5.0	28	DMT ⁴	-
	11/11/2014	39.6	1.4	-	-	35	DMT ⁴	-
	12/11/2014	DNAPL pumping not required to be completed						
	1/6/2015	DNAPL not pumped due to adverse weather conditions						
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions						
	3/24/2015	38.0	3.0	0.7	6.1	133	DMT ⁴	-
	4/21/2015	38.3	2.7	0.3	7.0	28	DMT ⁴	-
	5/11/2015	40.6	0.4	-	-	20	DMT ⁴	-
	6/8/2015	40.6	0.4	-	-	28	DMT ⁴	-
	7/8/2015	40.5	0.5	-	-	30	DMT ⁴	-
	8/4/2015	40.2	0.8	-	-	27	DMT ⁴	-
	9/8/2015	39.5	1.5	-	-	35	DMT ⁴	-
	10/13/2015	38.7	2.3	0.2	5.9	35	DMT ⁴	-
	11/9/2015	40.7	0.3	-	-	27	DMT ⁴	-
	12/4/2015	DNAPL pumping not required to be completed						
	1/4/2016	40.2	0.8	-	-	56	DMT ⁴	-
	2/8/2016	40.1	0.9	-	-	35	DMT ⁴	-
	3/8/2016	39.3	1.7	-	-	29	DMT ⁴	-
	4/4/2016	39.3	1.7	-	-	27	DMT ⁴	-
	5/2/2016	39.3	1.7	-	-	28	DMT ⁴	-
	6/14/2016	38.9	2.1	0.2	5.4	43	DMT ⁴	-
	7/11/2016	39.3	1.7	-	-	27	DMT ⁴	-
	8/1/2016	39.3	1.7	-	-	21	DMT ⁴	-
	9/13/2016	39.0	2.0	0.1	5.4	43	DMT ⁴	-
	10/24/2016	40.2	0.8	-	-	41	DMT ⁴	-
	11/10/2016	DNAPL pumping not required to be completed						
	12/10/2016	DNAPL pumping not required to be completed						
	1/16/2017	39.3	1.7	-	-	84	DMT ⁴	-
	2/20/2017	DNAPL gauging or pumping not completed due to adverse weather conditions						
	3/6/2017	39.5	1.5	-	-	49	DMT ⁴	-
	4/4/2017	38.5	2.5	0.2	6.1	29	DMT ⁴	-
	5/1/2017	40.3	0.8	--	--	27	DMT ⁴	-
	6/5/2017	40.3	0.8	--	--	35	DMT ⁴	-
	7/10/2017	39.9	1.1	--	--	35	DMT ⁴	-
	8/7/2017	39.9	1.1	--	--	28	DMT ⁴	-

Date	Depth to Product (ft)	Product Apparent Height -		Product Apparent Post-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ^a	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
		Pre-pumping (ft)	Height -						
9/11/2017	39.6	1.4	-	-	-	-	35	DMT ⁴	-
TOTAL VOLUME RECOVERED TO DATE FROM HARW-4 (GALLONS)						208.4			
HARW-5									
7/18/2011	38.9	1.5	-	-	-	-	0	DMT ⁴	-
8/22/2011	36.7	3.6	-	-	-	-	35	DMT ⁴	-
8/25/2011	-	-	0.1	0.1	0.1	10.0	-	DMT ⁴	double diaphragm pump
9/26/2011	34.5	5.8	-	-	-	-	32	DMT ⁴	-
9/27/2011	-	-	0.3	0.3	0.3	15.7	-	DMT ⁴	double diaphragm pump
10/24/2011	35.3	5.0	-	-	-	-	27	DMT ⁴	-
10/25/2011	-	-	0.2	0.2	0.2	13.9	-	DMT ⁴	double diaphragm pump
11/28/2011	34.3	6.0	-	-	-	-	34	DMT ⁴	-
11/29/2011	-	-	0.2	0.2	0.2	16.5	-	DMT ⁴	double diaphragm pump
1/4/2012	34.3	6.0	-	-	-	-	36	DMT ⁴	-
1/5/2012	-	-	0.3	0.3	0.3	16.2	-	DMT ⁴	double diaphragm pump
1/30/2012	34.5	5.8	-	-	-	-	25	DMT ⁴	-
1/30/2012	-	-	0.3	0.3	0.3	15.8	-	DMT ⁴	double diaphragm pump
3/5/2012	34.3	6.0	0.2	0.2	0.2	16.3	35	DMT ⁴	double diaphragm pump
4/4/2012	34.4	5.9	0.2	0.2	0.2	16.3	30	DMT ⁴	double diaphragm pump
5/2/2012	34.4	5.9	0.4	0.4	0.4	15.7	28	DMT ⁴	double diaphragm pump
6/5/2012	34.6	5.7	0.2	0.2	0.2	15.7	34	DMT ⁴	double diaphragm pump
7/10/2012	34.3	6.0	0.3	0.3	0.3	16.1	35	DMT ⁴	double diaphragm pump
8/7/2012	34.5	5.8	0.2	0.2	0.2	16.0	28	DMT ⁴	double diaphragm pump
9/10/2012	34.4	5.9	0.3	0.3	0.3	15.9	34	DMT ⁴	double diaphragm pump
10/9/2012	34.5	5.8	0.2	0.2	0.2	16.0	29	DMT ⁴	double diaphragm pump
11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October								
12/3/2012	34.6	5.7	0.8	0.8	0.8	13.9	55	DMT ⁴	double diaphragm pump
1/8/2013	34.6	5.7	0.3	0.3	0.3	15.2	36	DMT ⁴	double diaphragm pump
2/5/2013	34.6	5.7	0.2	0.2	0.2	15.7	28	DMT ⁴	double diaphragm pump
3/5/2013	34.5	5.9	0.1	0.1	0.1	16.4	28	DMT ⁴	double diaphragm pump
4/3/2013	34.3	6.0	0.3	0.3	0.3	16.1	29	DMT ⁴	double diaphragm pump
5/7/2013	35.1	5.2	0.5	0.5	0.5	13.3	34	DMT ⁴	double diaphragm pump
6/4/2013	34.6	5.7	0.2	0.2	0.2	15.4	28	DMT ⁴	double diaphragm pump
7/8/2013	34.6	5.7	0.2	0.2	0.2	15.4	34	DMT ⁴	double diaphragm pump
8/6/2013	34.6	5.7	0.4	0.4	0.4	15.0	29	DMT ⁴	double diaphragm pump
9/10/2013	34.6	5.7	0.3	0.3	0.3	15.2	35	DMT ⁴	double diaphragm pump
10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers								
11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers								
12/10/2013	34.6	5.7	0.2	0.2	0.2	15.9	91	DMT ⁴	double diaphragm pump
1/10/2014	34.8	5.5	0.2	0.2	0.2	15.0	31	DMT ⁴	double diaphragm pump
2/4/2014	34.8	5.5	0.2	0.2	0.2	15.0	25	DMT ⁴	double diaphragm pump
3/5/2014	34.8	5.5	0.4	0.4	0.4	14.6	29	DMT ⁴	double diaphragm pump
4/8/2014	34.8	5.5	0.2	0.2	0.2	15.2	34	DMT ⁴	double diaphragm pump
5/6/2014	34.8	5.5	0.8	0.8	0.8	13.5	28	DMT ⁴	double diaphragm pump
6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers								
7/21/2014	34.8	5.5	0.6	0.6	0.6	13.9	76	DMT ⁴	-
8/11/2014	34.4	5.9	0.2	0.2	0.2	16.1	21	DMT ⁴	double diaphragm pump
9/8/2014	34.8	5.5	0.2	0.2	0.2	15.0	28	DMT ⁴	double diaphragm pump
10/6/2014	34.9	5.4	0.2	0.2	0.2	14.8	28	DMT ⁴	double diaphragm pump
11/11/2014	35.7	4.6	0.2	0.2	0.2	12.4	36	DMT ⁴	double diaphragm pump
12/11/2014	DNAPL pumping not required to be completed								
1/6/2015	35.0	5.4	0.3	0.3	0.3	14.4	56	DMT ⁴	double diaphragm pump

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height -		Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ³		Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
			Pre-pumping (ft)	DNAPL gauging or pumping not completed due to adverse weather conditions		Pre-pumping (ft)	Post-pumping (ft)			
HARW-5 Continued	2/2/2015									
	3/24/2015	34.4	5.9		0.9	13.1		77	DMT ⁴	double diaphragm pump
	4/21/2015	35.9	4.4		0.1	12.4		28	DMT ⁴	double diaphragm pump
	5/11/2015	35.2	5.1		0.5	13.3		20	DMT ⁴	double diaphragm pump
	6/9/2015	36.3	4.0		0.4	10.2		29	DMT ⁴	double diaphragm pump
	7/8/2015	35.1	5.2		0.1	14.6		29	DMT ⁴	double diaphragm pump
	8/5/2015	34.8	5.5		0.1	15.4		28	DMT ⁴	double diaphragm pump
	9/9/2015	35.6	4.7		0.1	13.3		35	DMT ⁴	double diaphragm pump
	10/12/2015	35.0	5.3		0.2	14.4		33	DMT ⁴	double diaphragm pump
	11/10/2015	35.1	5.2		0.2	14.4		29	DMT ⁴	double diaphragm pump
	12/4/2015			DNAPL pumping not required to be completed						
	1/6/2016	35.1	5.2		0.2	14.1		57	DMT ⁴	double diaphragm pump
	2/9/2016	36.5	3.8		0.1	10.7		34	DMT ⁴	double diaphragm pump
	3/9/2016	35.3	5.0		0.2	13.7		29	DMT ⁴	double diaphragm pump
	4/5/2016	35.3	5.0		0.0	14.4		27	DMT ⁴	double diaphragm pump
	5/3/2016	35.4	4.9		0.2	13.5		28	DMT ⁴	double diaphragm pump
	6/14/2016	34.8	5.5		0.2	15.2		42	DMT ⁴	double diaphragm pump
	7/12/2016	34.8	5.5		0.3	14.8		28	DMT ⁴	double diaphragm pump
	8/2/2016	35.7	4.6		-	13.1		21	DMT ⁴	double diaphragm pump
	9/12/2016	35.1	5.2		0.6	12.8		41	DMT ⁴	double diaphragm pump
	10/24/2016	35.2	5.1		0.5	13.3		42	DMT ⁴	double diaphragm pump
	11/10/2016			DNAPL pumping not required to be completed						
	12/10/2016			DNAPL pumping not required to be completed						
	1/17/2017	35.2	5.1		0.2	14.1		85	DMT ⁴	double diaphragm pump
	2/20/2017			DNAPL gauging or pumping not completed due to adverse weather conditions						
	3/6/2017	37.2	3.1		0.1	8.7		48	DMT ⁴	double diaphragm pump
	4/4/2017	35.3	5.0		0.04	12.9		29	DMT ⁴	double diaphragm pump
	5/2/2017	34.3	6.0		0.00	15.7		28	DMT ⁴	double diaphragm pump
	6/5/2017	35.3	5.0		0.08	12.8		34	DMT ⁴	double diaphragm pump
	7/11/2017	35.0	5.3		0.08	13.7		36	DMT ⁴	double diaphragm pump
	8/7/2017	35.3	5.0		0.08	12.8		27	DMT ⁴	double diaphragm pump
	9/11/2017	34.6	5.7		0.25	14.1		35	DMT ⁴	double diaphragm pump
TOTAL VOLUME RECOVERED TO DATE FROM HARW-5 (GALLONS)										905.0
HARW-6	7/19/2011	40.6	0.2		-	-		0	DMT ⁴	-
	8/22/2011	40.6	0.2		-	-		34	DMT ⁴	-
	9/26/2011	40.6	0.2		-	-		35	DMT ⁴	-
	10/24/2011	40.3	0.5		-	-		28	DMT ⁴	-
	11/28/2011	40.3	0.5		-	-		35	DMT ⁴	-
	1/4/2012	40.2	0.6		-	-		37	DMT ⁴	-
	1/31/2012	40.2	0.6		-	-		27	DMT ⁴	-
	3/6/2012	40.2	0.6		-	-		35	DMT ⁴	-
	4/4/2012	40.3	0.5		-	-		29	DMT ⁴	-
	5/2/2012	40.3	0.5		-	-		28	DMT ⁴	-
	6/4/2012	40.3	0.5		-	-		33	DMT ⁴	-
	7/9/2012	40.3	0.5		-	-		35	DMT ⁴	-
	8/8/2012	40.2	0.6		-	-		30	DMT ⁴	-
	9/10/2012	40.2	0.6		-	-		33	DMT ⁴	-
	10/8/2012	40.2	0.6		-	-		28	DMT ⁴	-
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October							DMT ⁴	-
	12/3/2012	40.2	0.6		-	-		56	DMT ⁴	-

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYDEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ²	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-6 Continued	1/7/2013	40.1	0.7	-	-	35	DMT ⁴	-
	2/4/2013	40.1	0.7	-	-	28	DMT ⁴	-
	3/4/2013	40.1	0.7	-	-	28	DMT ⁴	-
	4/2/2013	40.1	0.7	-	-	29	DMT ⁴	-
	5/7/2013	40.4	0.4	-	-	35	DMT ⁴	-
	6/4/2013	40.4	0.4	-	-	28	DMT ⁴	-
	7/8/2013	40.2	0.6	-	-	34	DMT ⁴	-
	8/5/2013	40.2	0.6	-	-	28	DMT ⁴	-
	9/10/2013	40.2	0.6	-	-	36	DMT ⁴	-
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	12/9/2013	40.2	0.6	-	-	90	DMT ⁴	-
	1/8/2014	40.2	0.6	-	-	30	DMT ⁴	-
	2/6/2014	40.2	0.6	-	-	29	DMT ⁴	-
	3/3/2014	40.2	0.7	-	-	25	DMT ⁴	-
	4/9/2014	40.2	0.7	-	-	37	DMT ⁴	-
	5/7/2014	40.1	0.7	-	-	28	DMT ⁴	-
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	7/22/2014	40.1	0.7	-	-	76	DMT ⁴	-
	8/12/2014	40.1	0.7	-	-	21	DMT ⁴	-
	9/9/2014	40.1	0.7	-	-	28	DMT ⁴	-
	10/7/2014	40.1	0.7	-	-	28	DMT ⁴	-
	11/1/2014	40.1	0.7	-	-	35	DMT ⁴	-
	12/1/2014	DNAPL pumping not required to be completed					DMT ⁴	-
	1/6/2015	40.1	0.7	-	-	56	DMT ⁴	-
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions					DMT ⁴	-
	3/24/2015	40.1	0.7	-	-	77	DMT ⁴	-
	4/21/2015	40.1	0.7	-	-	28	DMT ⁴	-
	5/11/2015	40.1	0.7	-	-	20	DMT ⁴	-
	6/8/2015	40.1	0.7	-	-	28	DMT ⁴	-
	7/8/2015	40.1	0.7	-	-	30	DMT ⁴	-
	8/4/2015	40.1	0.7	-	-	27	DMT ⁴	-
	9/8/2015	40.1	0.7	-	-	35	DMT ⁴	-
	10/12/2015	40.1	0.7	-	-	34	DMT ⁴	-
	11/9/2015	40.0	0.8	-	-	28	DMT ⁴	-
	12/4/2015	DNAPL pumping not required to be completed					DMT ⁴	-
	1/4/2016	40.0	0.8	-	-	56	DMT ⁴	-
	2/8/2016	40.0	0.8	-	-	35	DMT ⁴	-
	3/8/2016	40.0	0.8	-	-	29	DMT ⁴	-
	4/4/2016	39.6	1.2	-	-	27	DMT ⁴	-
	5/2/2016	39.6	1.2	-	-	28	DMT ⁴	-
	6/13/2016	39.6	1.2	-	-	42	DMT ⁴	-
	7/11/2016	39.6	1.2	-	-	28	DMT ⁴	-
	8/1/2016	39.6	1.2	-	-	21	DMT ⁴	-
	9/12/2016	39.6	1.2	-	-	42	DMT ⁴	-
	10/24/2016	39.6	1.2	-	-	42	DMT ⁴	-
	11/10/2016	DNAPL pumping not required to be completed					DMT ⁴	-
	12/10/2016	DNAPL pumping not required to be completed					DMT ⁴	-
	1/16/2017	40.0	0.8	-	-	84	DMT ⁴	-
	2/20/2017	DNAPL gauging or pumping not completed due to adverse weather conditions					DMT ⁴	-
	3/6/2017	40.0	0.8	-	-	49	DMT ⁴	-

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-5 Continued	4/3/2017	40.1	0.8	-	-	28	DMT ⁴	-
	5/1/2017	40.1	0.7	-	-	28	DMT ⁴	-
	6/5/2017	40.3	0.5	-	-	35	DMT ⁴	-
	7/10/2017	40.2	0.6	-	-	35	DMT ⁴	-
	8/7/2017	40.3	0.5	-	-	28	DMT ⁴	-
	9/11/2017	40.0	0.8	-	-	35	DMT ⁴	-
	TOTAL VOLUME RECOVERED TO DATE FROM HARW-5 (GALLONS)							
					0.0			
HARW-7	7/18/2011	40.5	1.5	-	-	0	DMT ⁴	-
	8/22/2011	36.9	5.1	-	-	35	DMT ⁴	-
	8/24/2011	-	-	0.3	12.4	-	DMT ⁴	double diaphragm pump
	9/26/2011	36.1	5.9	-	-	33	DMT ⁴	-
	9/28/2011	-	-	0.3	14.6	-	DMT ⁴	double diaphragm pump
	10/24/2011	36.4	5.6	-	-	26	DMT ⁴	-
	10/24/2011	-	-	0.0	14.5	-	DMT ⁴	double diaphragm pump
	11/28/2011	35.8	6.2	-	-	35	DMT ⁴	-
	11/29/2011	-	-	0.4	15.1	-	DMT ⁴	double diaphragm pump
	1/4/2012	35.8	6.3	-	-	36	DMT ⁴	-
	1/5/2012	-	-	0.2	15.9	-	DMT ⁴	double diaphragm pump
	1/31/2012	37.3	4.7	-	-	26	DMT ⁴	-
	1/31/2012	-	-	0.2	11.7	-	DMT ⁴	double diaphragm pump
	3/6/2012	36.0	6.0	0.2	15.2	35	DMT ⁴	double diaphragm pump
	4/5/2012	36.3	5.7	0.1	14.6	30	DMT ⁴	double diaphragm pump
	5/2/2012	37.0	5.0	0.2	12.6	27	DMT ⁴	double diaphragm pump
	6/6/2012	36.6	5.4	0.1	13.8	35	DMT ⁴	double diaphragm pump
	7/10/2012	36.2	5.8	0.3	14.6	34	DMT ⁴	double diaphragm pump
	8/7/2012	36.8	5.2	0.3	12.6	28	DMT ⁴	double diaphragm pump
	9/10/2012	36.2	5.8	0.4	13.9	34	DMT ⁴	double diaphragm pump
	10/9/2012	36.2	5.8	0.2	12.6	29	DMT ⁴	double diaphragm pump
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October						
	12/3/2012	35.0	7.0	0.1	18.0	55	DMT ⁴	double diaphragm pump
	1/8/2013	41.5	0.5	-	-	36	DMT ⁴	-
	2/5/2013	35.8	6.3	0.1	16.1	28	DMT ⁴	double diaphragm pump
	3/5/2013	41.8	0.3	-	-	28	DMT ⁴	-
	4/3/2013	37.0	5.0	0.4	12.0	29	DMT ⁴	double diaphragm pump
	5/7/2013	41.4	0.6	-	-	34	DMT ⁴	-
	6/4/2013	36.2	5.8	0.6	13.5	28	DMT ⁴	double diaphragm pump
	7/8/2013	36.6	5.4	0.3	13.5	34	DMT ⁴	double diaphragm pump
	8/6/2013	38.0	4.0	0.3	9.8	29	DMT ⁴	double diaphragm pump
	9/10/2013	41.7	0.3	-	-	35	DMT ⁴	double diaphragm pump
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	12/12/2013	35.8	6.2	0.2	15.7	93	DMT ⁴	double diaphragm pump
	1/10/2014	37.4	4.6	0.2	11.5	29	DMT ⁴	double diaphragm pump
	2/7/2014	38.2	3.8	0.2	9.6	28	DMT ⁴	double diaphragm pump
	3/5/2014	40.4	1.6	-	-	26	DMT ⁴	double diaphragm pump
	4/8/2014	36.0	6.0	0.2	15.2	34	DMT ⁴	double diaphragm pump
	5/6/2014	41.7	0.3	-	-	28	DMT ⁴	double diaphragm pump
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers						
	7/22/2014	36.0	6.0	0.2	15.2	77	DMT ⁴	double diaphragm pump
	8/12/2014	41.0	1.0	-	-	21	DMT ⁴	double diaphragm pump

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Product Apparent			Product Apparent			Product Apparent			Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
	Date	Depth to Product (ft)	Height - Pre-pumping (ft)	Height - Post-pumping (ft)	Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) ³	Approximate Volume of Product Recovered (gallons) ³	Approximate Volume of Product Recovered (gallons) ³	Approximate Volume of Product Recovered (gallons) ³			
HARW-7 Continued	9/8/2014	36.4	5.6	0.8	0.8	12.6	12.6	12.6	12.6	27	DMT ⁴	double diaphragm pump
	10/6/2014	40.7	1.3	-	-	-	-	-	-	28	DMT ⁴	double diaphragm pump
	11/11/2014	35.8	6.2	0.1	0.1	15.9	15.9	15.9	15.9	36	DMT ⁴	double diaphragm pump
	12/11/2014										DMT ⁴	double diaphragm pump
	1/6/2015										DMT ⁴	-
	2/2/2015										DMT ⁴	-
	3/23/2015	35.8	6.3	0.3	0.3	15.4	15.4	15.4	15.4	132	DMT ⁴	double diaphragm pump
	4/21/2015	41.5	0.5	-	-	-	-	-	-	29	DMT ⁴	double diaphragm pump
	5/11/2015	39.9	2.1	0.1	0.1	5.2	5.2	5.2	5.2	20	DMT ⁴	double diaphragm pump
	6/8/2015	40.0	2.0	0.1	0.1	5.0	5.0	5.0	5.0	28	DMT ⁴	double diaphragm pump
	7/8/2015	39.9	2.1	0.1	0.1	5.2	5.2	5.2	5.2	30	DMT ⁴	double diaphragm pump
	8/4/2015	40.2	1.8	-	-	-	-	-	-	27	DMT ⁴	double diaphragm pump
	9/8/2015	37.0	5.0	0.1	0.1	12.8	12.8	12.8	12.8	35	DMT ⁴	double diaphragm pump
	10/12/2015	39.1	2.9	0.1	0.1	7.4	7.4	7.4	7.4	34	DMT ⁴	double diaphragm pump
	11/9/2015	40.2	1.8	-	-	-	-	-	-	28	DMT ⁴	double diaphragm pump
	12/4/2015										DMT ⁴	-
	1/4/2016	36.8	5.2	0.3	0.3	12.8	12.8	12.8	12.8	56	DMT ⁴	double diaphragm pump
	2/8/2016	39.3	2.7	0.2	0.2	6.5	6.5	6.5	6.5	35	DMT ⁴	double diaphragm pump
	3/8/2016	41.7	0.3	-	-	-	-	-	-	29	DMT ⁴	double diaphragm pump
	4/4/2016	41.7	0.3	-	-	-	-	-	-	27	DMT ⁴	double diaphragm pump
	5/2/2016	37.0	5.0	0.1	0.1	12.8	12.8	12.8	12.8	28	DMT ⁴	double diaphragm pump
	6/13/2016	40.2	1.8	-	-	-	-	-	-	42	DMT ⁴	double diaphragm pump
	7/11/2016	38.5	3.5	0.3	0.3	8.3	8.3	8.3	8.3	28	DMT ⁴	double diaphragm pump
	8/1/2016	39.5	2.5	-	-	6.5	6.5	6.5	6.5	21	DMT ⁴	double diaphragm pump
	9/12/2016	40.3	1.7	-	-	-	-	-	-	42	DMT ⁴	double diaphragm pump
	10/24/2016	37.2	4.8	0.3	0.3	11.5	11.5	11.5	11.5	42	DMT ⁴	double diaphragm pump
	11/10/2016										DMT ⁴	-
	12/10/2016										DMT ⁴	-
	1/17/2017	37.3	4.8	0.1	0.1	12.2	12.2	12.2	12.2	85	DMT ⁴	double diaphragm pump
	2/20/2017										DMT ⁴	-
	3/6/2017	41.0	1.0	-	-	-	-	-	-	48	DMT ⁴	double diaphragm pump
	4/3/2017	40.5	1.5	-	-	-	-	-	-	28	DMT ⁴	double diaphragm pump
	5/1/2017	38.0	4.0	0.2	0.2	10.0	10.0	10.0	10.0	28	DMT ⁴	double diaphragm pump
	6/5/2017	40.5	1.5	-	-	-	-	-	-	35	DMT ⁴	double diaphragm pump
	7/10/2017	40.0	2.0	0.2	0.2	4.8	4.8	4.8	4.8	35	DMT ⁴	double diaphragm pump
	8/7/2017	41.5	0.5	-	-	-	-	-	-	28	DMT ⁴	double diaphragm pump
	9/11/2017	40.3	1.8	-	-	-	-	-	-	35	DMT ⁴	double diaphragm pump
TOTAL VOLUME RECOVERED TO DATE FROM HARW-7 (GALLONS)												
509.1												
HARW-8	7/19/2011	42.6	0.4	-	-	-	-	-	-	0	DMT ⁴	-
	8/22/2011	42.9	0.1	-	-	-	-	-	-	34	DMT ⁴	-
	9/26/2011	42.9	0.1	-	-	-	-	-	-	35	DMT ⁴	-
	10/24/2011	42.8	0.3	-	-	-	-	-	-	28	DMT ⁴	-
	11/28/2011	42.8	0.3	-	-	-	-	-	-	35	DMT ⁴	-
	1/4/2012	42.8	0.3	-	-	-	-	-	-	37	DMT ⁴	-
	1/31/2012	42.8	0.3	-	-	-	-	-	-	27	DMT ⁴	-
	3/6/2012	42.8	0.3	-	-	-	-	-	-	35	DMT ⁴	-
	4/4/2012	42.8	0.3	-	-	-	-	-	-	29	DMT ⁴	-
	5/3/2012	42.8	0.3	-	-	-	-	-	-	29	DMT ⁴	-
	6/4/2012	42.8	0.3	-	-	-	-	-	-	32	DMT ⁴	-
	7/9/2012	42.1	0.9	-	-	-	-	-	-	35	DMT ⁴	-

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NY/DEC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

	Date	Depth to Product (ft)	Product Apparent Height - Pre-pumping (ft)	Product Apparent Height - Post-pumping (ft)	Approximate Volume of Product Recovered (gallons) *	Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
HARW-8 Continued	8/8/2012	42.7	0.3	-	-	30	DMT ⁴	-
	9/10/2012	42.7	0.3	-	-	33	DMT ⁴	-
	10/8/2012	42.7	0.3	-	-	28	DMT ⁴	-
	11/5/2012	recovery data not compiled due to extreme weather events (Hurricane Sandy), which occurred in late October					DMT ⁴	-
	12/3/2012	42.7	0.3	-	-	56	DMT ⁴	-
	1/7/2013	42.7	0.3	-	-	35	DMT ⁴	-
	2/4/2013	43.0	0.0	-	-	28	DMT ⁴	-
	3/4/2013	43.0	0.0	-	-	28	DMT ⁴	-
	4/2/2013	43.0	0.0	-	-	29	DMT ⁴	-
	5/9/2013	43.0	0.0	-	-	37	DMT ⁴	-
	6/4/2013	43.0	0.0	-	-	26	DMT ⁴	-
	7/10/2013	43.0	0.0	-	-	36	DMT ⁴	-
	8/5/2013	43.0	0.0	-	-	26	DMT ⁴	-
	9/10/2013	43.0	0.0	-	-	36	DMT ⁴	-
	10/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	11/4/2013	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	12/10/2013	43.0	0.0	-	-	91	DMT ⁴	-
	1/8/2014	43.0	0.0	-	-	29	DMT ⁴	-
	2/6/2014	43.0	0.0	-	-	29	DMT ⁴	-
	3/5/2014	43.0	0.0	-	-	27	DMT ⁴	-
	4/10/2014	43.0	0.0	-	-	36	DMT ⁴	-
	5/7/2014	43.0	0.0	-	-	27	DMT ⁴	-
	6/7/2014	recovery data not compiled due to significant site activities which may pose a health and safety risk to workers					DMT ⁴	-
	7/22/2014	43.0	0.0	-	-	76	DMT ⁴	-
	8/12/2014	43.0	0.0	-	-	21	DMT ⁴	-
	9/9/2014	43.0	0.0	-	-	28	DMT ⁴	-
	10/7/2014	43.0	0.0	-	-	28	DMT ⁴	-
	11/12/2014	43.0	0.0	-	-	36	DMT ⁴	-
	12/12/2014	DNAPL pumping not required to be completed					DMT ⁴	-
	1/6/2015	43.0	0.0	-	-	55	DMT ⁴	-
	2/2/2015	DNAPL gauging or pumping not completed due to adverse weather conditions					DMT ⁴	-
	3/24/2015	37.0	6.0	2.9	8.1	77	DMT ⁴	-
	4/21/2015	39.9	3.1	2.3	2.0	28	DMT ⁴	-
	5/11/2015	40.9	2.1	0.1	3.3	20	DMT ⁴	-
	6/8/2015	41.8	1.2	-	-	28	DMT ⁴	-
	7/8/2015	41.8	1.2	-	-	30	DMT ⁴	-
	8/4/2015	41.7	1.3	-	-	27	DMT ⁴	-
	9/8/2015	41.3	1.7	-	-	35	DMT ⁴	-
	10/12/2015	42.0	1.0	-	-	34	DMT ⁴	-
	11/11/2015	41.0	2.0	0.3	4.6	30	DMT ⁴	-
	12/4/2015	DNAPL pumping not required to be completed					DMT ⁴	-
	1/4/2016	42.7	0.3	-	-	54	DMT ⁴	-
	2/8/2016	42.7	0.3	-	-	35	DMT ⁴	-
	3/8/2016	42.7	0.3	-	-	29	DMT ⁴	-
	4/4/2016	42.7	0.3	-	-	27	DMT ⁴	-
	5/2/2016	42.7	0.3	-	-	28	DMT ⁴	-
	6/13/2016	42.7	0.3	-	-	42	DMT ⁴	-
	7/11/2016	42.0	1.0	-	-	28	DMT ⁴	-
	8/1/2016	41.8	1.2	-	-	21	DMT ⁴	-
	9/12/2016	41.6	1.4	-	-	42	DMT ⁴	-
	10/24/2016	41.7	1.3	-	-	42	DMT ⁴	-

TABLE II
SUMMARY OF DNAPL MEASUREMENTS
NYSDC #3-60-022
1 RIVER STREET
HASTINGS-ON-HUDSON, NEW YORK

HARW-8 Continued	Date	Depth to Product (ft)		Product Apparent Height - Pre-pumping (ft)		Product Apparent Height - Post-pumping (ft)		Approximate Volume of Product Recovered (gallons) ³		Days Elapsed Between Measurement Readings	Measurement Tool Used	Recovery Procedure Used
	11/10/2016											
	12/10/2016											
	1/18/2017	40.8		2.2		0.2		5.2		86	DMT ⁴	-
	2/20/2017										DMT ⁴	-
	3/6/2017	41.7		1.3		-		-		47	DMT ⁴	-
	4/3/2017	42.5		0.5		-		-		28	DMT ⁴	-
	5/1/2017	42.3		0.7		-		-		28	DMT ⁴	-
	6/5/2017	42.3		0.7		-		-		35	DMT ⁴	-
	7/10/2017	42.3		0.7		-		-		35	DMT ⁴	-
	8/7/2017	42.1		0.9		-		-		28	DMT ⁴	-
	9/11/2017	41.7		1.3		-		-		35	DMT ⁴	-
		TOTAL VOLUME RECOVERED TO DATE FROM HARW-8 (GALLONS)						23.2				

TOTAL VOLUME RECOVERED TO DATE FROM ALL WELLS (GALLONS)

2482.3

Notes:
DNAPL pumping was not conducted in any of the wells due to equipment availability and shortages caused by extreme weather events (Hurricane Sandy) which occurred in late October. The NYSDC was notified of this issue prior to the scheduled start of the work.

Notes:

MW-12

HAOW-12A

Depth to Top of Screen: 33 ft
Depth to Bottom: 36 ft
Depth to Top of Screen: 28.6 ft
Depth to Bottom: 43.6 ft

HARW-1

Depth to Top of Screen: 24 ft
Depth to Bottom: 42 ft

HARW-2

Depth to Top of Screen: 26 ft
Depth to Bottom: 40 ft

HARW-3

Angle from Vertical: 16.5°
Vertical Depth to Top of Screen: 25.4 ft
Vertical Depth to Bottom: 39 ft

HARW-4

Angle from Vertical: 24.5°
Vertical Depth to Top of Screen: 28.7 ft
Vertical Depth to Bottom: 41 ft

HARW-5

Angle from Vertical: 23.5°
Vertical Depth to Top of Screen: 27 ft
Vertical Depth to Bottom: 40.3 ft

HARW-6

Angle from Vertical: 14°
Vertical Depth to Top of Screen: 26.7 ft
Vertical Depth to Bottom: 40.8 ft

HARW-7

Depth to Top of Screen: 27.5 ft
Depth to Bottom: 42 ft

HARW-8

Depth to Top of Screen: 28.5 ft
Depth to Bottom: 43 ft

DMT = DNAPL Measurement Tool, consisting of a copper tubing handle, a spacer section to prevent the probe from contacting the sides of the well riser, and an all-thread rod probe to extend into the DNAPL.

¹ Unable to measure product thickness due to product smearing on side of well.

² Pump shut down when water begins to be purged from well. Assumed all product pumped from the well.

³ Volume of product recovered by downwell pump is estimated by approximating the volume discharged to the drum and additional product in tubing and on pump.

Volume of product recovered by bailer is estimated using the bailer volume and number of times bailed.

Volume of product recovered by double displacement piston pumps are estimated by approximating the volume discharged to the drum or by using the pre- and post-pumping apparent height of product and the well dimensions (8" diameter well).

⁴ All depth and thickness values for HARW-3, HARW-4 HARW-5 and HARW-6 are provided as vertical equivalents of the field measurements based on the angle of the installed well.