NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

Division of Environmental Remediation, Remedial Bureau D 625 Broadway, 12th Floor, Albany, NY 12233-7013 P: (518) 402-9676 I F: (518) 402-9773 www.dec.ny.gov

January 5, 2021

The Honorable Nicola Armacost Mayor of Hastings-on-Hudson Municipal Building 7 Maple Avenue Hastings-on-Hudson, NY 10706

Mr. Paul Johnson Operations Project Manager Atlantic Richfield Company Remediation Management 150 W. Warrenville Road MC 200 1E Naperville, IL 60563

Dear Mayor Armacost and Mr. Johnson:

The Department of Environmental Conservation (DEC) has reviewed the list of submittals from Atlantic Richfield Company (ARCO) to DEC scheduled for the Harbor at Hastings site. In response to the Village of Hastings' (Village) request for opportunities for input during the design for this site, the DEC is providing the following feedback as noted in the comments section. These comments not only identify points for engagement with the Village but also serve as reminders as to what potentially desired (by the Village) elements may or may not be accommodated due to environmental and/or remedial requirements of the DEC. The Village will receive the drafts of the Wetland Basis of Design Report, Old Marina/Kinnally Cove Basis of Design Report and Final 90% Design Report at the same time as the Department and can provide their comments directly to ARCO.

Submittal	DEC Submittal	DEC
	Target Date	Comment
Draft Wetland Basis of Design Report	December 2020	1
Draft OM/KC Basis of Design Report (will include	December 2020	2
discussion of turbidity controls and Water Quality		
Monitoring)		
Wetland Monitoring, Maintenance, and Adaptive	March 2021	
Management Plan		
Draft Final 90% Design Report (assumes DEC comments	September 2021	3
on both BODRs are received in January 2021)		
Draft Site Management Plan and Related Plans (CERP,	October 2021	
CAMP, CQAPP)		
Final Design - 6 months following DEC approval of the 90%	2 nd Quarter 2022	4
Design Report		



Department of Environmental Conservation Comment 1 – Once DEC Central Office (CO) and Region 3 (R3) have reviewed the Basis of Design Report (BODR) a meeting can be held with the Village to discuss DEC's requirements, if that would be a useful exercise. One DEC requirement is that once the wetland is built, there will be no construction in the wetland that will penetrate the barrier layer.

Comment 2 – The Old Marina and Kinnally Cove fall within a depositional area. Any material that naturally deposits and needs to be dredged for recreational purposes will not be a maintenance requirement of ARCO.

Comment 3 – Ongoing discussions between ARCO and the Village are expected to continue as this document is developed. The Village will receive a copy at the same time as DEC. There have been several discussions regarding the shoreline over the years. The DEC wants to clarify that there are major constraints for this site:

- The existing shoreline and waterward is state-regulated tidal wetland and regulated navigable waters. Fill in a state-regulated tidal wetland is a presumptively incompatible activity and any fill in navigable waters of the state should be avoided and minimized as much as practical.
- The deep water just offshore of this parcel is a known endangered Atlantic sturgeon migration route. The DEC cannot make any final decisions without seeing a design proposal(s), but please be aware that the DEC will *strongly discourage* any taking of river bottom beyond what is required for the remediation and compensatory work.

If there is a desire for more intertidal space landward of the proposed shoreline, discussions between ARCO, the Village and Riverkeeper would be needed regarding coordination with their Order on Consent.

Comment 4 – Village comments should be addressed prior to this submittal as may be appropriate and their incorporation should not negatively affect the remedial design. All involved parties also need to recognize that ARCO's work is not done once remedial work is complete and the site is "restored". The DNAPL extraction wells in the Northwest Extension Area will continue to operate and will need to be accessible. Discussions with be needed in the future between ARCO, the Village, DEC and Department of Health for what uses will be allowed in this portion of the site once active remediation is complete.

The Village should have received the Basis of Design Reports for the Compensatory Wetland and the Old Marina/Kinnally Cove in an email from Paul Johnson dated December 22, 2020. If you have any questions regarding this letter, please contact me at (518)402-9821 or jess.laclair@dec.ny.gov.

Sincerely,

Jessica La Clair

Jess LaClair Project Manager

ec: Village Manager Trustee Fleisig S. Edwards, DEC-DER J. Armitage, DEC-DER A. Guglielmi, DEC-OGC H. Gierloff, DEC – Region 3 A. Schimizzi, DEC – Region 3 M. Schuck, DOH J. Nealon, DOH